

























		Name	Duration	Start	Finish	Pre...	Resource Names
1		Phase 1 - Pre-construction	1 day	2/23/15 8:00 AM	2/23/15 5:00 PM		
2		Truss Meeting/Order Foundation	1 day	2/23/15 8:00 AM	2/23/15 5:00 PM		
4		Phase 2 - Foundation	17 days	2/24/15 8:00 AM	3/18/15 5:00 PM	1	
5		Demo	17 days	2/24/15 8:00 AM	3/18/15 5:00 PM		Luke Whitmire
7		Phase 3 - Framing	48 days	3/23/15 8:00 AM	5/27/15 5:00 PM	4	
8		Framing	45 days	3/23/15 8:00 AM	5/22/15 5:00 PM		Mike Pierce
9		Windows & Doors	3 days	5/18/15 8:00 AM	5/20/15 5:00 PM		Thompson Windows
10		Rough-In Walkthrough	1 day	5/21/15 8:00 AM	5/21/15 5:00 PM		
11		Roofing	3 days	5/25/15 8:00 AM	5/27/15 5:00 PM		DLV
13		Phase 4 - Trade Rough-ins	32 days	6/1/15 8:00 AM	7/14/15 5:00 PM	7	
14		Electrical	12 days	6/8/15 8:00 AM	6/23/15 5:00 PM		A American Electric
15		Underground Utilities	1 day	6/1/15 8:00 AM	6/1/15 5:00 PM		
16		Low-Volt	2 days	6/1/15 8:00 AM	6/2/15 5:00 PM		
17		Plumbing	7 days	6/1/15 8:00 AM	6/9/15 5:00 PM		Mtn High Plumbing
18		HVAC	10 days	6/1/15 8:00 AM	6/12/15 5:00 PM		Gentry
19		Gas	3 days	6/1/15 8:00 AM	6/3/15 5:00 PM		
20		Fireplaces	2 days	6/1/15 8:00 AM	6/2/15 5:00 PM		Willow Creek
21		Insulation	5 days	6/24/15 8:00 AM	6/30/15 5:00 PM		Cradduck
22		Post Rough-In Walkthrough	1 day	7/1/15 8:00 AM	7/1/15 5:00 PM		
23		Exterior Stone/Brick	27 days	6/8/15 8:00 AM	7/14/15 5:00 PM		Danny Pride
24		Siding	23 days	6/8/15 8:00 AM	7/8/15 5:00 PM		DLV
26		Phase 5 - Finish and Trim Inst...	42 days	8/26/15 8:00 AM	10/22/15 5:00 PM	13	
27		Drywall	14 days	8/26/15 8:00 AM	9/14/15 5:00 PM		Cradduck
28		Exterior Paint	5 days	8/26/15 8:00 AM	9/1/15 5:00 PM		Shiloh
29		Gutters	3 days	9/2/15 8:00 AM	9/4/15 5:00 PM		

		Name	Duration	Start	Finish	Pre...	Resource Names
30		Wood Floors	5 days	9/15/15 8:00 AM	9/21/15 5:00 PM		
31		Interior Trim	15 days	9/22/15 8:00 AM	10/12/15 5:00 PM		Jason McDowell
32		Stairs	8 days	10/13/15 8:00 AM	10/22/15 5:00 PM		
33		Cabinets	6 days	8/26/15 8:00 AM	9/2/15 5:00 PM		
34		Built-ins	3 days	9/15/15 8:00 AM	9/17/15 5:00 PM		
35		Interior Tile/Stone	5 days	9/15/15 8:00 AM	9/21/15 5:00 PM		
36		Countertops	6 days	9/3/15 8:00 AM	9/10/15 5:00 PM		Stone Gallery
38		Phase 6 - Final Construction	1,320 days	10/26/15 8:00 AM	11/13/20 5:00 PM	26	
39		Interior Paint	14 days	10/26/15 8:00 AM	11/12/15 5:00 PM		
40		Mirrors & Shower Doors	3 days	11/13/15 8:00 AM	11/17/15 5:00 PM		AB
41		Closets	4 days	11/13/15 8:00 AM	11/18/15 5:00 PM		
42		Electrical	9 days	11/13/15 8:00 AM	11/25/15 5:00 PM		
43		Plumbing	3 days	11/13/15 8:00 AM	11/17/15 5:00 PM		
44		HVAC	3 days	11/13/15 8:00 AM	11/17/15 5:00 PM		
45		Gas	1 day	11/13/20 8:00 AM	11/13/20 5:00 PM		
46		Finish Floors	4 days	11/27/15 8:00 AM	12/2/15 5:00 PM		
47		Cleaning	2 days	12/3/15 8:00 AM	12/4/15 5:00 PM		
48		Carpet/Other Floors	2 days	12/3/15 8:00 AM	12/4/15 5:00 PM		
49		Hardware	1 day	12/3/15 8:00 AM	12/3/15 5:00 PM		
50		Certificate of Occupancy	1 day	12/4/15 8:00 AM	12/4/15 5:00 PM		
51		Pre-Punchlist Walkthrough	10 days	12/5/15 8:00 AM	12/18/15 5:00 PM		
52		Energy Performance Testing	2 days	12/19/15 8:00 AM	12/22/15 5:00 PM		
53		Move-In Day	1 day	12/23/15 8:00 AM	12/23/15 5:00 PM		