



























	Name	Duration	Start	Finish	Predecessors
1		Phase 1 - Pre-construction	5 days?	9/30/14 8:00 AM	10/6/14 5:00 PM	
2		Permitting	2 days	9/30/14 8:00 AM	10/1/14 5:00 PM	
3		Well	4 days?	9/30/14 8:00 AM	10/3/14 5:00 PM	
4		Staking for Lot Clearing	2 days	9/30/14 8:00 AM	10/1/14 5:00 PM	
5		Truss Meeting/Order Foundation	1 day	10/6/14 8:00 AM	10/6/14 5:00 PM	
7		Phase 2 - Foundation	29 days?	10/7/14 8:00 AM	11/14/14 5:00 PM	1
8		Lot Clearing	4 days	10/7/14 8:00 AM	10/10/14 5:00 PM	
9		Septic	5 days	10/13/14 8:00 AM	10/17/14 5:00 PM	
10		Excavation	4 days	10/20/14 8:00 AM	10/23/14 5:00 PM	
11		Footings	7 days	10/24/14 8:00 AM	11/3/14 5:00 PM	
12		Superior Walls	2 days?	11/4/14 8:00 AM	11/5/14 5:00 PM	
13		Slab Rough	3 days	11/6/14 8:00 AM	11/10/14 5:00 PM	
14		Flatwork, pier footings	3 days	11/11/14 8:00 AM	11/13/14 5:00 PM	
15		Waterproofing	3 days	11/12/14 8:00 AM	11/14/14 5:00 PM	
17		Phase 3 - Framing	43 days	11/17/14 8:00 AM	1/14/15 5:00 PM	7
18		Framing	40 days	11/17/14 8:00 AM	1/9/15 5:00 PM	
19		Drains Installed	2 days	12/29/14 8:00 AM	12/30/14 5:00 PM	
20		Backfill	1 day	12/31/14 8:00 AM	12/31/14 5:00 PM	
21		Windows & Doors	3 days	1/7/15 8:00 AM	1/9/15 5:00 PM	
22		Rough-In Walkthrough	1 day	1/7/15 8:00 AM	1/7/15 5:00 PM	
23		Roofing	3 days	1/12/15 8:00 AM	1/14/15 5:00 PM	
25		Phase 4 - Trade Rough-ins	21 days	1/19/15 8:00 AM	2/16/15 5:00 PM	17
26		Electrical	12 days	1/19/15 8:00 AM	2/3/15 5:00 PM	
27		Call for underground utilities	1 day	1/19/15 8:00 AM	1/19/15 5:00 PM	
28		Low-Volt	5 days	1/19/15 8:00 AM	1/23/15 5:00 PM	
29		Plumbing	5 days	1/19/15 8:00 AM	1/23/15 5:00 PM	
30		HVAC	11 days	1/19/15 8:00 AM	2/2/15 5:00 PM	
31		Gas	3 days	1/19/15 8:00 AM	1/21/15 5:00 PM	
32		Fireplaces	3 days	2/4/15 8:00 AM	2/6/15 5:00 PM	
33		Insulation	5 days	2/9/15 8:00 AM	2/13/15 5:00 PM	
34		Post rough in walkthru Laura	0 days	2/14/15 8:00 AM	2/16/15 5:00 PM	
35		Exterior Stone/Brick	4 days	1/19/15 8:00 AM	1/22/15 5:00 PM	

		Name	Duration	Start	Finish	Predecessors
36		Stucco	4 days	1/19/15 8:00 AM	1/22/15 5:00 PM	
37		Siding	20 days	1/19/15 8:00 AM	2/13/15 5:00 PM	
39		Phase 5 - Finish and Trim Installation	26 days	2/23/15 8:00 AM	3/30/15 5:00 PM	25
40		Drywall	10 days	2/23/15 8:00 AM	3/6/15 5:00 PM	
41		Exterior Paint	5 days	2/23/15 8:00 AM	2/27/15 5:00 PM	
42		Gutters	3 days	3/2/15 8:00 AM	3/4/15 5:00 PM	
43		Install wood floors	5 days	3/9/15 8:00 AM	3/13/15 5:00 PM	
44		Interior Trim	8 days	3/16/15 8:00 AM	3/25/15 5:00 PM	
45		Stairs	3 days	2/26/15 8:00 AM	3/2/15 5:00 PM	
46		Cabinets	6 days	3/16/15 8:00 AM	3/23/15 5:00 PM	
47		Built-ins	3 days	3/16/15 8:00 AM	3/18/15 5:00 PM	
48		Interior Tile/Stone	5 days	3/3/15 8:00 AM	3/9/15 5:00 PM	
49		Countertops	5 days	3/24/15 8:00 AM	3/30/15 5:00 PM	
50		Garage Doors	2 days	3/2/15 8:00 AM	3/3/15 5:00 PM	
51		Landscape	10 days	2/23/15 8:00 AM	3/6/15 5:00 PM	
53		Phase 6 - Final Construction	43 days	3/31/15 8:00 AM	5/28/15 5:00 PM	39
54		Interior Paint	7 days	3/31/15 8:00 AM	4/8/15 5:00 PM	
55		Mirrors & Shower Doors	3 days	4/8/15 8:00 AM	4/10/15 5:00 PM	
56		Closets	4 days	4/8/15 8:00 AM	4/13/15 5:00 PM	
57		Driveway	4 days	4/14/15 8:00 AM	4/17/15 5:00 PM	
58		Electrical	4 days	4/20/15 8:00 AM	4/23/15 5:00 PM	
59		Plumbing	3 days	4/20/15 8:00 AM	4/22/15 5:00 PM	
60		HVAC	3 days	4/20/15 8:00 AM	4/22/15 5:00 PM	
61		Gas	1 day	4/23/15 8:00 AM	4/23/15 5:00 PM	
62		Finish Floors	4 days	4/27/15 8:00 AM	4/30/15 5:00 PM	
63		Cleaning	2 days	5/1/15 8:00 AM	5/4/15 5:00 PM	
64		Carpet/Other Floors	2 days	5/5/15 8:00 AM	5/6/15 5:00 PM	
65		Hardware	1 day	5/7/15 8:00 AM	5/7/15 5:00 PM	
66		Certificate of Occupancy	2 days	5/8/15 8:00 AM	5/11/15 5:00 PM	
67		Pre-Punchlist Walkthrough	1 day	5/8/15 8:00 AM	5/8/15 5:00 PM	
68		Energy Performance Testing	14 days	5/8/15 8:00 AM	5/27/15 5:00 PM	
69		Move-In Day	1 day	5/28/15 8:00 AM	5/28/15 5:00 PM	

