





| |  | Name | Duration | Start | Finish | Pre... | Resource Names |
|----|---|-----------------------------------|------------------|-------------------------|------------------------|-----------|------------------------|
| 1 |  | Phase 1 - Pre-construction | 6 days | 10/2/15 7:00 AM | 10/9/15 5:00 PM | | |
| 2 |  | Permitting | 3 days | 10/2/15 7:00 AM | 10/6/15 5:00 PM | | |
| 3 |  | Staking for Lot Clearing | 2 days | 10/7/15 7:00 AM | 10/8/15 5:00 PM | | |
| 4 |  | Truss Meeting/Order Foundation | 1 day | 10/9/15 7:00 AM | 10/9/15 5:00 PM | | |
| 6 |  | Phase 2 - Foundation | 117 days? | 10/12/15 8:00 AM | 3/22/16 5:00 PM | 1 | |
| 7 |  | Lot Clearing | 15 days | 10/12/15 8:00 AM | 10/30/15 5:00 PM | | Luke Whitmire |
| 8 |  | Excavation | 15 days | 11/2/15 9:00 AM | 11/23/15 9:00 AM | | Luke Whitmire |
| 9 |  | Footings | 10 days? | 11/24/15 9:00 AM | 12/8/15 9:00 AM | | Luke Whitmire |
| 10 |  | Walls | 45 days? | 12/9/15 9:00 AM | 2/10/16 9:00 AM | | K Wall |
| 11 |  | Set Steps | 5 days | 2/11/16 9:00 AM | 2/18/16 9:00 AM | | |
| 12 |  | Slab Rough | 4 days | 2/19/16 9:00 AM | 2/25/16 9:00 AM | | |
| 13 |  | Flatwork | 10 days | 2/26/16 9:00 AM | 3/11/16 9:00 AM | | K Wall |
| 14 |  | Waterproofing | 2 days? | 3/14/16 8:00 AM | 3/15/16 5:00 PM | | Sealing Agents |
| 15 |  | Backfill | 5 days? | 3/16/16 8:00 AM | 3/22/16 5:00 PM | | Luke Whitmire |
| 17 |  | Phase 3 - Framing | 55 days? | 3/23/16 8:00 AM | 6/7/16 5:00 PM | 6 | |
| 18 |  | Framing | 45 days | 3/23/16 8:00 AM | 5/24/16 5:00 PM | | Milestone |
| 19 |  | Steel | 10 days? | 5/25/16 8:00 AM | 6/7/16 5:00 PM | | |
| 20 |  | Drains Installed | 3 days | 4/28/16 8:00 AM | 5/2/16 5:00 PM | | |
| 21 |  | Backfill | 5 days | 5/3/16 8:00 AM | 5/9/16 5:00 PM | | Luke Whitmire |
| 22 |  | Pier Footings | 5 days | 5/10/16 8:00 AM | 5/16/16 5:00 PM | | |
| 23 |  | Retaining Walls | 5 days | 3/23/16 8:00 AM | 3/29/16 5:00 PM | | Luke Whitmire |
| 24 |  | Windows & Doors | 3 days | 5/17/16 8:00 AM | 5/19/16 5:00 PM | | Milestone |
| 25 |  | Rough-In Walkthrough | 1 day | 5/19/16 8:00 AM | 5/19/16 5:00 PM | | |
| 26 |  | Roofing | 8 days | 5/25/16 8:00 AM | 6/3/16 5:00 PM | | DLV |
| 28 |  | Phase 4 - Trade Rough-ins | 34 days | 6/8/16 8:00 AM | 7/25/16 5:00 PM | 17 | |
| 29 |  | Electrical | 12 days | 6/8/16 8:00 AM | 6/23/16 5:00 PM | | AMP |
| 30 |  | Underground Utilities | 3 days | 6/8/16 8:00 AM | 6/10/16 5:00 PM | | |
| 31 |  | Low-Volt | 3 days | 6/8/16 8:00 AM | 6/10/16 5:00 PM | | |
| 32 |  | Plumbing | 5 days | 6/14/16 8:00 AM | 6/20/16 5:00 PM | | Mountain High Plumbing |
| 33 |  | HVAC | 14 days | 6/8/16 8:00 AM | 6/27/16 5:00 PM | | Gentry |
| 34 |  | Gas | 3 days | 6/14/16 8:00 AM | 6/16/16 5:00 PM | | |
| 35 |  | Fireplaces | 2 days | 6/14/16 8:00 AM | 6/15/16 5:00 PM | | Willow Creek |

| |  | Name | Duration | Start | Finish | Pre... | Resource Names |
|----|---|--|-----------------|------------------------|------------------------|-----------|------------------------|
| 36 |  | Insulation | 5 days | 6/21/16 8:00 AM | 6/27/16 5:00 PM | | Allied |
| 37 |  | Exterior Stone/Brick | 32 days | 6/8/16 8:00 AM | 7/21/16 5:00 PM | | Dan Pride |
| 38 |  | Stucco | 14 days | 7/6/16 8:00 AM | 7/25/16 5:00 PM | | |
| 39 |  | Siding | 20 days | 6/8/16 8:00 AM | 7/5/16 5:00 PM | | DLV |
| | | | | | | | |
| 41 |  | Phase 5 - Finish and Trim Installa... | 28 days | 7/26/16 8:00 AM | 9/1/16 5:00 PM | 28 | |
| 42 | | Drywall | 21 days | 7/26/16 8:00 AM | 8/23/16 5:00 PM | | Shiloh |
| 43 | | Exterior Paint | 7 days | 7/26/16 8:00 AM | 8/3/16 5:00 PM | | Shiloh |
| 44 |  | Gutters | 3 days | 8/4/16 8:00 AM | 8/8/16 5:00 PM | | Jim Batten |
| 45 |  | Wood Floors | 3 days | 8/18/16 8:00 AM | 8/22/16 5:00 PM | | Luke Conner |
| 46 |  | Interior Trim | 8 days | 8/23/16 8:00 AM | 9/1/16 5:00 PM | | Jason McDowell |
| 47 |  | Stairs | 3 days | 8/23/16 8:00 AM | 8/25/16 5:00 PM | | Jason McDowell |
| 48 |  | Cabinets | 6 days | 8/23/16 8:00 AM | 8/30/16 5:00 PM | | Mike Roberts |
| 49 |  | Built-ins | 3 days | 8/23/16 8:00 AM | 8/25/16 5:00 PM | | |
| 50 |  | Interior Tile/Stone | 8 days | 8/4/16 8:00 AM | 8/15/16 5:00 PM | | Manny |
| 51 |  | Countertops | 2 days | 8/26/16 8:00 AM | 8/29/16 5:00 PM | | Stone Gallery |
| 52 |  | Garage Doors | 2 days | 7/26/16 8:00 AM | 7/27/16 5:00 PM | | |
| 53 | | Landscape | 7 days | 7/26/16 8:00 AM | 8/3/16 5:00 PM | | |
| | | | | | | | |
| 55 |  | Phase 6 - Final Construction | 44 days? | 9/2/16 8:00 AM | 11/2/16 5:00 PM | 41 | |
| 56 | | Interior Paint | 10 days | 9/2/16 8:00 AM | 9/15/16 5:00 PM | | Shiloh |
| 57 |  | Mirrors & Shower Doors | 3 days | 9/16/16 8:00 AM | 9/20/16 5:00 PM | | Atlanta Glass |
| 58 |  | Closets | 4 days | 9/16/16 8:00 AM | 9/21/16 5:00 PM | | More Space Place |
| 59 |  | Driveway | 4 days | 9/22/16 8:00 AM | 9/27/16 5:00 PM | | |
| 60 |  | Electrical | 5 days | 9/28/16 8:00 AM | 10/4/16 5:00 PM | | AMP |
| 61 |  | Plumbing | 3 days | 9/28/16 8:00 AM | 9/30/16 5:00 PM | | Mountain High Plumbing |
| 62 |  | HVAC | 3 days | 9/28/16 8:00 AM | 9/30/16 5:00 PM | | Gentry |
| 63 |  | Gas | 1 day | 9/28/16 8:00 AM | 9/28/16 5:00 PM | | |
| 64 |  | Finish Floors | 4 days | 10/5/16 8:00 AM | 10/10/16 5:00 PM | | Luke Conner |
| 65 |  | Set Counter tops | 3 days? | 9/28/16 8:00 AM | 9/30/16 5:00 PM | | Stone Gallery |
| 66 |  | Cleaning | 2 days | 10/5/16 8:00 AM | 10/6/16 5:00 PM | | |
| 67 |  | Carpet/Other Floors | 3 days | 10/7/16 8:00 AM | 10/11/16 5:00 PM | | |
| 68 |  | Hardware | 4 days | 10/7/16 8:00 AM | 10/12/16 5:00 PM | | |
| 69 |  | Certificate of Occupancy | 2 days | 10/13/16 8:00 AM | 10/14/16 5:00 PM | | |
| 70 |  | Pre-Punchlist Walkthrough | 2 days | 10/13/16 8:00 AM | 10/14/16 5:00 PM | | |

| |  | Name | Duration | Start | Finish | Pre... | Resource Names |
|----|---|----------------------------|----------|------------------|-----------------|--------|----------------|
| 71 |  | Energy Performance Testing | 14 days | 10/13/16 8:00 AM | 11/1/16 5:00 PM | | |
| 72 |  | Move-In Day | 1 day | 11/2/16 8:00 AM | 11/2/16 5:00 PM | | |