



































		Name	Duration	Start	Finish	Pr...	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>6 days</b>	<b>9/30/14 8:00 AM</b>	<b>10/7/14 5:00 PM</b>		
2		Permitting	3 days	9/30/14 8:00 AM	10/2/14 5:00 PM		
3		Staking for Lot Clearing	2 days	10/3/14 8:00 AM	10/6/14 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	10/7/14 8:00 AM	10/7/14 5:00 PM		
6		<b>Phase 2 - Foundation</b>	<b>52 days?</b>	<b>5/14/15 8:00 AM</b>	<b>7/24/15 5:00 PM</b>	<b>1</b>	
7		Lot Clearing	5 days	5/14/15 8:00 AM	5/20/15 5:00 PM		
8		Septic	5 days?	5/21/15 8:00 AM	5/27/15 5:00 PM		
9		Excavation	7 days	5/28/15 8:00 AM	6/5/15 5:00 PM		
10		Footings	7 days?	6/8/15 8:00 AM	6/16/15 5:00 PM		
11		Walls	10 days?	6/17/15 8:00 AM	6/30/15 5:00 PM		
12		Slab Rough	3 days	7/14/15 8:00 AM	7/16/15 5:00 PM		
13		Flatwork	3 days	7/17/15 8:00 AM	7/21/15 5:00 PM		
14		Waterproofing	3 days?	7/22/15 8:00 AM	7/24/15 5:00 PM		
16		<b>Phase 3 - Framing</b>	<b>65 days?</b>	<b>7/27/15 8:00 AM</b>	<b>10/23/15 5:00 PM</b>	<b>6</b>	
17		Demo	20 days?	7/27/15 8:00 AM	8/21/15 5:00 PM		
18		Framing	40 days	8/24/15 8:00 AM	10/16/15 5:00 PM		
19		Drains Installed	2 days	10/9/15 8:00 AM	10/12/15 5:00 PM		
20		Backfill	1 day	10/13/15 8:00 AM	10/13/15 5:00 PM		
21		Windows & Doors	3 days	10/14/15 8:00 AM	10/16/15 5:00 PM		
22		Rough-In Walkthrough	1 day	10/16/15 8:00 AM	10/16/15 5:00 PM		
23		Roofing	5 days	10/17/15 8:00 AM	10/23/15 5:00 PM		
25		<b>Phase 4 - Trade Rough-ins</b>	<b>25 days</b>	<b>10/26/15 8:00 AM</b>	<b>11/27/15 5:00 PM</b>	<b>16</b>	
26		Electrical	12 days	10/31/15 8:00 AM	11/17/15 5:00 PM		
27		Underground Utilities	3 days	10/26/15 8:00 AM	10/28/15 5:00 PM		
28		Low-Volt	3 days	10/26/15 8:00 AM	10/28/15 5:00 PM		
29		Plumbing	5 days	10/26/15 8:00 AM	10/30/15 5:00 PM		
30		HVAC	12 days	10/26/15 8:00 AM	11/10/15 5:00 PM		
31		Gas	3 days	10/26/15 8:00 AM	10/28/15 5:00 PM		
32		Fireplaces	3 days	10/26/15 8:00 AM	10/28/15 5:00 PM		
33		Insulation	5 days	11/18/15 8:00 AM	11/24/15 5:00 PM		
34		Exterior Stone/Brick	14 days	10/26/15 8:00 AM	11/12/15 5:00 PM		
35		Stucco	4 days	11/1/15 8:00 AM	11/5/15 5:00 PM		

		Name	Duration	Start	Finish	Pr...	Resource Names
36		Siding	20 days	11/1/15 8:00 AM	11/27/15 5:00 PM		
38		<b>Phase 5 - Finish and Trim Installa...</b>	<b>27 days</b>	<b>11/30/15 8:00 AM</b>	<b>1/5/16 5:00 PM</b>	<b>25</b>	
39		Drywall	10 days	11/30/15 8:00 AM	12/11/15 5:00 PM		
40		Exterior Paint	5 days	11/30/15 8:00 AM	12/4/15 5:00 PM		
41		Gutters	3 days	12/5/15 8:00 AM	12/9/15 5:00 PM		
42		Wood Floors	7 days	12/12/15 8:00 AM	12/22/15 5:00 PM		
43		Interior Trim	10 days	12/23/15 8:00 AM	1/5/16 5:00 PM		
44		Stairs	3 days	12/23/15 8:00 AM	12/25/15 5:00 PM		
45		Cabinets	6 days	12/23/15 8:00 AM	12/30/15 5:00 PM		
46		Built-ins	3 days	12/23/15 8:00 AM	12/25/15 5:00 PM		
47		Interior Tile/Stone	8 days	12/12/15 8:00 AM	12/23/15 5:00 PM		
48		Countertops	2 days	12/31/15 8:00 AM	1/1/16 5:00 PM		
49		Garage Doors	2 days	12/5/15 8:00 AM	12/8/15 5:00 PM		
50		Landscape	7 days	12/5/15 8:00 AM	12/15/15 5:00 PM		
52		<b>Phase 6 - Final Construction</b>	<b>42 days?</b>	<b>1/11/16 8:00 AM</b>	<b>3/8/16 5:00 PM</b>	<b>38</b>	
53		Interior Paint	7 days	1/11/16 8:00 AM	1/19/16 5:00 PM		
54		Mirrors & Shower Doors	3 days	1/21/16 8:00 AM	1/25/16 5:00 PM		
55		Closets	4 days	1/21/16 8:00 AM	1/26/16 5:00 PM		
56		Driveway	4 days	1/27/16 8:00 AM	2/1/16 5:00 PM		
57		Electrical	5 days	2/2/16 8:00 AM	2/8/16 5:00 PM		
58		Plumbing	3 days	2/2/16 8:00 AM	2/4/16 5:00 PM		
59		HVAC	3 days	2/2/16 8:00 AM	2/4/16 5:00 PM		
60		Gas	1 day	2/2/16 8:00 AM	2/2/16 5:00 PM		
61		Finish Floors	4 days	2/9/16 8:00 AM	2/12/16 5:00 PM		
62		Set Counter tops	3 days?	2/2/16 8:00 AM	2/4/16 5:00 PM		
63		Cleaning	2 days	2/9/16 8:00 AM	2/10/16 5:00 PM		
64		Carpet/Other Floors	3 days	2/11/16 8:00 AM	2/15/16 5:00 PM		
65		Hardware	4 days	2/11/16 8:00 AM	2/16/16 5:00 PM		
66		Certificate of Occupancy	2 days	2/17/16 8:00 AM	2/18/16 5:00 PM		
67		Pre-Punchlist Walkthrough	2 days	2/17/16 8:00 AM	2/18/16 5:00 PM		
68		Energy Performance Testing	14 days	2/17/16 8:00 AM	3/7/16 5:00 PM		
69		Move-In Day	1 day	3/8/16 8:00 AM	3/8/16 5:00 PM		