




		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	41 days	11/1/13 8:00 AM	12/27/13 5:00 PM		
2		DRB Application	16 days	11/1/13 8:00 AM	11/22/13 5:00 PM		
3		Permitting	4 days	11/13/13 8:00 AM	11/18/13 5:00 PM		
4		Staking for Lot Clearing	1 day	12/27/13 8:00 AM	12/27/13 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	12/5/13 8:00 AM	12/5/13 5:00 PM		
7		Phase 2 - Foundation	22 days	12/30/13 8:00 AM	1/28/14 5:00 PM		
8		Lot Clearing	4 days	12/30/13 8:00 AM	1/2/14 5:00 PM		
9		Excavation	3 days	1/2/14 8:00 AM	1/6/14 5:00 PM		
10		Footings	2 days	1/2/14 8:00 AM	1/3/14 5:00 PM		
11		Walls	1 day	1/20/14 8:00 AM	1/20/14 5:00 PM		
12		Waterproofing	2 days	1/22/14 8:00 AM	1/23/14 5:00 PM		
13		Slab Rough	2 days	1/22/14 8:00 AM	1/23/14 5:00 PM		
14		Flatwork	3 days	1/24/14 8:00 AM	1/28/14 5:00 PM		
16		Phase 3 - Framing	40 days	1/29/14 8:00 AM	3/25/14 5:00 PM		
17		Framing	37 days	1/29/14 8:00 AM	3/20/14 5:00 PM		
18		Drains Installed	2 days	2/8/14 8:00 AM	2/11/14 5:00 PM		
19		Backfill	1 day	2/12/14 8:00 AM	2/12/14 5:00 PM		
20		Pier Footings/Front Porch/Steps	3 days	2/13/14 8:00 AM	2/17/14 5:00 PM		84 Lumber
21		Rough-In Walkthrough	1 day	3/20/14 8:00 AM	3/20/14 5:00 PM		GBS/Jeldwyn
22		Windows & Doors	3 days	3/16/14 8:00 AM	3/19/14 5:00 PM		
23		Roofing	3 days	3/21/14 8:00 AM	3/25/14 5:00 PM		DLV
25		Phase 4 - Trade Rough-ins	20 days	3/26/14 8:00 AM	4/22/14 5:00 PM	16	
26		Electrical	12 days	3/26/14 8:00 AM	4/10/14 5:00 PM		A-American
27		Low-Volt	5 days	3/29/14 8:00 AM	4/4/14 5:00 PM		
28		Plumbing	5 days	3/29/14 8:00 AM	4/4/14 5:00 PM		Dave Crystal
29		HVAC	11 days	3/27/14 8:00 AM	4/10/14 5:00 PM		Gentry
30		Gas	3 days	3/30/14 8:00 AM	4/2/14 5:00 PM		
31		Fireplaces	2 days	3/26/14 8:00 AM	3/27/14 5:00 PM		Wrights
32		Insulation	4 days	4/15/14 8:00 AM	4/18/14 5:00 PM		Cradduck

		Name	Duration	Start	Finish	Predecessors	Resource Names
33		Exterior Stone/Brick	4 days	3/26/14 8:00 AM	3/31/14 5:00 PM		Hipps
34		Stucco	4 days	4/2/14 8:00 AM	4/7/14 5:00 PM		Eli Ochoa
35		Siding	20 days	3/26/14 8:00 AM	4/22/14 5:00 PM		84 Lumber
37		Phase 5 - Finish and Trim Installation	25 days	4/23/14 8:00 AM	5/27/14 5:00 PM	25	
38		Drywall	10 days	4/23/14 8:00 AM	5/6/14 5:00 PM		Craddock
39		Exterior Paint	5 days	4/24/14 8:00 AM	4/30/14 5:00 PM		Shiloh
40		Gutters	3 days	5/1/14 8:00 AM	5/5/14 5:00 PM		Gutter Maintenance
41		Wood Floors	3 days	5/3/14 8:00 AM	5/7/14 5:00 PM		Luke Conner
42		Interior Trim	8 days	5/8/14 8:00 AM	5/19/14 5:00 PM		Jason McDowell
43		Stairs	3 days	5/19/14 8:00 AM	5/21/14 5:00 PM		Jason McDowell
44		Cabinets	6 days	5/8/14 8:00 AM	5/15/14 5:00 PM		
45		Built-ins	3 days	5/9/14 8:00 AM	5/13/14 5:00 PM		
46		Interior Tile/Stone	5 days	5/8/14 8:00 AM	5/14/14 5:00 PM		Manny
47		Countertops	2 days	5/25/14 8:00 AM	5/27/14 5:00 PM		Stone Gallery
48		Garage Doors	2 days	4/24/14 8:00 AM	4/25/14 5:00 PM		Asheville Garage Door
49		Landscape	5 days	5/7/14 8:00 AM	5/13/14 5:00 PM		Gardens For Living
51		Phase 6 - Final Construction	22 days	6/2/14 8:00 AM	7/1/14 5:00 PM	37	
52		Interior Paint	5 days	6/2/14 8:00 AM	6/6/14 5:00 PM		Shiloh
53		Mirrors & Shower Doors	3 days	6/7/14 8:00 AM	6/11/14 5:00 PM		Monte
54		Closets	4 days	6/7/14 8:00 AM	6/12/14 5:00 PM		More Space Place
55		Driveway	2 days	6/2/14 8:00 AM	6/3/14 5:00 PM		A-Quality Paving
56		Electrical	4 days	6/7/14 8:00 AM	6/12/14 5:00 PM		A-American
57		Plumbing	3 days	6/8/14 8:00 AM	6/11/14 5:00 PM		Dave Crystal
58		HVAC	3 days	6/8/14 8:00 AM	6/11/14 5:00 PM		Gentry
59		Gas	1 day	6/9/14 8:00 AM	6/9/14 5:00 PM		
60		Finish Floors	4 days	6/17/14 8:00 AM	6/20/14 5:00 PM		Luke Conner
61		Carpet/Other Floors	2 days	6/21/14 8:00 AM	6/24/14 5:00 PM		
62		Hardware	1 day	6/21/14 8:00 AM	6/23/14 5:00 PM		
63		Certificate of Occupancy	2 days	6/25/14 8:00 AM	6/26/14 5:00 PM		
64		Pre-Punchlist Walkthrough	2 days	6/27/14 8:00 AM	6/30/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
65		Energy Performance Testing	1 day	6/30/14 8:00 AM	6/30/14 5:00 PM		Amy Musser
66		Move-In Day	1 day	7/1/14 8:00 AM	7/1/14 5:00 PM		