































	Name	Duration	Start	Finish	Predecessors
1		Phase 1 - Pre-construction	11 days	9/19/14 8:00 AM	10/3/14 5:00 PM	
2		Permitting	3 days	9/19/14 8:00 AM	9/23/14 5:00 PM	
3		Staking for Lot Clearing	2 days	9/24/14 8:00 AM	9/25/14 5:00 PM	
4		Truss Meeting/Order Foundation	5 days	9/29/14 8:00 AM	10/3/14 5:00 PM	
6		Phase 2 - Foundation	26 days	10/6/14 8:00 AM	11/10/14 5:00 PM	1
7		Lot Clearing	3 days	10/6/14 8:00 AM	10/8/14 5:00 PM	
8		Excavation	5 days	10/9/14 8:00 AM	10/15/14 5:00 PM	
9		Footings	3 days	10/16/14 8:00 AM	10/20/14 5:00 PM	
10		Walls	5 days	10/21/14 8:00 AM	10/27/14 5:00 PM	
11		Waterproofing	3 days	10/28/14 8:00 AM	10/30/14 5:00 PM	
12		Slab Rough	3 days	11/3/14 8:00 AM	11/5/14 5:00 PM	
13		Flatwork	3 days	11/6/14 8:00 AM	11/10/14 5:00 PM	
15		Phase 3 - Framing	84 days?	11/11/14 8:00 AM	3/6/15 5:00 PM	6
16		Steel	5 days?	11/11/14 8:00 AM	11/17/14 5:00 PM	
17		Flatwork	3 days?	11/18/14 8:00 AM	11/20/14 5:00 PM	
18		Framing	68 days	11/24/14 8:00 AM	2/25/15 5:00 PM	
19		Drains Installed	3 days	2/26/15 8:00 AM	3/2/15 5:00 PM	
20		Backfill	1 day	3/3/15 8:00 AM	3/3/15 5:00 PM	
21		Pier Footings/Front porch	3 days	3/4/15 8:00 AM	3/6/15 5:00 PM	
22		Windows & Doors	3 days	2/9/15 4:00 PM	2/12/15 4:00 PM	
23		Rough-in Walkthrough	1 day	2/9/15 8:00 AM	2/9/15 5:00 PM	
24		Roofing	3 days	3/2/15 8:00 AM	3/4/15 5:00 PM	
26		Phase 4 - Trade Rough-ins	40 days?	3/9/15 8:00 AM	5/1/15 5:00 PM	15
27		Electrical	12 days	3/9/15 8:00 AM	3/24/15 5:00 PM	
28		Low-Volt	5 days	3/9/15 8:00 AM	3/13/15 5:00 PM	
29		Plumbing	5 days	3/9/15 8:00 AM	3/13/15 5:00 PM	
30		HVAC	11 days	3/9/15 8:00 AM	3/23/15 5:00 PM	
31		Gas	3 days	3/9/15 8:00 AM	3/11/15 5:00 PM	
32		Fireplaces	2 days	3/25/15 8:00 AM	3/26/15 5:00 PM	
33		Post Rough In Walkthru	1 day?	3/25/15 8:00 AM	3/25/15 5:00 PM	
34		Insulation	4 days	3/30/15 8:00 AM	4/2/15 5:00 PM	
35		Exterior Stone/Brick	21 days	4/3/15 8:00 AM	5/1/15 5:00 PM	

		Name	Duration	Start	Finish	Predecessors
36		Stucco	21 days	4/3/15 8:00 AM	5/1/15 5:00 PM	
37		Siding	7 days	4/3/15 8:00 AM	4/13/15 5:00 PM	
39		Phase 5 - Finish and Trim Installation	40 days	5/4/15 8:00 AM	6/26/15 5:00 PM	26
40		Drywall	14 days	5/4/15 8:00 AM	5/21/15 5:00 PM	
41		Exterior Paint	5 days	5/4/15 8:00 AM	5/8/15 5:00 PM	
42		Gutters	3 days	5/4/15 8:00 AM	5/6/15 5:00 PM	
43		Wood Floors	3 days	5/25/15 8:00 AM	5/27/15 5:00 PM	
44		Interior Trim	8 days	5/28/15 8:00 AM	6/8/15 5:00 PM	
45		Stairs	3 days	6/8/15 8:00 AM	6/10/15 5:00 PM	
46		Cabinets	6 days	6/8/15 8:00 AM	6/15/15 5:00 PM	
47		Built-ins	3 days	5/4/15 8:00 AM	5/6/15 5:00 PM	
48		Interior Tile/Stone	5 days	6/8/15 8:00 AM	6/12/15 5:00 PM	
49		Countertops	5 days	6/16/15 8:00 AM	6/22/15 5:00 PM	
50		Garage Doors	3 days	5/11/15 8:00 AM	5/13/15 5:00 PM	
51		Landscape	35 days	5/11/15 8:00 AM	6/26/15 5:00 PM	
53		Phase 6 - Final Construction	57 days	6/29/15 8:00 AM	9/15/15 5:00 PM	39
54		Interior Paint	15 days	6/29/15 8:00 AM	7/17/15 5:00 PM	
55		Mirrors & Shower Doors	3 days	7/20/15 8:00 AM	7/22/15 5:00 PM	
56		Closets	4 days	7/20/15 8:00 AM	7/23/15 5:00 PM	
57		Driveway	3 days	7/20/15 8:00 AM	7/22/15 5:00 PM	
58		Electrical	9 days	7/20/15 8:00 AM	7/30/15 5:00 PM	
59		Plumbing	3 days	7/20/15 8:00 AM	7/22/15 5:00 PM	
60		HVAC	3 days	7/20/15 8:00 AM	7/22/15 5:00 PM	
61		Gas	1 day	7/20/15 8:00 AM	7/20/15 5:00 PM	
62		Finish Floors	4 days	8/3/15 8:00 AM	8/6/15 5:00 PM	
63		Carpet/Other Floors	2 days	8/7/15 8:00 AM	8/10/15 5:00 PM	
64		Hardware	3 days	8/7/15 8:00 AM	8/11/15 5:00 PM	
65		Certificate of Occupancy	2 days	8/8/15 8:00 AM	8/11/15 5:00 PM	
66		Pre-Punchlist Walkthrough	10 days	8/12/15 8:00 AM	8/25/15 5:00 PM	
67		Energy Performance Testing	14 days	8/26/15 8:00 AM	9/14/15 5:00 PM	
68		Move-In Day	1 day	9/15/15 8:00 AM	9/15/15 5:00 PM	

Resource Names
Ricardo Leon
DLV
Craddock
Shiloh
Gutter Maintenance
Luke Conner
Jason McDowell
Jason McDowell
Asheville Garage Door
Gardens For Living
Shiloh
More Space Place
A-Quality Paving
Amp Electric
Dave Crystal
Gentry
Luke Conner
Amy Musser
Bulliard Critical Path -...