



		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	17 days	8/7/14 8:00 AM	8/29/14 5:00 PM		
2		Permitting	15 days	8/7/14 8:00 AM	8/27/14 5:00 PM		
3		Staking for Lot Clearing	2 days	8/13/14 8:00 AM	8/14/14 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	8/29/14 8:00 AM	8/29/14 5:00 PM		
6		Phase 2 - Foundation	20 days	8/28/14 8:00 AM	9/24/14 5:00 PM		
7		Lot Clearing	3 days	8/28/14 8:00 AM	9/1/14 5:00 PM		Luke Whitmire
8		Excavation	5 days	9/2/14 8:00 AM	9/8/14 5:00 PM		
9		Footings	3 days	9/9/14 8:00 AM	9/11/14 5:00 PM		K-Wall
10		Walls	1 day	9/12/14 8:00 AM	9/12/14 5:00 PM		
11		Waterproofing	3 days	9/13/14 8:00 AM	9/17/14 5:00 PM		
12		Slab Rough	3 days	9/18/14 8:00 AM	9/22/14 5:00 PM		
13		Flatwork	2 days	9/23/14 8:00 AM	9/24/14 5:00 PM		K-Wall
15		Phase 3 - Framing	67 days	9/29/14 8:00 AM	12/30/14 5:00 PM		
16		Framing	61 days	9/29/14 8:00 AM	12/22/14 5:00 PM		Dustin Penland
17		Drains Installed	2 days	10/2/14 8:00 AM	10/3/14 5:00 PM		
18		Backfill	1 day	10/3/14 8:00 AM	10/3/14 5:00 PM		
19		Pier Footings/Front porch	3 days	10/6/14 8:00 AM	10/8/14 5:00 PM		
20		Windows & Doors	3 days	11/3/14 8:00 AM	11/5/14 5:00 PM		Gary Thompson
21		Rough-in Walkthrough	1 day	12/8/14 8:00 AM	12/8/14 5:00 PM		
22		Roofing	3 days	12/26/14 8:00 AM	12/30/14 5:00 PM		DLV
24		Phase 4 - Trade Rough-ins	20 days	1/5/15 8:00 AM	1/30/15 5:00 PM		
25		Electrical	12 days	1/5/15 8:00 AM	1/20/15 5:00 PM		Amp Electric
26		Low-Volt	5 days	1/5/15 8:00 AM	1/9/15 5:00 PM		
27		Plumbing	5 days	1/5/15 8:00 AM	1/9/15 5:00 PM		Dave Crystal
28		HVAC	11 days	1/5/15 8:00 AM	1/19/15 5:00 PM		Gentry
29		Gas	3 days	1/5/15 8:00 AM	1/7/15 5:00 PM		
30		Fireplaces	2 days	1/5/15 8:00 AM	1/6/15 5:00 PM		
31		Insulation	4 days	1/21/15 8:00 AM	1/26/15 5:00 PM		
32		Exterior Stone/Brick	4 days	1/5/15 8:00 AM	1/8/15 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
33		Stucco	4 days	1/12/15 8:00 AM	1/15/15 5:00 PM		Ricardo Leon
34		Siding	20 days	1/5/15 8:00 AM	1/30/15 5:00 PM		DLV
36		Phase 5 - Finish and Trim Installation	40 days	2/9/15 8:00 AM	4/3/15 5:00 PM		
37		Drywall	10 days	2/9/15 8:00 AM	2/20/15 5:00 PM		Cradduck
38		Exterior Paint	5 days	2/9/15 8:00 AM	2/13/15 5:00 PM		Shiloh
39		Gutters	3 days	2/9/15 8:00 AM	2/11/15 5:00 PM		Gutter Maintenance
40		Wood Floors	3 days	2/17/15 8:00 AM	2/19/15 5:00 PM		Luke Conner
41		Interior Trim	8 days	2/23/15 8:00 AM	3/4/15 5:00 PM		Jason McDowell
42		Stairs	3 days	3/5/15 8:00 AM	3/9/15 5:00 PM		Jason McDowell
43		Cabinets	6 days	3/5/15 8:00 AM	3/12/15 5:00 PM		
44		Built-ins	3 days	3/5/15 8:00 AM	3/9/15 5:00 PM		
45		Interior Tile/Stone	5 days	3/13/15 8:00 AM	3/19/15 5:00 PM		
46		Countertops	5 days	3/23/15 8:00 AM	3/27/15 5:00 PM		
47		Garage Doors	3 days	2/9/15 8:00 AM	2/11/15 5:00 PM		Asheville Garage Door
48		Landscape	40 days	2/9/15 8:00 AM	4/3/15 5:00 PM		Gardens For Living
50		Phase 6 - Final Construction	44 days	4/13/15 8:00 AM	6/11/15 5:00 PM		
51		Interior Paint	15 days	4/13/15 8:00 AM	5/1/15 5:00 PM		Shiloh
52		Mirrors & Shower Doors	3 days	4/16/15 8:00 AM	4/20/15 5:00 PM		
53		Closets	4 days	4/16/15 8:00 AM	4/21/15 5:00 PM		More Space Place
54		Driveway	3 days	4/13/15 8:00 AM	4/15/15 5:00 PM		A-Quality Paving
55		Electrical	9 days	4/20/15 8:00 AM	4/30/15 5:00 PM		Amp Electric
56		Plumbing	3 days	4/21/15 8:00 AM	4/23/15 5:00 PM		Dave Crystal
57		HVAC	3 days	4/21/15 8:00 AM	4/23/15 5:00 PM		Gentry
58		Gas	1 day	4/21/15 8:00 AM	4/21/15 5:00 PM		
59		Finish Floors	4 days	5/4/15 8:00 AM	5/7/15 5:00 PM		Luke Conner
60		Carpet/Other Floors	2 days	5/11/15 8:00 AM	5/12/15 5:00 PM		
61		Hardware	3 days	5/13/15 8:00 AM	5/15/15 5:00 PM		
62		Certificate of Occupancy	2 days	5/18/15 8:00 AM	5/19/15 5:00 PM		
63		Pre-Punchlist Walkthrough	16 days	5/19/15 8:00 AM	6/9/15 5:00 PM		
64		Energy Performance Testing	1 day	6/10/15 8:00 AM	6/10/15 5:00 PM		Amy Musser

		Name	Duration	Start	Finish	Predecessors	Resource Names
65		Move-In Day	1 day	6/11/15 8:00 AM	6/11/15 5:00 PM		

--	--	--	--	--	--	--	--