


































	Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	5 days	9/30/14 8:00 AM	10/6/14 5:00 PM		
2		Permitting	2 days	9/30/14 8:00 AM	10/1/14 5:00 PM		
3		Staking for Lot Clearing	2 days	9/30/14 8:00 AM	10/1/14 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	10/6/14 8:00 AM	10/6/14 5:00 PM		
5		Phase 2 - Foundation	35 days?	3/11/15 8:00 AM	4/28/15 5:00 PM	1	
6		Lot Clearing	4 days	3/11/15 8:00 AM	3/16/15 5:00 PM		Luke Whitmire
7		Septic	5 days	3/17/15 8:00 AM	3/23/15 5:00 PM		
8		Excavation	4 days	3/24/15 8:00 AM	3/27/15 5:00 PM		
9		Footings	7 days	3/28/15 8:00 AM	4/7/15 5:00 PM		
10		Superior Walls	2 days?	4/8/15 8:00 AM	4/9/15 5:00 PM		Bob Bauer
11		Slab Rough	3 days	4/10/15 8:00 AM	4/14/15 5:00 PM		Rich Kubica
12		Flatwork, pier footings	3 days	4/15/15 8:00 AM	4/17/15 5:00 PM		
13		Waterproofing	3 days?	4/18/15 8:00 AM	4/22/15 5:00 PM		
14		Well	4 days?	4/23/15 8:00 AM	4/28/15 5:00 PM		
15		Phase 3 - Framing	43 days	5/4/15 8:00 AM	7/1/15 5:00 PM	5	
16		Framing	40 days	5/4/15 8:00 AM	6/26/15 5:00 PM		Adam Smoyer
17		Drains Installed	2 days	6/8/15 8:00 AM	6/9/15 5:00 PM		
18		Backfill	1 day	6/10/15 8:00 AM	6/10/15 5:00 PM		
19		Windows & Doors	3 days	6/22/15 8:00 AM	6/24/15 5:00 PM		
20		Rough-In Walkthrough	1 day	6/24/15 8:00 AM	6/24/15 5:00 PM		
21		Roofing	3 days	6/29/15 8:00 AM	7/1/15 5:00 PM		
22		Phase 4 - Trade Rough-ins	39 days	7/7/15 8:00 AM	8/28/15 5:00 PM	15	
23		Electrical	12 days	7/7/15 8:00 AM	7/22/15 5:00 PM		Jason Hamilton
24		Call for underground utilities	1 day	7/7/15 8:00 AM	7/7/15 5:00 PM		
25		Low-Volt	5 days	7/7/15 8:00 AM	7/13/15 5:00 PM		
26		Plumbing	5 days	7/15/15 8:00 AM	7/21/15 5:00 PM		Dave Crystal
27		HVAC	11 days	7/7/15 8:00 AM	7/21/15 5:00 PM		Jeff Granius
28		Gas	3 days	7/7/15 8:00 AM	7/9/15 5:00 PM		
29		Fireplaces	3 days	7/7/15 8:00 AM	7/9/15 5:00 PM		
30		Insulation	5 days	7/23/15 8:00 AM	7/29/15 5:00 PM		Chris Craddock
31		Post rough in walkthru Laura	0 days	7/20/15 5:00 PM	7/20/15 5:00 PM		
32		Exterior Stone/Brick	4 days	7/7/15 8:00 AM	7/10/15 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
33		Stucco	4 days	8/3/15 8:00 AM	8/6/15 5:00 PM		
34		Siding	20 days	8/3/15 8:00 AM	8/28/15 5:00 PM		DLV
35		Phase 5 - Finish and Trim Installa...	30 days	8/31/15 8:00 AM	10/9/15 5:00 PM	22	
36		Drywall	10 days	8/31/15 8:00 AM	9/11/15 5:00 PM		Shiloh
37		Exterior Paint	5 days	8/31/15 8:00 AM	9/4/15 5:00 PM		
38		Gutters	3 days	9/5/15 8:00 AM	9/9/15 5:00 PM		
39		Install wood floors	5 days	9/14/15 8:00 AM	9/18/15 5:00 PM		
40		Interior Trim	8 days	9/21/15 8:00 AM	9/30/15 5:00 PM		Jason McDowell
41		Stairs	3 days	10/1/15 8:00 AM	10/5/15 5:00 PM		
42		Cabinets	6 days	9/21/15 8:00 AM	9/28/15 5:00 PM		
43		Built-ins	3 days	9/21/15 8:00 AM	9/23/15 5:00 PM		
44		Interior Tile/Stone	5 days	9/14/15 8:00 AM	9/18/15 5:00 PM		
45		Countertops	5 days	10/5/15 8:00 AM	10/9/15 5:00 PM		
46		Garage Doors	2 days	8/31/15 8:00 AM	9/1/15 5:00 PM		
47		Landscape	10 days	8/31/15 8:00 AM	9/11/15 5:00 PM		
48		Phase 6 - Final Construction	46 days	10/12/15 8:00 AM	12/14/15 5:00 PM	35	
49		Interior Paint	7 days	10/12/15 8:00 AM	10/20/15 5:00 PM		
50		Mirrors & Shower Doors	3 days	10/21/15 8:00 AM	10/23/15 5:00 PM		
51		Closets	4 days	10/21/15 8:00 AM	10/26/15 5:00 PM		Michelle Snowden
52		Driveway	4 days	10/27/15 8:00 AM	10/30/15 5:00 PM		
53		Electrical	7 days	11/2/15 8:00 AM	11/10/15 5:00 PM		
54		Plumbing	3 days	11/2/15 8:00 AM	11/4/15 5:00 PM		
55		HVAC	3 days	11/2/15 8:00 AM	11/4/15 5:00 PM		
56		Gas	1 day	11/2/15 8:00 AM	11/2/15 5:00 PM		
57		Finish Floors	4 days	11/11/15 8:00 AM	11/16/15 5:00 PM		
58		Cleaning	2 days	11/17/15 8:00 AM	11/18/15 5:00 PM		
59		Carpet/Other Floors	2 days	11/19/15 8:00 AM	11/20/15 5:00 PM		
60		Hardware	1 day	11/23/15 8:00 AM	11/23/15 5:00 PM		
61		Certificate of Occupancy	2 days	11/24/15 8:00 AM	11/25/15 5:00 PM		
62		Pre-Punchlist Walkthrough	1 day	11/24/15 8:00 AM	11/24/15 5:00 PM		
63		Energy Performance Testing	14 days	11/24/15 8:00 AM	12/11/15 5:00 PM		
64		Move-In Day	1 day	12/12/15 8:00 AM	12/14/15 5:00 PM		