






















































	Name	Duration	Start	Finish	Predece...	Resource Names
1		Phase 1 - Pre-construction	5 days?	6/29/15 8:00 AM	7/3/15 5:00 PM		
2		DRB Application	3 days?	6/29/15 8:00 AM	7/1/15 5:00 PM		
3		Staking for Lot Clearing	1 day	6/29/15 8:00 AM	6/29/15 5:00 PM		
4		Permitting	5 days?	6/29/15 8:00 AM	7/3/15 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	6/29/15 8:00 AM	6/29/15 5:00 PM		
7		Phase 2 - Foundation	21 days	7/6/15 8:00 AM	8/3/15 5:00 PM		
8		Lot Clearing	2 days	7/6/15 8:00 AM	7/7/15 5:00 PM		Luke Whitmire
9		Excavation	2 days	7/8/15 8:00 AM	7/9/15 5:00 PM		Luke Whitmire
10		Footings	1 day	7/10/15 8:00 AM	7/10/15 5:00 PM		Luke Whitmire
11		Waterproofing	2 days	7/31/15 8:00 AM	8/3/15 5:00 PM		Sealing Agents
12		Slab Rough	7 days	7/11/15 8:00 AM	7/21/15 5:00 PM		
13		Flatwork	7 days	7/22/15 8:00 AM	7/30/15 5:00 PM		K Wall
15		Phase 3 - Framing	38 days	8/4/15 8:00 AM	9/24/15 5:00 PM	7	
16		Framing	35 days	8/4/15 8:00 AM	9/21/15 5:00 PM		Ed Dulaney
17		Backfill	1 day	8/4/15 8:00 AM	8/4/15 5:00 PM		Luke Whitmire
18		Retaining Walls	5 days	8/4/15 8:00 AM	8/10/15 5:00 PM		
19		Windows & Doors	3 days	9/18/15 8:00 AM	9/22/15 5:00 PM		Thompson/Windsor
20		Roofing	3 days	9/22/15 8:00 AM	9/24/15 5:00 PM		DLV
22		Phase 4 - Trade Rough-ins	23 days	9/28/15 8:00 AM	10/28/15 5:00 PM	15	
23		Electrical	10 days	9/28/15 8:00 AM	10/9/15 5:00 PM		AMP
24		Low-Volt	5 days	9/28/15 8:00 AM	10/2/15 5:00 PM		
25		Plumbing	5 days	9/28/15 8:00 AM	10/2/15 5:00 PM		Dave Crystal
26		HVAC	7 days	10/5/15 8:00 AM	10/13/15 5:00 PM		Gentry
27		Gas	3 days	9/28/15 8:00 AM	9/30/15 5:00 PM		Gentry
28		Fireplaces	2 days	9/28/15 8:00 AM	9/29/15 5:00 PM		Willow Creek
29		Insulation	4 days	9/30/15 8:00 AM	10/5/15 5:00 PM		Adam Ellwood
30		Exterior Stone/Brick	4 days	10/17/15 8:00 AM	10/22/15 5:00 PM		Hipps
31		Stucco	4 days	10/23/15 8:00 AM	10/28/15 5:00 PM		Hipps
32		Siding	15 days	9/28/15 8:00 AM	10/16/15 5:00 PM		
34		Phase 5 - Finish and Trim Installa...	16 days	11/2/15 8:00 AM	11/23/15 5:00 PM	22	
35		Drywall	10 days	11/2/15 8:00 AM	11/13/15 5:00 PM		Shiloh

		Name	Duration	Start	Finish	Predece...	Resource Names
36		Exterior Paint	5 days	11/2/15 8:00 AM	11/6/15 5:00 PM		Shiloh
37		Gutters	3 days	11/7/15 8:00 AM	11/11/15 5:00 PM		Gutter Maintenance
38		Wood Floors	3 days	11/2/15 8:00 AM	11/4/15 5:00 PM		Luke Conner
39		Interior Trim	8 days	11/5/15 8:00 AM	11/16/15 5:00 PM		Jason McDowell
40		Stairs	3 days	11/5/15 8:00 AM	11/9/15 5:00 PM		Jason McDowell
41		Cabinets	6 days	11/5/15 8:00 AM	11/12/15 5:00 PM		
42		Built-ins	3 days	11/5/15 8:00 AM	11/9/15 5:00 PM		
43		Interior Tile/Stone	5 days	11/13/15 8:00 AM	11/19/15 5:00 PM		
44		Countertops	2 days	11/20/15 8:00 AM	11/23/15 5:00 PM		Stone Gallery
45		Garage Doors	2 days	11/7/15 8:00 AM	11/10/15 5:00 PM		Asheville Garage Door
46		Landscape	11 days	11/7/15 8:00 AM	11/23/15 5:00 PM		Gardens For Living
48		Phase 6 - Final Construction	39 days?	11/24/15 8:00 AM	1/15/16 5:00 PM	34	
49		Interior Paint	7 days	11/24/15 8:00 AM	12/2/15 5:00 PM		Shiloh
50		Mirrors & Shower Doors	3 days	12/3/15 8:00 AM	12/7/15 5:00 PM		Monte
51		Closets	4 days	12/3/15 8:00 AM	12/8/15 5:00 PM		More Space Place
52		Driveway	2 days	12/9/15 8:00 AM	12/10/15 5:00 PM		A-Quality Paving
53		Countertops	2 days?	12/11/15 8:00 AM	12/14/15 5:00 PM		
54		HVAC	3 days	12/15/15 8:00 AM	12/17/15 5:00 PM		Gentry
55		Plumbing	3 days?	12/15/15 8:00 AM	12/17/15 5:00 PM		
56		Gas	1 day	12/15/15 8:00 AM	12/15/15 5:00 PM		Gentry
57		Finish Floors	4 days	12/16/15 8:00 AM	12/21/15 5:00 PM		Luke Conner
58		Carpet/Other Floors	2 days	12/12/15 8:00 AM	12/15/15 5:00 PM		
59		Hardware	1 day	12/22/15 8:00 AM	12/22/15 5:00 PM		
60		Certificate of Occupancy	2 days	12/23/15 8:00 AM	12/24/15 5:00 PM		
61		Pre-Punchlist Walkthrough	3 days	12/28/15 8:00 AM	12/30/15 5:00 PM		
62		Energy Performance Testing	14 days	12/28/15 8:00 AM	1/14/16 5:00 PM		Amy Musser
63		Move-In Day	1 day	1/15/16 8:00 AM	1/15/16 5:00 PM		