








		Name	Duration	Start	Finish	Pred...	Resource Names
1		Phase 1 - Pre-construction	13 days?	1/2/15 8:00 AM	1/20/15 5:00 PM		
2		DRB Submittals	7 days?	1/2/15 8:00 AM	1/12/15 5:00 PM		
3		Permitting	3 days	1/13/15 8:00 AM	1/15/15 5:00 PM		
4		Staking for Lot Clearing	2 days	1/16/15 8:00 AM	1/19/15 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	1/20/15 8:00 AM	1/20/15 5:00 PM		
6		Phase 2 - Foundation	101.125...	1/21/15 4:00 PM	6/11/15 5:00 PM		
7		Lot Clearing	5 days	1/21/15 4:00 PM	1/28/15 4:00 PM		Luke Whitmire
8		Excavation	15 days	1/29/15 8:00 AM	2/18/15 5:00 PM		
9		Footings	10 days	2/19/15 8:00 AM	3/4/15 5:00 PM		
10		Back Fill	5 days?	3/5/15 8:00 AM	3/11/15 5:00 PM		
11		Walls	50 days	3/12/15 8:00 AM	5/20/15 5:00 PM		K Wall
12		Set Steps	5 days?	5/21/15 8:00 AM	5/27/15 5:00 PM		Luke Whitmire
13		Slab Rough	4 days	5/28/15 8:00 AM	6/2/15 5:00 PM		
14		Flatwork	7 days	6/3/15 8:00 AM	6/11/15 5:00 PM		
15		Phase 3 - Framing	53 days	6/15/15 8:00 AM	8/26/15 5:00 PM		
16		Framing	45 days	6/15/15 8:00 AM	8/14/15 5:00 PM		Milestone
17		Drains Installed	3 days	7/13/15 8:00 AM	7/15/15 5:00 PM		
18		Backfill	5 days	7/16/15 8:00 AM	7/22/15 5:00 PM		
19		Pier Footings/Front porch	5 days	7/23/15 8:00 AM	7/29/15 5:00 PM		
20		Windows & Doors	5 days	8/3/15 8:00 AM	8/7/15 5:00 PM		
21		Rough-in Walkthrough	1 day	8/10/15 8:00 AM	8/10/15 5:00 PM		
22		Roofing	8 days	8/17/15 8:00 AM	8/26/15 5:00 PM		DLV
23		Phase 4 - Trade Rough-ins	32 days	8/31/15 8:00 AM	10/13/15 5:00 PM		
24		Electrical	12 days	8/31/15 8:00 AM	9/15/15 5:00 PM		AMP
25		Low-Volt?	3 days	8/31/15 8:00 AM	9/2/15 5:00 PM		
26		Plumbing	5 days	8/31/15 8:00 AM	9/4/15 5:00 PM		Dave Crystal
27		HVAC	14 days	8/31/15 8:00 AM	9/17/15 5:00 PM		Gentry
28		Gas	3 days	9/7/15 8:00 AM	9/9/15 5:00 PM		
29		Fireplaces	2 days	9/10/15 8:00 AM	9/11/15 5:00 PM		
30		Insulation	5 days	9/21/15 8:00 AM	9/25/15 5:00 PM		Craddock
31		Exterior Stone/Brick	32 days	8/31/15 8:00 AM	10/13/15 5:00 PM		Hipps

		Name	Duration	Start	Finish	Pred...	Resource Names
32		Stucco	14 days	9/18/15 8:00 AM	10/7/15 5:00 PM		Eli Ochoa
33		Siding	20 days	8/31/15 8:00 AM	9/25/15 5:00 PM		DLV
34		Post Rough-in Walkthrough	1 day	9/18/15 8:00 AM	9/18/15 5:00 PM		
35		Phase 5 - Finish and Trim Installation	29 days	10/19/15 8:00 AM	11/26/15 5:00 PM		
36		Drywall	14 days	10/19/15 8:00 AM	11/5/15 5:00 PM		Craddock
37		Exterior Paint	7 days	10/19/15 8:00 AM	10/27/15 5:00 PM		Shiloh
38		Gutters	3 days	10/28/15 8:00 AM	10/30/15 5:00 PM		Gutter Maintenance
39		Wood Floors	3 days	11/6/15 8:00 AM	11/10/15 5:00 PM		Luke Conner
40		Interior Trim	8 days	11/11/15 8:00 AM	11/20/15 5:00 PM		Jason McDowell
41		Stairs	3 days	11/23/15 8:00 AM	11/25/15 5:00 PM		Jason McDowell
42		Cabinets	6 days	11/11/15 8:00 AM	11/18/15 5:00 PM		
43		Built-ins	3 days	11/23/15 8:00 AM	11/25/15 5:00 PM		
44		Interior Tile/Stone	8 days	11/11/15 8:00 AM	11/20/15 5:00 PM		Carolina Designs
45		Countertops	6 days	11/19/15 8:00 AM	11/26/15 5:00 PM		Stone Gallery
46		Garage Doors	2 days	10/19/15 8:00 AM	10/20/15 5:00 PM		Asheville Garage Door
47		Landscape	7 days	10/28/15 8:00 AM	11/5/15 5:00 PM		Gardens For Living
48		Phase 6 - Final Construction	272 days	11/30/15 8:00 AM	12/13/16 5:00 PM		
49		Interior Paint	7 days	11/30/15 8:00 AM	12/8/15 5:00 PM		Shiloh
50		Mirrors & Shower Doors	3 days	12/9/16 8:00 AM	12/13/16 5:00 PM		
51		Closets	4 days	12/9/15 8:00 AM	12/14/15 5:00 PM		More Space Place
52		Driveway	4 days	12/15/15 8:00 AM	12/18/15 5:00 PM		A-Quality Paving
53		Electrical	4 days	12/21/15 8:00 AM	12/24/15 5:00 PM		Amp Electric
54		Plumbing	3 days	12/21/15 8:00 AM	12/23/15 5:00 PM		Dave Crystal
55		HVAC	3 days	12/21/15 8:00 AM	12/23/15 5:00 PM		Gentry
56		Gas	1 day	12/21/15 8:00 AM	12/21/15 5:00 PM		
57		Finish Floors	4 days	12/28/15 8:00 AM	12/31/15 5:00 PM		Luke Conner
58		Carpet/Other Floors	7 days	1/1/16 8:00 AM	1/11/16 5:00 PM		
59		Hardware	4 days	1/1/16 8:00 AM	1/6/16 5:00 PM		
60		Certificate of Occupancy	2 days	1/7/16 8:00 AM	1/8/16 5:00 PM		
61		Pre-Punchlist Walkthrough	2 days	1/7/16 8:00 AM	1/8/16 5:00 PM		
62		Energy Performance Testing	14 days	1/7/16 8:00 AM	1/26/16 5:00 PM		Amy Musser
63		Move-In Day	1 day	1/27/16 8:00 AM	1/27/16 5:00 PM		