



		Name	Duration	Start	Finish	Predecessors	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>6 days</b>	<b>1/29/15 8:00 AM</b>	<b>2/5/15 5:00 PM</b>		
2		Permitting	3 days	1/29/15 8:00 AM	2/2/15 5:00 PM		
3		Staking for Lot Clearing	2 days	2/3/15 8:00 AM	2/4/15 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	2/5/15 8:00 AM	2/5/15 5:00 PM		
6		<b>Phase 2 - Foundation</b>	<b>102 days?</b>	<b>3/17/15 8:00 AM</b>	<b>8/5/15 5:00 PM</b>	<b>1</b>	
7		Lot Clearing	5 days	3/17/15 8:00 AM	3/23/15 5:00 PM		
8		Excavation	15 days	3/24/15 8:00 AM	4/13/15 5:00 PM		
9		Footings	10 days?	4/14/15 8:00 AM	4/27/15 5:00 PM		
10		Walls	50 days?	4/28/15 8:00 AM	7/6/15 5:00 PM		
11		Set Steps	5 days?	7/7/15 8:00 AM	7/13/15 5:00 PM		
12		Slab Rough	4 days	7/14/15 8:00 AM	7/17/15 5:00 PM		
13		Flatwork	7 days	7/20/15 8:00 AM	7/28/15 5:00 PM		
14		Waterproofing	1 day?	7/29/15 8:00 AM	7/29/15 5:00 PM		
15		Backfill	5 days?	7/30/15 8:00 AM	8/5/15 5:00 PM		
17		<b>Phase 3 - Framing</b>	<b>53 days</b>	<b>8/6/15 8:00 AM</b>	<b>10/19/15 5:00 PM</b>	<b>6</b>	
18		Framing	45 days	8/6/15 8:00 AM	10/7/15 5:00 PM		
19		Drains Installed	3 days	9/14/15 8:00 AM	9/16/15 5:00 PM		
20		Backfill	5 days	9/17/15 8:00 AM	9/23/15 5:00 PM		
21		Pier Footings	5 days	9/24/15 8:00 AM	9/30/15 5:00 PM		
22		Retaining Walls	5 days	8/6/15 8:00 AM	8/12/15 5:00 PM		
23		Windows & Doors	3 days	10/1/15 8:00 AM	10/5/15 5:00 PM		
24		Rough-In Walkthrough	1 day	10/5/15 8:00 AM	10/5/15 5:00 PM		
25		Roofing	8 days	10/8/15 8:00 AM	10/19/15 5:00 PM		
27		<b>Phase 4 - Trade Rough-ins</b>	<b>34 days</b>	<b>10/20/15 8:00 AM</b>	<b>12/4/15 5:00 PM</b>	<b>17</b>	
28		Electrical	12 days	10/20/15 8:00 AM	11/4/15 5:00 PM		
29		Underground Utilities	3 days	10/20/15 8:00 AM	10/22/15 5:00 PM		
30		Low-Volt	3 days	10/20/15 8:00 AM	10/22/15 5:00 PM		
31		Plumbing	5 days	10/26/15 8:00 AM	10/30/15 5:00 PM		
32		HVAC	14 days	10/20/15 8:00 AM	11/6/15 5:00 PM		
33		Gas	3 days	10/26/15 8:00 AM	10/28/15 5:00 PM		
34		Fireplaces	2 days	10/26/15 8:00 AM	10/27/15 5:00 PM		
35		Insulation	5 days	11/2/15 8:00 AM	11/6/15 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
36		Exterior Stone/Brick	32 days	10/20/15 8:00 AM	12/2/15 5:00 PM		
37		Stucco	14 days	11/17/15 8:00 AM	12/4/15 5:00 PM		
38		Siding	20 days	10/20/15 8:00 AM	11/16/15 5:00 PM		
40		<b>Phase 5 - Finish and Trim Installa...</b>	<b>26 days</b>	<b>12/7/15 8:00 AM</b>	<b>1/11/16 5:00 PM</b>	<b>27</b>	
41		Drywall	14 days	12/7/15 8:00 AM	12/24/15 5:00 PM		
42		Exterior Paint	7 days	12/7/15 8:00 AM	12/15/15 5:00 PM		
43		Gutters	3 days	12/16/15 8:00 AM	12/18/15 5:00 PM		
44		Wood Floors	3 days	12/28/15 8:00 AM	12/30/15 5:00 PM		
45		Interior Trim	8 days	12/31/15 8:00 AM	1/11/16 5:00 PM		
46		Stairs	3 days	12/31/15 8:00 AM	1/4/16 5:00 PM		
47		Cabinets	6 days	12/31/15 8:00 AM	1/7/16 5:00 PM		
48		Built-ins	3 days	12/31/15 8:00 AM	1/4/16 5:00 PM		
49		Interior Tile/Stone	8 days	12/16/15 8:00 AM	12/25/15 5:00 PM		
50		Countertops	2 days	1/5/16 8:00 AM	1/6/16 5:00 PM		
51		Garage Doors	2 days	12/7/15 8:00 AM	12/8/15 5:00 PM		
52		Landscape	7 days	12/7/15 8:00 AM	12/15/15 5:00 PM		
54		<b>Phase 6 - Final Construction</b>	<b>41 days?</b>	<b>1/12/16 8:00 AM</b>	<b>3/8/16 5:00 PM</b>	<b>40</b>	
55		Interior Paint	7 days	1/12/16 8:00 AM	1/20/16 5:00 PM		
56		Mirrors & Shower Doors	3 days	1/21/16 8:00 AM	1/25/16 5:00 PM		
57		Closets	4 days	1/21/16 8:00 AM	1/26/16 5:00 PM		
58		Driveway	4 days	1/27/16 8:00 AM	2/1/16 5:00 PM		
59		Electrical	5 days	2/2/16 8:00 AM	2/8/16 5:00 PM		
60		Plumbing	3 days	2/2/16 8:00 AM	2/4/16 5:00 PM		
61		HVAC	3 days	2/2/16 8:00 AM	2/4/16 5:00 PM		
62		Gas	1 day	2/2/16 8:00 AM	2/2/16 5:00 PM		
63		Finish Floors	4 days	2/9/16 8:00 AM	2/12/16 5:00 PM		
64		Set Counter tops	3 days?	2/2/16 8:00 AM	2/4/16 5:00 PM		
65		Cleaning	2 days	2/9/16 8:00 AM	2/10/16 5:00 PM		
66		Carpet/Other Floors	3 days	2/11/16 8:00 AM	2/15/16 5:00 PM		
67		Hardware	4 days	2/11/16 8:00 AM	2/16/16 5:00 PM		
68		Certificate of Occupancy	2 days	2/17/16 8:00 AM	2/18/16 5:00 PM		
69		Pre-Punchlist Walkthrough	2 days	2/17/16 8:00 AM	2/18/16 5:00 PM		
70		Energy Performance Testing	14 days	2/17/16 8:00 AM	3/7/16 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
71		Move-In Day	1 day	3/8/16 8:00 AM	3/8/16 5:00 PM		