




		Name	Duration	Start	Finish	Predecessors	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>113 days</b>	<b>8/19/13 8:00 AM</b>	<b>1/22/14 5:00 PM</b>		
2		DRB Application	4 days	8/19/13 8:00 AM	8/22/13 5:00 PM		
3		Permitting	5 days	1/1/14 8:00 AM	1/7/14 5:00 PM		
4		Staking for Lot Clearing	1 day	10/30/13 8:00 AM	10/30/13 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	1/22/14 8:00 AM	1/22/14 5:00 PM		
6		<b>Phase 2 - Foundation</b>	<b>22 days</b>	<b>1/23/14 8:00 AM</b>	<b>2/21/14 5:00 PM</b>	<b>1</b>	
7		Lot Clearing	3 days	1/23/14 8:00 AM	1/27/14 5:00 PM		
8		Excavation	8 days	1/23/14 8:00 AM	2/3/14 5:00 PM		
9		Engineering	3 days	1/23/14 8:00 AM	1/27/14 5:00 PM		
10		Footings	2 days	1/24/14 8:00 AM	1/27/14 5:00 PM		
11		Walls	5 days	1/30/14 8:00 AM	2/5/14 5:00 PM		
12		Waterproofing	2 days	2/7/14 8:00 AM	2/10/14 5:00 PM		
13		Slab Rough	2 days	2/17/14 8:00 AM	2/18/14 5:00 PM		
14		Flatwork	3 days	2/19/14 8:00 AM	2/21/14 5:00 PM		
15		<b>Phase 3 - Framing</b>	<b>60 days</b>	<b>2/24/14 8:00 AM</b>	<b>5/16/14 5:00 PM</b>	<b>6</b>	
16		Framing	60 days	2/24/14 8:00 AM	5/16/14 5:00 PM		
17		Drains Installed	2 days	2/24/14 8:00 AM	2/25/14 5:00 PM		
18		Backfill	2 days	3/3/14 8:00 AM	3/4/14 5:00 PM		
19		Pier Footings/2nd Slab Pour	5 days	3/3/14 8:00 AM	3/7/14 5:00 PM		
20		Retaining Walls	5 days	3/10/14 8:00 AM	3/14/14 5:00 PM		
21		Windows & Doors	5 days	5/1/14 8:00 AM	5/7/14 5:00 PM		
22		Rough-In Walkthrough	1 day	5/9/14 8:00 AM	5/9/14 5:00 PM		
23		Roofing	5 days	5/10/14 8:00 AM	5/16/14 5:00 PM		
24		<b>Phase 4 - Trade Rough-ins</b>	<b>20 days</b>	<b>5/19/14 8:00 AM</b>	<b>6/13/14 5:00 PM</b>	<b>15</b>	
25		Electrical	16 days	5/19/14 8:00 AM	6/9/14 5:00 PM		
26		Underground Utilities	2 days	5/19/14 8:00 AM	5/20/14 5:00 PM		
27		Low-Volt	5 days	5/21/14 8:00 AM	5/27/14 5:00 PM		
28		Plumbing	5 days	5/21/14 8:00 AM	5/27/14 5:00 PM		
29		HVAC	15 days	5/20/14 8:00 AM	6/9/14 5:00 PM		
30		Gas	3 days	5/26/14 8:00 AM	5/28/14 5:00 PM		
31		Fireplaces	2 days	5/20/14 8:00 AM	5/21/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
32		Insulation	4 days	6/10/14 8:00 AM	6/13/14 5:00 PM		
33		Exterior Stone/Brick	20 days	5/19/14 8:00 AM	6/13/14 5:00 PM		
34		Stucco	4 days	6/5/14 8:00 AM	6/10/14 5:00 PM		
35		Siding/Decking	25 days	5/19/14 8:00 AM	6/20/14 5:00 PM		
36		<b>Phase 5 - Finish and Trim Installation</b>	<b>40 days</b>	<b>6/25/14 8:00 AM</b>	<b>8/19/14 5:00 PM</b>	<b>24</b>	
37		Drywall	14 days	6/25/14 8:00 AM	7/14/14 5:00 PM		
38		Exterior Paint	10 days	6/25/14 8:00 AM	7/8/14 5:00 PM		
39		Gutters	3 days	7/9/14 8:00 AM	7/11/14 5:00 PM		
40		Wood Floors	7 days	7/18/14 8:00 AM	7/28/14 5:00 PM		
41		Interior Trim	20 days	7/15/14 8:00 AM	8/11/14 5:00 PM		
42		Stairs	6 days	8/12/14 8:00 AM	8/19/14 5:00 PM		
43		Cabinets	6 days	7/15/14 8:00 AM	7/22/14 5:00 PM		
44		Built-ins	6 days	7/23/14 8:00 AM	7/30/14 5:00 PM		
45		Interior Tile/Stone	9 days	7/15/14 8:00 AM	7/25/14 5:00 PM		
46		Countertops	11 days	7/23/14 8:00 AM	8/6/14 5:00 PM		
47		Garage Doors	2 days	6/25/14 8:00 AM	6/26/14 5:00 PM		
48		Landscape	20 days	6/25/14 8:00 AM	7/22/14 5:00 PM		
49		<b>Phase 6 - Final Construction</b>	<b>55 days</b>	<b>8/29/14 8:00 AM</b>	<b>11/13/14 5:00 PM</b>	<b>36</b>	
50		Interior Paint	11 days	8/29/14 8:00 AM	9/12/14 5:00 PM		
51		Mirrors & Shower Doors	14 days	9/15/14 8:00 AM	10/2/14 5:00 PM		
52		Closets	5 days	9/15/14 8:00 AM	9/19/14 5:00 PM		
53		Driveway	7 days	8/29/14 8:00 AM	9/8/14 5:00 PM		
54		Electrical	14 days	9/15/14 8:00 AM	10/2/14 5:00 PM		
55		Plumbing	3 days	9/15/14 8:00 AM	9/17/14 5:00 PM		
56		HVAC	4 days	9/15/14 8:00 AM	9/18/14 5:00 PM		
57		Gas	1 day	9/15/14 8:00 AM	9/15/14 5:00 PM		
58		Finish Floors	6 days	10/3/14 8:00 AM	10/10/14 5:00 PM		
59		Carpet/Other Floors	2 days	10/13/14 8:00 AM	10/14/14 5:00 PM		
60		Hardware	1 day	10/13/14 8:00 AM	10/13/14 5:00 PM		
61		Final Inspections	8 days	10/15/14 8:00 AM	10/24/14 5:00 PM		
62		Call for Termite Bait System (Owner)	1 day	10/27/14 8:00 AM	10/27/14 5:00 PM		
63		Pre-Punchlist Walkthrough	10 days	10/28/14 8:00 AM	11/10/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
64		Energy Performance Testing	2 days	11/11/14 8:00 AM	11/12/14 5:00 PM		
65		Move-In Day	1 day	11/13/14 8:00 AM	11/13/14 5:00 PM		