




		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	113 days	8/19/13 8:00 AM	1/22/14 5:00 PM		
2		DRB Application	4 days	8/19/13 8:00 AM	8/22/13 5:00 PM		
3		Permitting	5 days	1/1/14 8:00 AM	1/7/14 5:00 PM		
4		Staking for Lot Clearing	1 day	10/30/13 8:00 AM	10/30/13 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	1/22/14 8:00 AM	1/22/14 5:00 PM		
7		Phase 2 - Foundation	22 days	1/23/14 8:00 AM	2/21/14 5:00 PM	1	
8		Lot Clearing	3 days	1/23/14 8:00 AM	1/27/14 5:00 PM		
9		Excavation	8 days	1/23/14 8:00 AM	2/3/14 5:00 PM		
10		Engineering	3 days	1/23/14 8:00 AM	1/27/14 5:00 PM		
11		Footings	2 days	1/24/14 8:00 AM	1/27/14 5:00 PM		
12		Walls	5 days	1/30/14 8:00 AM	2/5/14 5:00 PM		
13		Waterproofing	2 days	2/7/14 8:00 AM	2/10/14 5:00 PM		
14		Slab Rough	2 days	2/17/14 8:00 AM	2/18/14 5:00 PM		
15		Flatwork	3 days	2/19/14 8:00 AM	2/21/14 5:00 PM		
17		Phase 3 - Framing	65 days	3/10/14 8:00 AM	6/6/14 5:00 PM	7	
18		Framing	60 days	3/10/14 8:00 AM	5/30/14 5:00 PM		Alfred Bottego
19		Drains Installed	2 days	3/17/14 8:00 AM	3/18/14 5:00 PM		
20		Backfill	2 days	3/21/14 8:00 AM	3/24/14 5:00 PM		Luke Whitmire
21		Pier Footings/2nd Slab Pour	5 days	3/21/14 8:00 AM	3/27/14 5:00 PM		K-Wall
22		Retaining Walls	5 days	3/28/14 8:00 AM	4/3/14 5:00 PM		K-Wall
23		Windows & Doors	5 days	5/23/14 8:00 AM	5/29/14 5:00 PM		
24		Rough-In Walkthrough	1 day	5/30/14 8:00 AM	5/30/14 5:00 PM		Thompson/Windsor
25		Roofing	5 days	5/31/14 8:00 AM	6/6/14 5:00 PM		DLV
27		Phase 4 - Trade Rough-ins	25 days	6/9/14 8:00 AM	7/11/14 5:00 PM	17	
28		Electrical	16 days	6/9/14 8:00 AM	6/30/14 5:00 PM		Amp Electric
29		Underground Utilities	2 days	6/9/14 8:00 AM	6/10/14 5:00 PM		
30		Low-Volt	5 days	6/11/14 8:00 AM	6/17/14 5:00 PM		
31		Plumbing	5 days	6/11/14 8:00 AM	6/17/14 5:00 PM		Dave Crystal
32		HVAC	15 days	6/10/14 8:00 AM	6/30/14 5:00 PM		Gentry
33		Gas	3 days	6/18/14 8:00 AM	6/20/14 5:00 PM		
34		Fireplaces	2 days	6/10/14 8:00 AM	6/11/14 5:00 PM		Wrights

		Name	Duration	Start	Finish	Predecessors	Resource Names
35		Insulation	4 days	7/1/14 8:00 AM	7/4/14 5:00 PM		Craddock
36		Exterior Stone/Brick	20 days	6/9/14 8:00 AM	7/4/14 5:00 PM		Hipps
37		Stucco	4 days	7/5/14 8:00 AM	7/10/14 5:00 PM		Hipps
38		Siding/Decking	25 days	6/9/14 8:00 AM	7/11/14 5:00 PM		Alfred Bottego
40		Phase 5 - Finish and Trim Installation	54 days	7/14/14 8:00 AM	9/25/14 5:00 PM	27	
41		Drywall	14 days	7/14/14 8:00 AM	7/31/14 5:00 PM		Craddock
42		Exterior Paint	10 days	7/14/14 8:00 AM	7/25/14 5:00 PM		Shiloh
43		Gutters	3 days	7/26/14 8:00 AM	7/30/14 5:00 PM		Gutter Maintenance
44		Wood Floors	7 days	8/4/14 8:00 AM	8/12/14 5:00 PM		Luke Conner
45		Interior Trim	20 days	8/13/14 8:00 AM	9/9/14 5:00 PM		Alfred Bottego
46		Stairs	6 days	9/10/14 8:00 AM	9/17/14 5:00 PM		Jason McDowell
47		Cabinets	6 days	8/13/14 8:00 AM	8/20/14 5:00 PM		Mike Roberts
48		Built-ins	6 days	9/18/14 8:00 AM	9/25/14 5:00 PM		Mike Roberts
49		Interior Tile/Stone	9 days	8/13/14 8:00 AM	8/25/14 5:00 PM		Hipps
50		Countertops	11 days	9/1/14 8:00 AM	9/15/14 5:00 PM		Stone Gallery
51		Garage Doors	2 days	7/14/14 8:00 AM	7/15/14 5:00 PM		Asheville Garage Door
52		Landscape	20 days	7/14/14 8:00 AM	8/8/14 5:00 PM		Gardens For Living
54		Phase 6 - Final Construction	52 days	9/26/14 8:00 AM	12/8/14 5:00 PM	40	
55		Interior Paint	11 days	9/26/14 8:00 AM	10/10/14 5:00 PM		Shiloh
56		Mirrors & Shower Doors	14 days	10/11/14 8:00 AM	10/30/14 5:00 PM		Monte
57		Closets	5 days	10/11/14 8:00 AM	10/17/14 5:00 PM		More Space Place
58		Driveway	7 days	10/11/14 8:00 AM	10/21/14 5:00 PM		A-Quality
59		Electrical	14 days	10/11/14 8:00 AM	10/30/14 5:00 PM		Amp Electric
60		Plumbing	3 days	10/13/14 8:00 AM	10/15/14 5:00 PM		Dave Crystal
61		HVAC	4 days	10/13/14 8:00 AM	10/16/14 5:00 PM		Gentry
62		Gas	1 day	10/14/14 8:00 AM	10/14/14 5:00 PM		
63		Finish Floors	6 days	10/31/14 8:00 AM	11/7/14 5:00 PM		Luke Conner
64		Carpet/Other Floors	2 days	11/8/14 8:00 AM	11/11/14 5:00 PM		
65		Hardware	1 day	11/12/14 8:00 AM	11/12/14 5:00 PM		
66		Final Inspections	4 days	11/13/14 8:00 AM	11/18/14 5:00 PM		
67		Call for Termite Bait System (Owner)	1 day	11/19/14 8:00 AM	11/19/14 5:00 PM		
68		Pre-Punchlist Walkthrough	10 days	11/20/14 8:00 AM	12/3/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
69		Energy Performance Testing	2 days	12/4/14 8:00 AM	12/5/14 5:00 PM		Amy Musser
70		Move-In Day	1 day	12/8/14 8:00 AM	12/8/14 5:00 PM		