




| |  | Name | Duration | Start | Finish | Predecessors | Resource Names |
|----|---|-----------------------------------|-----------------|------------------------|------------------------|--------------|----------------|
| 1 | | Phase 1 - Pre-construction | 113 days | 8/19/13 8:00 AM | 1/22/14 5:00 PM | | |
| 2 |  | DRB Application | 4 days | 8/19/13 8:00 AM | 8/22/13 5:00 PM | | |
| 3 |  | Permitting | 5 days | 1/1/14 8:00 AM | 1/7/14 5:00 PM | | |
| 4 |  | Staking for Lot Clearing | 1 day | 10/30/13 8:00 AM | 10/30/13 5:00 PM | | |
| 5 |  | Truss Meeting/Order Foundation | 1 day | 1/22/14 8:00 AM | 1/22/14 5:00 PM | | |
| 7 |  | Phase 2 - Foundation | 22 days | 1/23/14 8:00 AM | 2/21/14 5:00 PM | 1 | |
| 8 |  | Lot Clearing | 3 days | 1/23/14 8:00 AM | 1/27/14 5:00 PM | | |
| 9 |  | Excavation | 8 days | 1/23/14 8:00 AM | 2/3/14 5:00 PM | | |
| 10 |  | Engineering | 3 days | 1/23/14 8:00 AM | 1/27/14 5:00 PM | | |
| 11 |  | Footings | 2 days | 1/24/14 8:00 AM | 1/27/14 5:00 PM | | |
| 12 |  | Walls | 5 days | 1/30/14 8:00 AM | 2/5/14 5:00 PM | | |
| 13 |  | Waterproofing | 2 days | 2/7/14 8:00 AM | 2/10/14 5:00 PM | | |
| 14 |  | Slab Rough | 2 days | 2/17/14 8:00 AM | 2/18/14 5:00 PM | | |
| 15 |  | Flatwork | 3 days | 2/19/14 8:00 AM | 2/21/14 5:00 PM | | |
| 17 |  | Phase 3 - Framing | 65 days | 3/10/14 8:00 AM | 6/6/14 5:00 PM | 7 | |
| 18 |  | Framing | 60 days | 3/10/14 8:00 AM | 5/30/14 5:00 PM | | |
| 19 |  | Drains Installed | 2 days | 3/17/14 8:00 AM | 3/18/14 5:00 PM | | |
| 20 |  | Backfill | 2 days | 3/21/14 8:00 AM | 3/24/14 5:00 PM | | |
| 21 |  | Pier Footings/2nd Slab Pour | 5 days | 3/21/14 8:00 AM | 3/27/14 5:00 PM | | |
| 22 |  | Retaining Walls | 5 days | 3/28/14 8:00 AM | 4/3/14 5:00 PM | | |
| 23 |  | Windows & Doors | 5 days | 5/23/14 8:00 AM | 5/29/14 5:00 PM | | |
| 24 |  | Rough-In Walkthrough | 1 day | 5/30/14 8:00 AM | 5/30/14 5:00 PM | | |
| 25 |  | Roofing | 5 days | 5/31/14 8:00 AM | 6/6/14 5:00 PM | | |
| 27 |  | Phase 4 - Trade Rough-ins | 25 days | 6/9/14 8:00 AM | 7/11/14 5:00 PM | 17 | |
| 28 |  | Electrical | 16 days | 6/9/14 8:00 AM | 6/30/14 5:00 PM | | |
| 29 |  | Underground Utilities | 2 days | 6/9/14 8:00 AM | 6/10/14 5:00 PM | | |
| 30 |  | Low-Volt | 5 days | 6/11/14 8:00 AM | 6/17/14 5:00 PM | | |
| 31 |  | Plumbing | 5 days | 6/11/14 8:00 AM | 6/17/14 5:00 PM | | |
| 32 |  | HVAC | 15 days | 6/10/14 8:00 AM | 6/30/14 5:00 PM | | |
| 33 |  | Gas | 3 days | 6/18/14 8:00 AM | 6/20/14 5:00 PM | | |
| 34 |  | Fireplaces | 2 days | 6/10/14 8:00 AM | 6/11/14 5:00 PM | | |

| |  | Name | Duration | Start | Finish | Predecessors | Resource Names |
|----|---|---|----------------|------------------------|------------------------|--------------|----------------|
| 35 |  | Insulation | 4 days | 7/1/14 8:00 AM | 7/4/14 5:00 PM | | |
| 36 | | Exterior Stone/Brick | 20 days | 6/9/14 8:00 AM | 7/4/14 5:00 PM | | |
| 37 |  | Stucco | 4 days | 7/5/14 8:00 AM | 7/10/14 5:00 PM | | |
| 38 |  | Siding/Decking | 25 days | 6/9/14 8:00 AM | 7/11/14 5:00 PM | | |
| | | | | | | | |
| 40 |  | Phase 5 - Finish and Trim Installation | 54 days | 7/14/14 8:00 AM | 9/25/14 5:00 PM | 27 | |
| 41 | | Drywall | 14 days | 7/14/14 8:00 AM | 7/31/14 5:00 PM | | |
| 42 | | Exterior Paint | 10 days | 7/14/14 8:00 AM | 7/25/14 5:00 PM | | |
| 43 |  | Gutters | 3 days | 7/26/14 8:00 AM | 7/30/14 5:00 PM | | |
| 44 |  | Wood Floors | 7 days | 8/4/14 8:00 AM | 8/12/14 5:00 PM | | |
| 45 |  | Interior Trim | 20 days | 8/13/14 8:00 AM | 9/9/14 5:00 PM | | |
| 46 |  | Stairs | 6 days | 9/10/14 8:00 AM | 9/17/14 5:00 PM | | |
| 47 |  | Cabinets | 6 days | 8/13/14 8:00 AM | 8/20/14 5:00 PM | | |
| 48 |  | Built-ins | 6 days | 9/18/14 8:00 AM | 9/25/14 5:00 PM | | |
| 49 |  | Interior Tile/Stone | 9 days | 8/13/14 8:00 AM | 8/25/14 5:00 PM | | |
| 50 |  | Countertops | 11 days | 9/1/14 8:00 AM | 9/15/14 5:00 PM | | |
| 51 |  | Garage Doors | 2 days | 7/14/14 8:00 AM | 7/15/14 5:00 PM | | |
| 52 |  | Landscape | 20 days | 7/14/14 8:00 AM | 8/8/14 5:00 PM | | |
| | | | | | | | |
| 54 |  | Phase 6 - Final Construction | 52 days | 9/26/14 8:00 AM | 12/8/14 5:00 PM | 40 | |
| 55 |  | Interior Paint | 11 days | 9/26/14 8:00 AM | 10/10/14 5:00 PM | | |
| 56 |  | Mirrors & Shower Doors | 14 days | 10/11/14 8:00 AM | 10/30/14 5:00 PM | | |
| 57 |  | Closets | 5 days | 10/11/14 8:00 AM | 10/17/14 5:00 PM | | |
| 58 |  | Driveway | 7 days | 10/11/14 8:00 AM | 10/21/14 5:00 PM | | |
| 59 |  | Electrical | 14 days | 10/11/14 8:00 AM | 10/30/14 5:00 PM | | |
| 60 |  | Plumbing | 3 days | 10/13/14 8:00 AM | 10/15/14 5:00 PM | | |
| 61 |  | HVAC | 4 days | 10/13/14 8:00 AM | 10/16/14 5:00 PM | | |
| 62 |  | Gas | 1 day | 10/14/14 8:00 AM | 10/14/14 5:00 PM | | |
| 63 |  | Finish Floors | 6 days | 10/31/14 8:00 AM | 11/7/14 5:00 PM | | |
| 64 |  | Carpet/Other Floors | 2 days | 11/8/14 8:00 AM | 11/11/14 5:00 PM | | |
| 65 |  | Hardware | 1 day | 11/12/14 8:00 AM | 11/12/14 5:00 PM | | |
| 66 |  | Final Inspections | 4 days | 11/13/14 8:00 AM | 11/18/14 5:00 PM | | |
| 67 |  | Call for Termite Bait System (Owner) | 1 day | 11/19/14 8:00 AM | 11/19/14 5:00 PM | | |
| 68 |  | Pre-Punchlist Walkthrough | 10 days | 11/20/14 8:00 AM | 12/3/14 5:00 PM | | |

| |  | Name | Duration | Start | Finish | Predecessors | Resource Names |
|----|---|----------------------------|----------|-----------------|-----------------|--------------|----------------|
| 69 |  | Energy Performance Testing | 2 days | 12/4/14 8:00 AM | 12/5/14 5:00 PM | | |
| 70 |  | Move-In Day | 1 day | 12/8/14 8:00 AM | 12/8/14 5:00 PM | | |