



























































	Name	Duration	Start	Finish	Predece...	Resource Names
1		Phase 1 - Pre-construction	7 days?	3/16/15 8:00 AM	3/24/15 5:00 PM		
2		Septic	3 days	3/16/15 8:00 AM	3/18/15 5:00 PM		
3		Staking for Lot Clearing	1 day	3/19/15 8:00 AM	3/19/15 5:00 PM		
4		Permitting	2 days?	3/20/15 8:00 AM	3/23/15 5:00 PM		Luke Whitmire
5		Truss Meeting/Order Foundation	1 day	3/24/15 8:00 AM	3/24/15 5:00 PM		
6		Phase 2 - Foundation	18 days	3/30/15 8:00 AM	4/22/15 5:00 PM		
7		Lot Clearing	3 days	3/30/15 8:00 AM	4/1/15 5:00 PM		Luke Whitmire
8		Excavation	3 days	4/2/15 8:00 AM	4/6/15 5:00 PM		Luke Whitmire
9		Footings	2 days	4/7/15 8:00 AM	4/8/15 5:00 PM		Luke Whitmire
10		Walls	3 days	4/9/15 8:00 AM	4/13/15 5:00 PM		Bob Bauer
11		Waterproofing	2 days	4/14/15 8:00 AM	4/15/15 5:00 PM		Sealing Agents
12		Slab Rough	2 days	4/16/15 8:00 AM	4/17/15 5:00 PM		
13		Flatwork	3 days	4/18/15 8:00 AM	4/22/15 5:00 PM		K Wall
14		Phase 3 - Framing	46 days	4/27/15 8:00 AM	6/29/15 5:00 PM	6	
15		Framing	43 days	4/27/15 8:00 AM	6/24/15 5:00 PM		Smoyer
16		Drains Installed	2 days	5/18/15 8:00 AM	5/19/15 5:00 PM		
17		Backfill	1 day	5/20/15 8:00 AM	5/20/15 5:00 PM		Luke Whitmire
18		Pier Footings	3 days	5/21/15 8:00 AM	5/25/15 5:00 PM		
19		Retaining Walls	5 days	5/26/15 8:00 AM	6/1/15 5:00 PM		
20		Windows & Doors	3 days	6/19/15 8:00 AM	6/23/15 5:00 PM		Thompson/Windsor
21		Roofing	3 days	6/25/15 8:00 AM	6/29/15 5:00 PM		DLV
22		Phase 4 - Trade Rough-ins	20 days?	6/30/15 8:00 AM	7/27/15 5:00 PM	14	
23		Electrical	12 days	6/30/15 8:00 AM	7/15/15 5:00 PM		A-American
24		Low-Volt	5 days	6/30/15 8:00 AM	7/6/15 5:00 PM		
25		Sprinkler	5 days?	7/7/15 8:00 AM	7/13/15 5:00 PM		
26		Plumbing	5 days	7/7/15 8:00 AM	7/13/15 5:00 PM		Dave Crystal
27		HVAC	11 days	6/30/15 8:00 AM	7/14/15 5:00 PM		Gentry
28		Gas	3 days	6/30/15 8:00 AM	7/2/15 5:00 PM		Gentry
29		Fireplaces	2 days	6/30/15 8:00 AM	7/1/15 5:00 PM		Wrights
30		Insulation	4 days	7/17/15 8:00 AM	7/22/15 5:00 PM		Craddock
31		Exterior Stone/Brick	4 days	6/30/15 8:00 AM	7/3/15 5:00 PM		Hipps
32		Stucco	4 days	7/15/15 8:00 AM	7/20/15 5:00 PM		Hipps

		Name	Duration	Start	Finish	Predece...	Resource Names
33		Siding	20 days	6/30/15 8:00 AM	7/27/15 5:00 PM		
34		Phase 5 - Finish and Trim Installa...	31 days	7/28/15 8:00 AM	9/8/15 5:00 PM	22	
35		Drywall	10 days	7/28/15 8:00 AM	8/10/15 5:00 PM		Shiloh
36		Exterior Paint	5 days	7/28/15 8:00 AM	8/3/15 5:00 PM		Shiloh
37		Gutters	3 days	8/4/15 8:00 AM	8/6/15 5:00 PM		Gutter Maintenance
38		Wood Floors	3 days	8/11/15 8:00 AM	8/13/15 5:00 PM		Luke Conner
39		Interior Trim	8 days	8/14/15 8:00 AM	8/25/15 5:00 PM		Jason McDowell
40		Stairs	3 days	8/26/15 8:00 AM	8/28/15 5:00 PM		Jason McDowell
41		Cabinets	6 days	8/14/15 8:00 AM	8/21/15 5:00 PM		
42		Built-ins	3 days	8/14/15 8:00 AM	8/18/15 5:00 PM		
43		Interior Tile/Stone	5 days	8/11/15 8:00 AM	8/17/15 5:00 PM		
44		Countertops	7 days	8/31/15 8:00 AM	9/8/15 5:00 PM		Stone Gallery
45		Garage Doors	2 days	7/28/15 8:00 AM	7/29/15 5:00 PM		Asheville Garage Door
46		Landscape	11 days	7/28/15 8:00 AM	8/11/15 5:00 PM		Gardens For Living
47		Phase 6 - Final Construction	37 days?	9/14/15 8:00 AM	11/3/15 5:00 PM	34	
48		Interior Paint	7 days	9/14/15 8:00 AM	9/22/15 5:00 PM		Shiloh
49		Mirrors & Shower Doors	3 days	9/23/15 8:00 AM	9/25/15 5:00 PM		Monte
50		Closets	4 days	9/23/15 8:00 AM	9/28/15 5:00 PM		More Space Place
51		Driveway	2 days	9/29/15 8:00 AM	9/30/15 5:00 PM		A-Quality Paving
52		HVAC	3 days	10/1/15 8:00 AM	10/5/15 5:00 PM		Gentry
53		Plumbing	3 days?	10/1/15 8:00 AM	10/5/15 5:00 PM		
54		Sprinkler	2 days?	10/1/15 8:00 AM	10/2/15 5:00 PM		
55		Gas	1 day	10/1/15 8:00 AM	10/1/15 5:00 PM		Gentry
56		Finish Floors	4 days	10/6/15 8:00 AM	10/9/15 5:00 PM		Luke Conner
57		Carpet/Other Floors	2 days	10/10/15 8:00 AM	10/13/15 5:00 PM		
58		Hardware	1 day	10/13/15 8:00 AM	10/13/15 5:00 PM		
59		Certificate of Occupancy	2 days	10/14/15 8:00 AM	10/15/15 5:00 PM		
60		Pre-Punchlist Walkthrough	3 days	10/14/15 8:00 AM	10/16/15 5:00 PM		
61		Energy Performance Testing	14 days	10/14/15 8:00 AM	11/2/15 5:00 PM		Amy Musser
62		Move-In Day	1 day	11/3/15 8:00 AM	11/3/15 5:00 PM		