



























	Name	Duration	Start	Finish	Predece...	Resource Names
1		Phase 1 - Pre-construction	7 days?	3/16/15 8:00 AM	3/24/15 5:00 PM		
2		Septic	3 days?	3/16/15 8:00 AM	3/18/15 5:00 PM		
3		Staking for Lot Clearing	1 day	3/19/15 8:00 AM	3/19/15 5:00 PM		
4		Permitting	2 days?	3/20/15 8:00 AM	3/23/15 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	3/24/15 8:00 AM	3/24/15 5:00 PM		
7		Phase 2 - Foundation	18 days?	3/30/15 8:00 AM	4/22/15 5:00 PM		
8		Lot Clearing	3 days	3/30/15 8:00 AM	4/1/15 5:00 PM		Luke Whitmire
9		Excavation	3 days	4/2/15 8:00 AM	4/6/15 5:00 PM		Luke Whitmire
10		Footings	2 days	4/7/15 8:00 AM	4/8/15 5:00 PM		Luke Whitmire
11		Walls	3 days?	4/9/15 8:00 AM	4/13/15 5:00 PM		
12		Waterproofing	2 days	4/14/15 8:00 AM	4/15/15 5:00 PM		Sealing Agents
13		Slab Rough	2 days	4/16/15 8:00 AM	4/17/15 5:00 PM		
14		Flatwork	3 days	4/18/15 8:00 AM	4/22/15 5:00 PM		K Wall
16		Phase 3 - Framing	46 days?	4/27/15 8:00 AM	6/29/15 5:00 PM	7	
17		Framing	43 days	4/27/15 8:00 AM	6/24/15 5:00 PM		Ed Dulaney
18		Drains installed	2 days?	5/18/15 8:00 AM	5/19/15 5:00 PM		
19		Backfill	1 day	5/20/15 8:00 AM	5/20/15 5:00 PM		Luke Whitmire
20		Pier footings	3 days?	5/21/15 8:00 AM	5/25/15 5:00 PM		
21		Retaining Walls	5 days	5/26/15 8:00 AM	6/1/15 5:00 PM		
22		Windows & Doors	3 days	6/19/15 8:00 AM	6/23/15 5:00 PM		Thompson/Windsor
23		Roofing	3 days	6/25/15 8:00 AM	6/29/15 5:00 PM		DLV
25		Phase 4 - Trade Rough-ins	20 days?	6/30/15 8:00 AM	7/27/15 5:00 PM	16	
26		Electrical	12 days	6/30/15 8:00 AM	7/15/15 5:00 PM		AMP
27		Low-Volt	5 days	6/30/15 8:00 AM	7/6/15 5:00 PM		
28		Sprinkler	5 days?	6/30/15 8:00 AM	7/6/15 5:00 PM		
29		Plumbing	5 days	7/7/15 8:00 AM	7/13/15 5:00 PM		Dave Crystal
30		HVAC	11 days	6/30/15 8:00 AM	7/14/15 5:00 PM		Gentry
31		Gas	3 days	6/30/15 8:00 AM	7/2/15 5:00 PM		Gentry
32		Fireplaces	2 days	6/30/15 8:00 AM	7/1/15 5:00 PM		Willow Creek
33		Insulation	4 days	7/17/15 8:00 AM	7/22/15 5:00 PM		Adam Ellwood
34		Exterior Stone/Brick	4 days	6/30/15 8:00 AM	7/3/15 5:00 PM		Hipps
35		Stucco	4 days	7/15/15 8:00 AM	7/20/15 5:00 PM		Hipps

		Name	Duration	Start	Finish	Predece...	Resource Names
36		Siding	20 days	6/30/15 8:00 AM	7/27/15 5:00 PM		
38		Phase 5 - Finish and Trim Installa...	24 days	8/26/15 8:00 AM	9/28/15 5:00 PM		
39		Drywall	10 days	8/26/15 8:00 AM	9/8/15 5:00 PM		Shiloh
40		Exterior Paint	5 days	8/26/15 8:00 AM	9/1/15 5:00 PM		Shiloh
41		Gutters	3 days	9/2/15 8:00 AM	9/4/15 5:00 PM		Gutter Maintenance
42		Wood Floors	3 days	9/9/15 8:00 AM	9/11/15 5:00 PM		Luke Conner
43		Interior Trim	8 days	9/12/15 8:00 AM	9/23/15 5:00 PM		Jason McDowell
44		Stairs	3 days	9/24/15 8:00 AM	9/28/15 5:00 PM		Jason McDowell
45		Cabinets	6 days	9/12/15 8:00 AM	9/21/15 5:00 PM		
46		Built-ins	3 days	9/12/15 8:00 AM	9/16/15 5:00 PM		
47		Interior Tile/Stone	5 days	9/9/15 8:00 AM	9/15/15 5:00 PM		
48		Countertops	2 days	9/24/15 8:00 AM	9/25/15 5:00 PM		Stone Gallery
49		Garage Doors	2 days	9/2/15 8:00 AM	9/3/15 5:00 PM		Asheville Garage Door
50		Landscape	11 days	9/2/15 8:00 AM	9/16/15 5:00 PM		Gardens For Living
52		Phase 6 - Final Construction	56 days?	9/29/15 8:00 AM	12/15/15 5:00 PM		
53		Interior Paint	7 days	9/29/15 8:00 AM	10/7/15 5:00 PM		Shiloh
54		Mirrors & Shower Doors	3 days	10/8/15 8:00 AM	10/12/15 5:00 PM		Monte
55		Closets	4 days	10/8/15 8:00 AM	10/13/15 5:00 PM		More Space Place
56		Driveway	2 days	10/14/15 8:00 AM	10/15/15 5:00 PM		A-Quality Paving
57		Countertops	2 days?	10/16/15 8:00 AM	10/19/15 5:00 PM		
58		HVAC	3 days	10/16/15 8:00 AM	10/20/15 5:00 PM		Gentry
59		Plumbing	3 days?	10/21/15 8:00 AM	10/23/15 5:00 PM		
60		Sprinkler	2 days?	10/21/15 8:00 AM	10/22/15 5:00 PM		
61		Gas	1 day	10/21/15 8:00 AM	10/21/15 5:00 PM		Gentry
62		Finish Floors	4 days	10/24/15 8:00 AM	10/29/15 5:00 PM		Luke Conner
63		Carpet/Other Floors	2 days	12/12/15 8:00 AM	12/15/15 5:00 PM		
64		Hardware	1 day	10/30/15 8:00 AM	10/30/15 5:00 PM		
65		Certificate of Occupancy	2 days	11/2/15 8:00 AM	11/3/15 5:00 PM		
66		Pre-Punchlist Walkthrough	3 days	11/4/15 8:00 AM	11/6/15 5:00 PM		
67		Energy Performance Testing	14 days	11/4/15 8:00 AM	11/23/15 5:00 PM		Amy Musser
68		Move-In Day	1 day	11/24/15 4:00 PM	11/25/15 4:00 PM		