




























		Name	Duration	Start	Finish	Pred...	Resource Names
		HVAC					
2		Phase 1 - Pre-construction	2 days	1/27/15 8:00 AM	1/28/15 5:00 PM		
3		Permitting	1 day	1/27/15 8:00 AM	1/27/15 5:00 PM		
4		Staking for Lot Clearing	1 day	1/28/15 8:00 AM	1/28/15 5:00 PM		
6		Phase 2 - Foundation	64.125 d...	1/29/15 4:00 PM	4/29/15 5:00 PM		
7		Lot Clearing	5 days	1/29/15 4:00 PM	2/5/15 4:00 PM		Luke Whitmire
8		Excavation	5 days	2/6/15 4:00 PM	2/13/15 4:00 PM		
9		Footings	5 days	2/16/15 8:00 AM	2/20/15 5:00 PM		
10		Back Fill	3 days?	2/23/15 8:00 AM	2/25/15 5:00 PM		
11		Walls	35 days	2/26/15 8:00 AM	4/15/15 5:00 PM		K Wall
12		Slab Rough	3 days	4/16/15 8:00 AM	4/20/15 5:00 PM		
13		Flatwork	7 days	4/21/15 8:00 AM	4/29/15 5:00 PM		
15		Phase 3 - Framing	50 days	5/4/15 8:00 AM	7/10/15 5:00 PM		
16		Framing	45 days	5/4/15 8:00 AM	7/3/15 5:00 PM		Pierce
17		Drains Installed	3 days	6/15/15 8:00 AM	6/17/15 5:00 PM		
18		Backfill	3 days	6/18/15 8:00 AM	6/22/15 5:00 PM		
19		Pier Footings/Front porch	5 days	6/23/15 8:00 AM	6/29/15 5:00 PM		
20		Windows & Doors	5 days	6/29/15 8:00 AM	7/3/15 5:00 PM		
21		Rough-in Walkthrough	1 day	7/1/15 8:00 AM	7/1/15 5:00 PM		
22		Roofing	5 days	7/6/15 8:00 AM	7/10/15 5:00 PM		DLV
24		Phase 4 - Trade Rough-ins	32 days	7/13/15 8:00 AM	8/25/15 5:00 PM		
25		Electrical	14 days	7/20/15 8:00 AM	8/6/15 5:00 PM		A American
26		Low-Volt?	3 days	7/13/15 8:00 AM	7/15/15 5:00 PM		
27		Plumbing	5 days	7/13/15 8:00 AM	7/17/15 5:00 PM		Dave Crystal
28		HVAC	14 days	7/13/15 8:00 AM	7/30/15 5:00 PM		Gentry
29		Gas	3 days	7/20/15 8:00 AM	7/22/15 5:00 PM		
30		Fireplaces	2 days	7/23/15 8:00 AM	7/24/15 5:00 PM		
31		Insulation	5 days	8/7/15 8:00 AM	8/13/15 5:00 PM		Craddock
32		Exterior Stone/Brick	32 days	7/13/15 8:00 AM	8/25/15 5:00 PM		Hipps
33		Siding	20 days	7/13/15 8:00 AM	8/7/15 5:00 PM		DLV
34		Post Rough-in Walkthrough	1 day	8/7/15 8:00 AM	8/7/15 5:00 PM		

		Name	Duration	Start	Finish	Pred...	Resource Names
36		Phase 5 - Finish and Trim Installation	31 days	8/31/15 8:00 AM	10/12/15 5:00 PM		
37		Drywall	14 days	8/31/15 8:00 AM	9/17/15 5:00 PM		Craddock
38		Exterior Paint	7 days	8/31/15 8:00 AM	9/8/15 5:00 PM		Shiloh
39		Gutters	2 days	9/9/15 8:00 AM	9/10/15 5:00 PM		Gutter Maintenance
40		Wood Floors	3 days	9/18/15 8:00 AM	9/22/15 5:00 PM		Luke Conner
41		Interior Trim	8 days	9/23/15 8:00 AM	10/2/15 5:00 PM		Jason McDowell
42		Stairs	3 days	10/5/15 8:00 AM	10/7/15 5:00 PM		Jason McDowell
43		Cabinets	6 days	9/23/15 8:00 AM	9/30/15 5:00 PM		
44		Built-ins	3 days	10/8/15 8:00 AM	10/12/15 5:00 PM		
45		Interior Tile/Stone	8 days	9/18/15 8:00 AM	9/29/15 5:00 PM		
46		Countertops	6 days	10/1/15 8:00 AM	10/8/15 5:00 PM		
47		Garage Doors	2 days	8/31/15 8:00 AM	9/1/15 5:00 PM		Asheville Garage Door
49		Phase 6 - Final Construction	301 days	10/5/15 8:00 AM	11/28/16 5:00 PM		
50		Interior Paint	7 days	10/5/15 8:00 AM	10/13/15 5:00 PM		Shiloh
51		Mirrors & Shower Doors	3 days	10/14/15 8:00 AM	10/16/15 5:00 PM		
52		Closets	3 days	12/9/15 8:00 AM	12/11/15 5:00 PM		More Space Place
53		Driveway	3 days	10/19/15 8:00 AM	10/21/15 5:00 PM		A-Quality Paving
54		Electrical	4 days	10/22/15 8:00 AM	10/27/15 5:00 PM		
55		Plumbing	4 days	10/22/15 8:00 AM	10/27/15 5:00 PM		Dave Crystal
56		HVAC	3 days	10/22/15 8:00 AM	10/26/15 5:00 PM		Gentry
57		Gas	1 day	10/27/15 8:00 AM	10/27/15 5:00 PM		
58		Finish Floors	4 days	10/28/15 8:00 AM	11/2/15 5:00 PM		Luke Conner
59		Hardware	4 days	11/3/15 8:00 AM	11/6/15 5:00 PM		
60		Certificate of Occupancy	2 days	11/9/15 8:00 AM	11/10/15 5:00 PM		
61		Pre-Punchlist Walkthrough	2 days	11/9/15 8:00 AM	11/10/15 5:00 PM		
62		Energy Performance Testing	14 days	11/9/15 8:00 AM	11/26/15 5:00 PM		Amy Musser
63		Move-In Day	1 day	11/27/16 8:00 AM	11/28/16 5:00 PM		