



		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	29 days	3/24/14 8:00 AM	5/1/14 5:00 PM		
2		DRB Application	15 days	3/24/14 8:00 AM	4/11/14 5:00 PM		
3		Permitting	23 days	4/1/14 8:00 AM	5/1/14 5:00 PM		
4		Staking for Lot Clearing	2 days	4/3/14 8:00 AM	4/4/14 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	3/24/14 8:00 AM	3/24/14 5:00 PM		
7		Phase 2 - Foundation	21 days	5/5/14 8:00 AM	6/2/14 5:00 PM	1	
8		Lot Clearing	3 days	5/5/14 8:00 AM	5/7/14 5:00 PM		Cameron
9		Septic	5 days	5/7/14 8:00 AM	5/13/14 5:00 PM		Cameron
10		Excavation	3 days	5/14/14 8:00 AM	5/16/14 5:00 PM		Cameron
11		Footings	2 days	5/16/14 8:00 AM	5/19/14 5:00 PM		Cameron
12		Walls	3 days	5/20/14 8:00 AM	5/22/14 5:00 PM		Bob Bauer
13		Waterproofing	2 days	5/23/14 8:00 AM	5/26/14 5:00 PM		
14		Slab Rough	2 days	5/27/14 8:00 AM	5/28/14 5:00 PM		
15		Flatwork	3 days	5/29/14 8:00 AM	6/2/14 5:00 PM		K-Wall
17		Phase 3 - Framing	55 days	6/5/14 8:00 AM	8/20/14 5:00 PM	7	
18		Framing	50 days	6/5/14 8:00 AM	8/13/14 5:00 PM		84 Lumber
19		Drains Installed	2 days	6/9/14 8:00 AM	6/10/14 5:00 PM		Cameron
20		Backfill	1 day	6/11/14 8:00 AM	6/11/14 5:00 PM		Cameron
21		Pier Footings	3 days	6/12/14 8:00 AM	6/16/14 5:00 PM		
22		Retaining Walls	5 days	6/17/14 8:00 AM	6/23/14 5:00 PM		
23		Windows & Doors	3 days	8/1/14 8:00 AM	8/5/14 5:00 PM		GBS
24		Rough-In Walkthrough	1 day	8/1/14 8:00 AM	8/1/14 5:00 PM		
25		Roofing	3 days	8/18/14 8:00 AM	8/20/14 5:00 PM		DLV
27		Phase 4 - Trade Rough-ins	20 days	8/21/14 8:00 AM	9/17/14 5:00 PM	17	
28		Electrical	12 days	8/21/14 8:00 AM	9/5/14 5:00 PM		A-American
29		Underground Utilities	1 day	8/25/14 8:00 AM	8/25/14 5:00 PM		
30		Low-Volt	5 days	8/26/14 8:00 AM	9/1/14 5:00 PM		
31		Plumbing	5 days	8/25/14 8:00 AM	8/29/14 5:00 PM		Dave Crystal
32		HVAC	11 days	8/25/14 8:00 AM	9/8/14 5:00 PM		Gentry
33		Gas	3 days	9/2/14 8:00 AM	9/4/14 5:00 PM		
34		Fireplaces	2 days	8/26/14 8:00 AM	8/27/14 5:00 PM		
35		Insulation	4 days	9/8/14 8:00 AM	9/11/14 5:00 PM		Cradduck

		Name	Duration	Start	Finish	Predecessors	Resource Names
36		Post Rough-In Walkthrough	1 day	9/12/14 8:00 AM	9/12/14 5:00 PM		
37		Exterior Stone/Brick	4 days	8/21/14 8:00 AM	8/26/14 5:00 PM		Hipps
38		Stucco	4 days	8/26/14 8:00 AM	8/29/14 5:00 PM		Hipps
39		Siding	20 days	8/21/14 8:00 AM	9/17/14 5:00 PM		84 Lumber
41		Phase 5 - Finish and Trim Installation	24 days	9/22/14 8:00 AM	10/23/14 5:00 PM	27	
42		Drywall	10 days	9/22/14 8:00 AM	10/3/14 5:00 PM		Cradduck
43		Exterior Paint	5 days	9/22/14 8:00 AM	9/26/14 5:00 PM		Shiloh
44		Gutters	3 days	9/27/14 8:00 AM	10/1/14 5:00 PM		
45		Wood Floors	3 days	10/4/14 8:00 AM	10/8/14 5:00 PM		Luke Conner
46		Interior Trim	8 days	10/9/14 8:00 AM	10/20/14 5:00 PM		Allowance
47		Stairs	3 days	10/21/14 8:00 AM	10/23/14 5:00 PM		Allowance
48		Cabinets	6 days	10/9/14 8:00 AM	10/16/14 5:00 PM		Allowance
49		Built-ins	3 days	10/9/14 8:00 AM	10/13/14 5:00 PM		Allowance
50		Interior Tile/Stone	5 days	10/9/14 8:00 AM	10/15/14 5:00 PM		Allowance
51		Countertops	2 days	10/16/14 8:00 AM	10/17/14 5:00 PM		Allowance
52		Garage Doors	2 days	9/27/14 8:00 AM	9/30/14 5:00 PM		Asheville Garage Door
53		Landscape	5 days	9/22/14 8:00 AM	9/26/14 5:00 PM		Gardens For Living
55		Phase 6 - Final Construction	36 days	10/24/14 8:00 AM	12/12/14 5:00 PM	41	
56		Interior Paint	5 days	10/24/14 8:00 AM	10/30/14 5:00 PM		Shiloh
57		Mirrors & Shower Doors	3 days	11/3/14 8:00 AM	11/5/14 5:00 PM		
58		Closets	4 days	11/3/14 8:00 AM	11/6/14 5:00 PM		More Space Place
59		Driveway	2 days	11/7/14 8:00 AM	11/10/14 5:00 PM		
60		Electrical	4 days	11/3/14 8:00 AM	11/6/14 5:00 PM		A-American
61		Plumbing	3 days	11/4/14 8:00 AM	11/6/14 5:00 PM		Dave Crystal
62		HVAC	3 days	11/4/14 8:00 AM	11/6/14 5:00 PM		Gentry
63		Gas	1 day	11/5/14 8:00 AM	11/5/14 5:00 PM		
64		Finish Floors	4 days	11/10/14 8:00 AM	11/13/14 5:00 PM		Luke Conner
65		Cleaning	3 days	11/14/14 8:00 AM	11/18/14 5:00 PM		Colby
66		Carpet/Other Floors	2 days	11/19/14 8:00 AM	11/20/14 5:00 PM		
67		Hardware	1 day	11/21/14 8:00 AM	11/21/14 5:00 PM		
68		Certificate of Occupancy	2 days	11/22/14 8:00 AM	11/25/14 5:00 PM		
69		Pre-Punchlist Walkthrough	11 days	11/26/14 8:00 AM	12/10/14 5:00 PM		
70		Energy Performance Testing	1 day	12/10/14 8:00 AM	12/10/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
71		Move-In Day	2 days	12/11/14 8:00 AM	12/12/14 5:00 PM		