



		Name	Duration	Start	Finish	Predecessors	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>29 days</b>	<b>3/24/14 8:00 AM</b>	<b>5/1/14 5:00 PM</b>		
2		DRB Application	15 days	3/24/14 8:00 AM	4/11/14 5:00 PM		
3		Permitting	23 days	4/1/14 8:00 AM	5/1/14 5:00 PM		
4		Staking for Lot Clearing	2 days	4/3/14 8:00 AM	4/4/14 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	3/24/14 8:00 AM	3/24/14 5:00 PM		
7		<b>Phase 2 - Foundation</b>	<b>21 days</b>	<b>5/5/14 8:00 AM</b>	<b>6/2/14 5:00 PM</b>	<b>1</b>	
8		Lot Clearing	3 days	5/5/14 8:00 AM	5/7/14 5:00 PM		Cameron
9		Septic	5 days	5/7/14 8:00 AM	5/13/14 5:00 PM		Cameron
10		Excavation	3 days	5/14/14 8:00 AM	5/16/14 5:00 PM		Cameron
11		Footings	2 days	5/16/14 8:00 AM	5/19/14 5:00 PM		Cameron
12		Walls	3 days	5/20/14 8:00 AM	5/22/14 5:00 PM		Bob Bauer
13		Waterproofing	2 days	5/23/14 8:00 AM	5/26/14 5:00 PM		
14		Slab Rough	2 days	5/27/14 8:00 AM	5/28/14 5:00 PM		
15		Flatwork	3 days	5/29/14 8:00 AM	6/2/14 5:00 PM		K-Wall
17		<b>Phase 3 - Framing</b>	<b>53 days</b>	<b>6/26/14 8:00 AM</b>	<b>9/8/14 5:00 PM</b>	<b>7</b>	
18		Framing	50 days	6/26/14 8:00 AM	9/3/14 5:00 PM		84 Lumber
19		Drains Installed	2 days	7/9/14 8:00 AM	7/10/14 5:00 PM		Cameron
20		Backfill	1 day	7/10/14 8:00 AM	7/10/14 5:00 PM		Cameron
21		Pier Footings	3 days	7/11/14 8:00 AM	7/15/14 5:00 PM		
22		Retaining Walls	5 days	7/23/14 8:00 AM	7/29/14 5:00 PM		
23		Windows & Doors	3 days	8/18/14 8:00 AM	8/20/14 5:00 PM		GBS
24		Rough-In Walkthrough	1 day	7/21/14 8:00 AM	7/21/14 5:00 PM		
25		Roofing	3 days	9/4/14 8:00 AM	9/8/14 5:00 PM		DLV
27		<b>Phase 4 - Trade Rough-ins</b>	<b>20 days</b>	<b>9/11/14 8:00 AM</b>	<b>10/8/14 5:00 PM</b>	<b>17</b>	
28		Electrical	12 days	9/11/14 8:00 AM	9/26/14 5:00 PM		A-American
29		Underground Utilities	1 day	9/15/14 8:00 AM	9/15/14 5:00 PM		
30		Low-Volt	5 days	9/16/14 8:00 AM	9/22/14 5:00 PM		
31		Plumbing	5 days	9/15/14 8:00 AM	9/19/14 5:00 PM		Dave Crystal
32		HVAC	11 days	9/15/14 8:00 AM	9/29/14 5:00 PM		Gentry
33		Gas	3 days	9/23/14 8:00 AM	9/25/14 5:00 PM		
34		Fireplaces	2 days	9/16/14 8:00 AM	9/17/14 5:00 PM		
35		Insulation	4 days	9/30/14 8:00 AM	10/3/14 5:00 PM		Cradduck

		Name	Duration	Start	Finish	Predecessors	Resource Names
36		Post Rough-In Walkthrough	1 day	10/4/14 8:00 AM	10/6/14 5:00 PM		
37		Exterior Stone/Brick	4 days	9/11/14 8:00 AM	9/16/14 5:00 PM		Hipps
38		Stucco	4 days	9/17/14 8:00 AM	9/22/14 5:00 PM		Hipps
39		Siding	20 days	9/11/14 8:00 AM	10/8/14 5:00 PM		84 Lumber
41		<b>Phase 5 - Finish and Trim Installation</b>	<b>22 days</b>	<b>10/13/14 8:00 AM</b>	<b>11/11/14 5:00 PM</b>	<b>27</b>	
42		Drywall	10 days	10/13/14 8:00 AM	10/24/14 5:00 PM		Cradduck
43		Exterior Paint	5 days	10/13/14 8:00 AM	10/17/14 5:00 PM		Shiloh
44		Gutters	3 days	10/18/14 8:00 AM	10/22/14 5:00 PM		
45		Wood Floors	3 days	10/23/14 8:00 AM	10/27/14 5:00 PM		Luke Conner
46		Interior Trim	8 days	10/28/14 8:00 AM	11/6/14 5:00 PM		Allowance
47		Stairs	3 days	11/7/14 8:00 AM	11/11/14 5:00 PM		Allowance
48		Cabinets	6 days	10/28/14 8:00 AM	11/4/14 5:00 PM		Allowance
49		Built-ins	3 days	10/28/14 8:00 AM	10/30/14 5:00 PM		Allowance
50		Interior Tile/Stone	5 days	10/28/14 8:00 AM	11/3/14 5:00 PM		Allowance
51		Countertops	2 days	11/5/14 8:00 AM	11/6/14 5:00 PM		Allowance
52		Garage Doors	2 days	10/18/14 8:00 AM	10/21/14 5:00 PM		Asheville Garage Door
53		Landscape	5 days	10/13/14 8:00 AM	10/17/14 5:00 PM		Gardens For Living
55		<b>Phase 6 - Final Construction</b>	<b>35 days</b>	<b>11/13/14 8:00 AM</b>	<b>12/31/14 5:00 PM</b>	<b>41</b>	
56		Interior Paint	5 days	11/13/14 8:00 AM	11/19/14 5:00 PM		Shiloh
57		Mirrors & Shower Doors	3 days	11/20/14 8:00 AM	11/24/14 5:00 PM		
58		Closets	4 days	11/20/14 8:00 AM	11/25/14 5:00 PM		More Space Place
59		Driveway	2 days	11/26/14 8:00 AM	11/27/14 5:00 PM		
60		Electrical	4 days	11/20/14 8:00 AM	11/25/14 5:00 PM		A-American
61		Plumbing	3 days	11/21/14 8:00 AM	11/25/14 5:00 PM		Dave Crystal
62		HVAC	3 days	11/21/14 8:00 AM	11/25/14 5:00 PM		Gentry
63		Gas	1 day	11/21/14 8:00 AM	11/21/14 5:00 PM		
64		Finish Floors	4 days	11/28/14 8:00 AM	12/3/14 5:00 PM		Luke Conner
65		Cleaning	3 days	12/1/14 8:00 AM	12/3/14 5:00 PM		Colby
66		Carpet/Other Floors	2 days	12/4/14 8:00 AM	12/5/14 5:00 PM		
67		Hardware	1 day	12/8/14 8:00 AM	12/8/14 5:00 PM		
68		Certificate of Occupancy	2 days	12/9/14 8:00 AM	12/10/14 5:00 PM		
69		Pre-Punchlist Walkthrough	11 days	12/10/14 8:00 AM	12/24/14 5:00 PM		
70		Energy Performance Testing	1 day	12/29/14 8:00 AM	12/29/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
71		Move-In Day	2 days	12/30/14 8:00 AM	12/31/14 5:00 PM		