

		Name	Duration	Start	Finish	Pr...	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>3 days</b>	<b>11/12/14 8:00 AM</b>	<b>11/14/14 5:00 PM</b>		
2		Permitting	3 days	11/12/14 8:00 AM	11/14/14 5:00 PM		
3		Staking for Lot Clearing	1 day	11/14/14 8:00 AM	11/14/14 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	11/14/14 8:00 AM	11/14/14 5:00 PM		
6		<b>Phase 2 - Foundation</b>	<b>47 days?</b>	<b>11/17/14 8:00 AM</b>	<b>1/20/15 5:00 PM</b>	<b>1</b>	
7		Lot Clearing	4 days	11/17/14 8:00 AM	11/20/14 5:00 PM		Luke Whitmire
8		Septic	5 days	11/21/14 8:00 AM	11/27/14 5:00 PM		Luke Whitmire
9		Excavation	4 days	11/21/14 8:00 AM	11/26/14 5:00 PM		Luke Whitmire
10		Footings	3 days	11/27/14 8:00 AM	12/1/14 5:00 PM		Luke Whitmire
11		Superior Walls	1 day?	12/2/14 8:00 AM	12/2/14 5:00 PM		Superior Walls
12		Slab Rough	2 days	12/3/14 8:00 AM	12/4/14 5:00 PM		
13		Flatwork	30 days	12/5/14 8:00 AM	1/15/15 5:00 PM		KWall
14		Waterproofing	3 days	1/16/15 8:00 AM	1/20/15 5:00 PM		Sealing Agents
16		<b>Phase 3 - Framing</b>	<b>43 days</b>	<b>1/21/15 8:00 AM</b>	<b>3/20/15 5:00 PM</b>	<b>6</b>	
17		Framing	40 days	1/21/15 8:00 AM	3/17/15 5:00 PM		Mike Pierce
18		Drains Installed	2 days	3/2/15 8:00 AM	3/3/15 5:00 PM		Luke Whitmire
19		Backfill	1 day	3/4/15 8:00 AM	3/4/15 5:00 PM		
20		Windows & Doors	3 days	3/9/15 8:00 AM	3/11/15 5:00 PM		Thompson Windows
21		Rough-In Walkthrough	1 day	3/12/15 8:00 AM	3/12/15 5:00 PM		
22		Roofing	3 days	3/18/15 8:00 AM	3/20/15 5:00 PM		DLV
24		<b>Phase 4 - Trade Rough-ins</b>	<b>37 days?</b>	<b>5/11/15 8:00 AM</b>	<b>6/30/15 5:00 PM</b>	<b>16</b>	
25		Electrical	10 days	5/18/15 8:00 AM	5/29/15 5:00 PM		A American Electric
26		Underground Utilities	1 day	5/18/15 8:00 AM	5/18/15 5:00 PM		
27		Low-Volt	5 days	5/18/15 8:00 AM	5/22/15 5:00 PM		
28		Plumbing	5 days	5/11/15 8:00 AM	5/15/15 5:00 PM		Mtn High Plumbing
29		Sprinkler System	10 days?	5/11/15 8:00 AM	5/22/15 5:00 PM		Fifth Element

		Name	Duration	Start	Finish	Pr...	Resource Names
30		HVAC	10 days	5/11/15 8:00 AM	5/22/15 5:00 PM		Gentry
31		Gas	3 days	5/11/15 8:00 AM	5/13/15 5:00 PM		
32		Fireplaces	2 days	5/18/15 8:00 AM	5/19/15 5:00 PM		Willow Creek
33		Insulation	5 days	6/1/15 8:00 AM	6/5/15 5:00 PM		Craddock
34		Post Rough-In Walkthrough	1 day	5/30/15 8:00 AM	6/1/15 5:00 PM		
35		Exterior Stone/Brick	32 days	5/18/15 8:00 AM	6/30/15 5:00 PM		Danny Pride
36		Stucco	4 days	5/18/15 8:00 AM	5/21/15 5:00 PM		
37		Siding	23 days	5/18/15 8:00 AM	6/17/15 5:00 PM		DLV
39		<b>Phase 5 - Finish and Trim Inst...</b>	<b>34 days</b>	<b>7/1/15 8:00 AM</b>	<b>8/17/15 5:00 PM</b>	<b>24</b>	
40		Drywall	14 days	7/1/15 8:00 AM	7/20/15 5:00 PM		Craddock
41		Exterior Paint	5 days	7/1/15 8:00 AM	7/7/15 5:00 PM		Shiloh
42		Gutters	3 days	7/8/15 8:00 AM	7/10/15 5:00 PM		
43		Wood Floors	5 days	7/21/15 8:00 AM	7/27/15 5:00 PM		
44		Interior Trim	15 days	7/28/15 8:00 AM	8/17/15 5:00 PM		Jason McDowell
45		Stairs	8 days	7/28/15 8:00 AM	8/6/15 5:00 PM		
46		Cabinets	6 days	7/28/15 8:00 AM	8/4/15 5:00 PM		
47		Built-ins	3 days	7/28/15 8:00 AM	7/30/15 5:00 PM		
48		Interior Tile/Stone	5 days	7/21/15 8:00 AM	7/27/15 5:00 PM		
49		Countertops	6 days	8/5/15 8:00 AM	8/12/15 5:00 PM		Stone Gallery
50		Garage Doors	2 days	7/8/15 8:00 AM	7/9/15 5:00 PM		Asheville Garage D...
51		Landscape	5 days	7/8/15 8:00 AM	7/14/15 5:00 PM		
53		<b>Phase 6 - Final Construction</b>	<b>1,328 day...</b>	<b>8/18/15 8:00 AM</b>	<b>9/17/20 5:00 PM</b>	<b>39</b>	
54		Interior Paint	14 days	8/18/15 8:00 AM	9/4/15 5:00 PM		
55		Mirrors & Shower Doors	3 days	9/5/15 8:00 AM	9/9/15 5:00 PM		AB
56		Closets	4 days	9/5/15 8:00 AM	9/10/15 5:00 PM		
57		Driveway	4 days	9/11/15 8:00 AM	9/16/15 5:00 PM		
58		Electrical	9 days	9/17/15 8:00 AM	9/29/15 5:00 PM		

		Name	Duration	Start	Finish	Pr...	Resource Names
59		Plumbing	3 days	9/17/15 8:00 AM	9/21/15 5:00 PM		
60		Sprinkler	4 days?	9/17/15 8:00 AM	9/22/15 5:00 PM		
61		HVAC	3 days	9/17/15 8:00 AM	9/21/15 5:00 PM		
62		Gas	1 day	9/17/20 8:00 AM	9/17/20 5:00 PM		
63		Finish Floors	4 days	9/30/15 8:00 AM	10/5/15 5:00 PM		
64		Cleaning	2 days	10/6/15 8:00 AM	10/7/15 5:00 PM		
65		Carpet/Other Floors	2 days	10/6/15 8:00 AM	10/7/15 5:00 PM		
66		Hardware	1 day	10/6/15 8:00 AM	10/6/15 5:00 PM		
67		Certificate of Occupancy	2 days	10/7/15 8:00 AM	10/8/15 5:00 PM		
68		Pre-Punchlist Walkthrough	15 days	10/7/15 8:00 AM	10/27/15 5:00 PM		
69		Energy Performance Testing	2 days	10/7/15 8:00 AM	10/8/15 5:00 PM		
70		Move-In Day	1 day	10/9/15 8:00 AM	10/9/15 5:00 PM		