







































	Name	Duration	Start	Finish	Predecessors	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>6 days</b>	<b>10/11/13 8:00 AM</b>	<b>10/18/13 5:00 PM</b>		
2		Permitting	4 days	10/11/13 8:00 AM	10/16/13 5:00 PM		
3		Staking for Lot Clearing	1 day	10/17/13 8:00 AM	10/17/13 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	10/18/13 8:00 AM	10/18/13 5:00 PM		
6		<b>Phase 2 - Foundation</b>	<b>40 days?</b>	<b>10/21/13 8:00 AM</b>	<b>12/13/13 5:00 PM</b>		
7		Lot Clearing	3 days	10/21/13 8:00 AM	10/23/13 5:00 PM		
8		Excavation	6 days	10/24/13 8:00 AM	10/31/13 5:00 PM		
9		Footings	2 days	11/1/13 8:00 AM	11/4/13 5:00 PM		
10		First Set of Superior Walls	1 day	11/5/13 8:00 AM	11/5/13 5:00 PM		
11		Waiting for Other Superior Walls	11 days	11/6/13 8:00 AM	11/20/13 5:00 PM		
12		Backfill for Slab Rough-In	2 days	11/21/13 8:00 AM	11/22/13 5:00 PM		
13		Second Set of Walls	1 day	11/25/13 8:00 AM	11/25/13 5:00 PM		
14		Bad Weather	10 days	11/26/13 8:00 AM	12/9/13 5:00 PM		
15		Slab Rough- In & Flatwork	4 days?	12/10/13 8:00 AM	12/13/13 5:00 PM		
17		<b>Phase 3 - Framing</b>	<b>58 days</b>	<b>1/9/14 8:00 AM</b>	<b>3/31/14 5:00 PM</b>		
18		Framing	47 days	1/9/14 8:00 AM	3/14/14 5:00 PM		
19		Drains Installed	2 days	2/1/14 8:00 AM	2/4/14 5:00 PM		
20		Backfill	1 day	2/5/14 8:00 AM	2/5/14 5:00 PM		
21		Pier Footings	3 days	2/6/14 8:00 AM	2/10/14 5:00 PM		
22		Retaining Walls	5 days	2/11/14 8:00 AM	2/17/14 5:00 PM		
23		Windows & Doors	3 days	3/14/14 8:00 AM	3/18/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
24		Roofing	11 days	3/17/14 8:00 AM	3/31/14 5:00 PM		
26		<b>Phase 4 - Trade Rough-ins</b>	<b>33 days</b>	<b>4/1/14 8:00 AM</b>	<b>5/15/14 5:00 PM</b>	<b>17</b>	
27		Electrical	16 days	4/1/14 8:00 AM	4/22/14 5:00 PM		
28		Low-Volt	5 days	4/1/14 8:00 AM	4/7/14 5:00 PM		
29		Plumbing	5 days	4/5/14 8:00 AM	4/11/14 5:00 PM		
30		HVAC	16 days	4/1/14 8:00 AM	4/22/14 5:00 PM		
31		Gas	3 days	4/16/14 8:00 AM	4/18/14 5:00 PM		
32		Fireplaces	2 days	4/13/14 8:00 AM	4/15/14 5:00 PM		
33		Insulation	4 days	4/22/14 8:00 AM	4/25/14 5:00 PM		
34		Exterior Stone/Brick	4 days	4/22/14 8:00 AM	4/25/14 5:00 PM		
35		Stucco	4 days	4/26/14 8:00 AM	5/1/14 5:00 PM		
36		Siding	33 days	4/1/14 8:00 AM	5/15/14 5:00 PM		
38		<b>Phase 5 - Finish and Trim Installation</b>	<b>35 days</b>	<b>5/21/14 8:00 AM</b>	<b>7/8/14 5:00 PM</b>		
39		Drywall	10 days	5/21/14 8:00 AM	6/3/14 5:00 PM		
40		Exterior Paint	5 days	5/21/14 8:00 AM	5/27/14 5:00 PM		
41		Gutters	3 days	5/21/14 8:00 AM	5/23/14 5:00 PM		
42		Elevator	2 days	5/21/14 8:00 AM	5/22/14 5:00 PM		
43		Wood Floors	6 days	6/4/14 8:00 AM	6/11/14 5:00 PM		
44		Interior Trim	8 days	6/12/14 8:00 AM	6/23/14 5:00 PM		
45		Stairs	11 days	6/24/14 8:00 AM	7/8/14 5:00 PM		
46		Cabinets	6 days	6/12/14 8:00 AM	6/19/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
47		Built-ins	3 days	6/20/14 8:00 AM	6/24/14 5:00 PM		
48		Interior Tile/Stone	5 days	6/20/14 8:00 AM	6/26/14 5:00 PM		
49		Countertops	2 days	6/22/14 8:00 AM	6/24/14 5:00 PM		
50		Garage Doors	2 days	6/17/14 8:00 AM	6/18/14 5:00 PM		
51		Landscape	16 days	5/28/14 8:00 AM	6/18/14 5:00 PM		
53		<b>Phase 6 - Final Construction</b>	<b>23 days</b>	<b>7/9/14 8:00 AM</b>	<b>8/8/14 5:00 PM</b>		
54		Interior Paint	5 days	7/9/14 8:00 AM	7/15/14 5:00 PM		
55		Mirrors & Shower Doors	3 days	7/15/14 8:00 AM	7/17/14 5:00 PM		
56		Closets	4 days	7/15/14 8:00 AM	7/18/14 5:00 PM		
57		Driveway	2 days	7/9/14 8:00 AM	7/10/14 5:00 PM		
58		Electrical	4 days	7/17/14 8:00 AM	7/22/14 5:00 PM		
59		Plumbing	3 days	7/17/14 8:00 AM	7/21/14 5:00 PM		
60		HVAC	3 days	7/17/14 8:00 AM	7/21/14 5:00 PM		
61		Gas	1 day	7/17/14 8:00 AM	7/17/14 5:00 PM		
62		Finish Floors	4 days	7/22/14 8:00 AM	7/25/14 5:00 PM		
63		Carpet/Other Floors	2 days	7/26/14 8:00 AM	7/29/14 5:00 PM		
64		Hardware	1 day	7/30/14 8:00 AM	7/30/14 5:00 PM		
65		Certificate of Occupancy	2 days	7/31/14 8:00 AM	8/1/14 5:00 PM		
66		Pre-Punchlist Walkthrough	2 days	8/2/14 8:00 AM	8/5/14 5:00 PM		
67		Energy Performance Testing	1 day	8/6/14 8:00 AM	8/6/14 5:00 PM		
68		Move-In Day	2 days	8/7/14 8:00 AM	8/8/14 5:00 PM		