

		Name	Duration	Start	Finish	Predecessors	Resource Names
22		Roofing	5 days	3/17/14 8:00 AM	3/21/14 5:00 PM		
23		Phase 4 - Trade Rough-ins	33 days	3/24/14 8:00 AM	5/7/14 5:00 PM	15	
24		Electrical	16 days	3/24/14 8:00 AM	4/14/14 5:00 PM		
25		Low-Volt	5 days	3/29/14 8:00 AM	4/4/14 5:00 PM		
26		Plumbing	5 days	4/5/14 8:00 AM	4/11/14 5:00 PM		
27		HVAC	16 days	3/29/14 8:00 AM	4/21/14 5:00 PM		
28		Gas	3 days	4/16/14 8:00 AM	4/18/14 5:00 PM		
29		Fireplaces	2 days	4/13/14 8:00 AM	4/15/14 5:00 PM		
30		Insulation	4 days	4/22/14 8:00 AM	4/25/14 5:00 PM		
31		Exterior Stone/Brick	4 days	4/22/14 8:00 AM	4/25/14 5:00 PM		
32		Stucco	4 days	4/26/14 8:00 AM	5/1/14 5:00 PM		
33		Siding	33 days	3/24/14 8:00 AM	5/7/14 5:00 PM		
34		Phase 5 - Finish and Trim Installation	30 days	5/12/14 8:00 AM	6/20/14 5:00 PM		
35		Drywall	10 days	5/12/14 8:00 AM	5/23/14 5:00 PM		
36		Exterior Paint	5 days	5/12/14 8:00 AM	5/16/14 5:00 PM		
37		Gutters	3 days	5/17/14 8:00 AM	5/21/14 5:00 PM		
38		Elevator	2 days	5/17/14 8:00 AM	5/20/14 5:00 PM		
39		Wood Floors	6 days	5/25/14 8:00 AM	6/2/14 5:00 PM		
40		Interior Trim	8 days	6/4/14 8:00 AM	6/13/14 5:00 PM		
41		Stairs	5 days	6/14/14 8:00 AM	6/20/14 5:00 PM		
42		Cabinets	6 days	6/4/14 8:00 AM	6/11/14 5:00 PM		

Lewis Critical Path - page2

		Name	Duration	Start	Finish	Predecessors	Resource Names
43		Built-ins	3 days	6/12/14 8:00 AM	6/16/14 5:00 PM		
44		Interior Tile/Stone	5 days	6/12/14 8:00 AM	6/18/14 5:00 PM		
45		Countertops	2 days	6/14/14 8:00 AM	6/17/14 5:00 PM		
46		Garage Doors	2 days	6/9/14 8:00 AM	6/10/14 5:00 PM		
47		Landscape	16 days	5/17/14 8:00 AM	6/9/14 5:00 PM		
48		Phase 6 - Final Construction	24 days	6/23/14 8:00 AM	7/24/14 5:00 PM		
49		Interior Paint	5 days	6/23/14 8:00 AM	6/27/14 5:00 PM		
50		Mirrors & Shower Doors	3 days	6/27/14 8:00 AM	7/1/14 5:00 PM		
51		Closets	4 days	6/28/14 8:00 AM	7/3/14 5:00 PM		
52		Driveway	2 days	6/23/14 8:00 AM	6/24/14 5:00 PM		
53		Electrical	4 days	7/1/14 8:00 AM	7/4/14 5:00 PM		
54		Plumbing	3 days	7/2/14 8:00 AM	7/4/14 5:00 PM		
55		HVAC	3 days	7/2/14 8:00 AM	7/4/14 5:00 PM		
56		Gas	1 day	7/2/14 8:00 AM	7/2/14 5:00 PM		
57		Finish Floors	4 days	7/5/14 8:00 AM	7/10/14 5:00 PM		
58		Carpet/Other Floors	2 days	7/11/14 8:00 AM	7/14/14 5:00 PM		
59		Hardware	1 day	7/15/14 8:00 AM	7/15/14 5:00 PM		
60		Certificate of Occupancy	2 days	7/18/14 8:00 AM	7/21/14 5:00 PM		
61		Pre-Punchlist Walkthrough	2 days	7/22/14 8:00 AM	7/23/14 5:00 PM		
62		Energy Performance Testing	1 day	7/22/14 8:00 AM	7/22/14 5:00 PM		
63		Move-In Day	1 day	7/24/14 8:00 AM	7/24/14 5:00 PM		