



		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	6 days	10/11/13 8:00 AM	10/18/13 5:00 PM		
2		Permitting	4 days	10/11/13 8:00 AM	10/16/13 5:00 PM		
3		Staking for Lot Clearing	1 day	10/17/13 8:00 AM	10/17/13 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	10/18/13 8:00 AM	10/18/13 5:00 PM		
6		Phase 2 - Foundation	40 days	10/21/13 8:00 AM	12/13/13 5:00 PM		
7		Lot Clearing	3 days	10/21/13 8:00 AM	10/23/13 5:00 PM		
8		Excavation	6 days	10/24/13 8:00 AM	10/31/13 5:00 PM		
9		Footings	2 days	11/1/13 8:00 AM	11/4/13 5:00 PM		
10		First Set of Superior Walls	1 day	11/5/13 8:00 AM	11/5/13 5:00 PM		
11		Waiting for Other Superior Walls	11 days	11/6/13 8:00 AM	11/20/13 5:00 PM		
12		Backfill for Slab Rough-In	2 days	11/21/13 8:00 AM	11/22/13 5:00 PM		
13		Second Set of Walls	1 day	11/25/13 8:00 AM	11/25/13 5:00 PM		
14		Bad Weather	10 days	11/26/13 8:00 AM	12/9/13 5:00 PM		
15		Slab Rough- In & Flatwork	4 days	12/10/13 8:00 AM	12/13/13 5:00 PM		
17		Phase 3 - Framing	53 days	12/23/13 8:00 AM	3/5/14 5:00 PM		
18		Framing	43 days	12/23/13 8:00 AM	2/19/14 5:00 PM		
19		Drains Installed	2 days	2/1/14 8:00 AM	2/4/14 5:00 PM		
20		Backfill	1 day	2/5/14 8:00 AM	2/5/14 5:00 PM		
21		Pier Footings	3 days	2/6/14 8:00 AM	2/10/14 5:00 PM		
22		Retaining Walls	5 days	2/11/14 8:00 AM	2/17/14 5:00 PM		
23		Windows & Doors	3 days	2/20/14 9:00 AM	2/25/14 9:00 AM		
24		Roofing	5.875 days	2/26/14 9:00 AM	3/5/14 5:00 PM		
26		Phase 4 - Trade Rough-ins	32 days	3/10/14 8:00 AM	4/22/14 5:00 PM		
27		Electrical	16 days	3/10/14 8:00 AM	3/31/14 5:00 PM		
28		Low-Volt	5 days	3/17/14 8:00 AM	3/21/14 5:00 PM		
29		Plumbing	5 days	3/24/14 8:00 AM	3/28/14 5:00 PM		
30		HVAC	16 days	3/17/14 8:00 AM	4/7/14 5:00 PM		
31		Fireplaces	2 days	4/1/14 8:00 AM	4/2/14 5:00 PM		
32		Gas	3 days	4/3/14 8:00 AM	4/7/14 5:00 PM		
33		Insulation	4 days	4/11/14 8:00 AM	4/16/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
34		Exterior Stone/Brick	4 days	4/11/14 8:00 AM	4/16/14 5:00 PM		
35		Stucco	4 days	4/17/14 8:00 AM	4/22/14 5:00 PM		
36		Siding and Decking	32 days	3/10/14 8:00 AM	4/22/14 5:00 PM		
38		Phase 5 - Finish and Trim Installation	31 days	4/28/14 8:00 AM	6/9/14 5:00 PM		
39		Drywall	10 days	4/28/14 8:00 AM	5/9/14 5:00 PM		
40		Exterior Paint	5 days	4/28/14 8:00 AM	5/2/14 5:00 PM		
41		Gutters	3 days	5/5/14 8:00 AM	5/7/14 5:00 PM		
42		Wood Floors	6 days	5/14/14 8:00 AM	5/21/14 5:00 PM		
43		Interior Trim	8 days	5/26/14 8:00 AM	6/4/14 5:00 PM		
44		Stairs	3 days	6/5/14 8:00 AM	6/9/14 5:00 PM		
45		Cabinets	6 days	5/26/14 8:00 AM	6/2/14 5:00 PM		
46		Built-ins	3 days	6/3/14 8:00 AM	6/5/14 5:00 PM		
47		Interior Tile/Stone	5 days	6/2/14 8:00 AM	6/6/14 5:00 PM		
48		Countertops	2 days	6/4/14 8:00 AM	6/5/14 5:00 PM		
49		Garage Doors	2 days	5/26/14 8:00 AM	5/27/14 5:00 PM		
50		Landscape	16 days	5/5/14 8:00 AM	5/26/14 5:00 PM		
52		Phase 6 - Final Construction	23 days	6/10/14 8:00 AM	7/10/14 5:00 PM		
53		Interior Paint	5 days	6/10/14 8:00 AM	6/16/14 5:00 PM		
54		Mirrors & Shower Doors	3 days	6/17/14 8:00 AM	6/19/14 5:00 PM		
55		Closets	4 days	6/18/14 8:00 AM	6/23/14 5:00 PM		
56		Driveway	2 days	6/10/14 8:00 AM	6/11/14 5:00 PM		
57		Electrical	4 days	6/19/14 8:00 AM	6/24/14 5:00 PM		
58		Plumbing	3 days	6/21/14 8:00 AM	6/25/14 5:00 PM		
59		HVAC	3 days	6/20/14 8:00 AM	6/24/14 5:00 PM		
60		Gas	1 day	6/21/14 8:00 AM	6/23/14 5:00 PM		
61		Finish Floors	4 days	6/25/14 8:00 AM	6/30/14 5:00 PM		
62		Carpet/Other Floors	2 days	7/1/14 8:00 AM	7/2/14 5:00 PM		
63		Hardware	1 day	7/3/14 8:00 AM	7/3/14 5:00 PM		
64		Certificate of Occupancy	2 days	7/7/14 8:00 AM	7/8/14 5:00 PM		
65		Pre-Punchlist Walkthrough	2 days	7/9/14 8:00 AM	7/10/14 5:00 PM		
66		Energy Performance Testing	1 day	7/9/14 8:00 AM	7/9/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
67		Move-In Day	1 day	7/10/14 8:00 AM	7/10/14 5:00 PM		

--	--	--	--	--	--	--	--