





























	Name	Duration	Start	Finish	Predecessors	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>5 days</b>	<b>9/9/14 8:00 AM</b>	<b>9/15/14 5:00 PM</b>		
2		Permitting	5 days	9/9/14 8:00 AM	9/15/14 5:00 PM		
3		Staking for Lot Clearing	2 days	9/10/14 8:00 AM	9/11/14 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	9/12/14 8:00 AM	9/12/14 5:00 PM		
6		<b>Phase 2 - Foundation</b>	<b>14 days?</b>	<b>9/16/14 8:00 AM</b>	<b>10/3/14 5:00 PM</b>	<b>1</b>	
7		Lot Clearing	4 days	9/16/14 8:00 AM	9/19/14 5:00 PM		Luke Whitmire
8		Excavation	4 days	9/16/14 8:00 AM	9/19/14 5:00 PM		
9		Footings	2 days	9/22/14 8:00 AM	9/23/14 5:00 PM		
10		Walls	1 day?	9/24/14 8:00 AM	9/24/14 5:00 PM		Bob Bauer
11		Slab Rough	2 days	9/25/14 8:00 AM	9/26/14 5:00 PM		
12		Flatwork	2 days	9/29/14 8:00 AM	9/30/14 5:00 PM		Rich Kubica
13		Waterproofing	3 days	10/1/14 8:00 AM	10/3/14 5:00 PM		
15		<b>Phase 3 - Framing</b>	<b>48 days</b>	<b>10/6/14 8:00 AM</b>	<b>12/10/14 5:00 PM</b>	<b>6</b>	
16		Framing	45 days	10/6/14 8:00 AM	12/5/14 5:00 PM		
17		Drains Installed	2 days	10/6/14 8:00 AM	10/7/14 5:00 PM		
18		Backfill	1 day	10/8/14 8:00 AM	10/8/14 5:00 PM		
19		Pier Footings	3 days	10/8/14 8:00 AM	10/10/14 5:00 PM		
20		Retaining Walls	5 days	10/13/14 8:00 AM	10/17/14 5:00 PM		
21		Windows & Doors	3 days	12/8/14 8:00 AM	12/10/14 5:00 PM		
22		Rough-In Walkthrough	1 day	11/21/14 8:00 AM	11/21/14 5:00 PM		
23		Roofing	3 days	12/8/14 8:00 AM	12/10/14 5:00 PM		
25		<b>Phase 4 - Trade Rough-ins</b>	<b>38 days</b>	<b>12/15/14 8:00 AM</b>	<b>2/4/15 5:00 PM</b>	<b>15</b>	
26		Electrical	15 days	12/15/14 8:00 AM	1/2/15 5:00 PM		
27		Underground Utilities	1 day	12/15/14 8:00 AM	12/15/14 5:00 PM		
28		Low-Volt	5 days	12/15/14 8:00 AM	12/19/14 5:00 PM		
29		Plumbing	5 days	12/15/14 4:00 PM	12/22/14 4:00 PM		
30		HVAC	11 days	12/15/14 8:00 AM	12/29/14 5:00 PM		
31		Gas	3 days	12/15/14 8:00 AM	12/17/14 5:00 PM		
32		Fireplaces	2 days	12/15/14 4:00 PM	12/17/14 4:00 PM		
33		Insulation	5 days	1/7/15 8:00 AM	1/13/15 5:00 PM		
34		Post Rough-In Walkthrough	1 day	12/29/14 8:00 AM	12/29/14 5:00 PM		
35		Exterior Stone	4 days	12/15/14 8:00 AM	12/18/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
36		Stucco	8 days	12/22/14 8:00 AM	12/31/14 5:00 PM		
37		Siding	23 days	1/5/15 8:00 AM	2/4/15 5:00 PM		
39		<b>Phase 5 - Finish and Trim Installation</b>	<b>38 days</b>	<b>2/9/15 8:00 AM</b>	<b>4/1/15 5:00 PM</b>	<b>25</b>	
40		Drywall	14 days	2/9/15 4:00 PM	2/27/15 4:00 PM		
41		Exterior Paint	5 days	2/9/15 8:00 AM	2/13/15 5:00 PM		
42		Gutters	3 days	2/9/15 8:00 AM	2/11/15 5:00 PM		
43		Wood Floors	3 days	3/2/15 8:00 AM	3/4/15 5:00 PM		
44		Interior Trim	15 days	3/9/15 8:00 AM	3/27/15 5:00 PM		
45		Stairs	3 days	3/30/15 8:00 AM	4/1/15 5:00 PM		
46		Cabinets	6 days	3/9/15 8:00 AM	3/16/15 5:00 PM		
47		Built-ins	3 days	3/9/15 8:00 AM	3/11/15 5:00 PM		
48		Interior Tile/Stone	5 days	3/9/15 8:00 AM	3/13/15 5:00 PM		
49		Countertops	6 days	3/17/15 8:00 AM	3/24/15 5:00 PM		
50		Garage Doors	2 days	2/9/15 8:00 AM	2/10/15 5:00 PM		
51		Landscape	14 days	2/9/15 8:00 AM	2/26/15 5:00 PM		
53		<b>Phase 6 - Final Construction</b>	<b>57 days</b>	<b>4/6/15 8:00 AM</b>	<b>6/23/15 5:00 PM</b>	<b>39</b>	
54		Interior Paint	14 days	4/6/15 8:00 AM	4/23/15 5:00 PM		
55		Mirrors & Shower Doors	3 days	4/27/15 8:00 AM	4/29/15 5:00 PM		
56		Closets	4 days	4/27/15 8:00 AM	4/30/15 5:00 PM		
57		Driveway	10 days	4/27/15 8:00 AM	5/8/15 5:00 PM		
58		Electrical	9 days	4/27/15 8:00 AM	5/7/15 5:00 PM		
59		Plumbing	3 days	4/27/15 8:00 AM	4/29/15 5:00 PM		
60		HVAC	3 days	5/4/15 8:00 AM	5/6/15 5:00 PM		
61		Gas	1 day	4/27/15 8:00 AM	4/27/15 5:00 PM		
62		Finish Floors	4 days	5/11/15 8:00 AM	5/14/15 5:00 PM		
63		Cleaning	2 days	5/18/15 8:00 AM	5/19/15 5:00 PM		
64		Carpet/Other Floors	2 days	5/20/15 8:00 AM	5/21/15 5:00 PM		
65		Hardware	1 day	5/20/15 8:00 AM	5/20/15 5:00 PM		
66		Certificate of Occupancy	2 days	5/21/15 8:00 AM	5/22/15 5:00 PM		
67		Pre-Punchlist Walkthrough	7 days	5/25/15 8:00 AM	6/2/15 5:00 PM		
68		Energy Performance Testing	14 days	6/3/15 8:00 AM	6/22/15 5:00 PM		
69		Move-In Day	1 day	6/23/15 8:00 AM	6/23/15 5:00 PM		