












		Name	Duration	Start	Finish	Predecessors	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>5 days</b>	<b>11/7/14 8:00 AM</b>	<b>11/13/14 5:00 PM</b>		
2		Permitting	3 days	11/7/14 8:00 AM	11/11/14 5:00 PM		
3		Staking for Lot Clearing	2 days	11/12/14 8:00 AM	11/13/14 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	11/7/14 8:00 AM	11/7/14 5:00 PM		
5		<b>Phase 2 - Foundation</b>	<b>23 days?</b>	<b>11/17/14 8:00 AM</b>	<b>12/17/14 5:00 PM</b>	<b>1</b>	
6		Lot Clearing	5 days	11/17/14 8:00 AM	11/21/14 5:00 PM		Luke Whitmire
7		Excavation	4 days	11/24/14 8:00 AM	11/27/14 5:00 PM		
8		Footings	3 days	11/28/14 8:00 AM	12/2/14 5:00 PM		
9		Superior Walls	2 days?	12/3/14 8:00 AM	12/4/14 5:00 PM		
10		Slab Rough	3 days	12/5/14 8:00 AM	12/9/14 5:00 PM		
11		Flatwork, pier footings	3 days	12/10/14 8:00 AM	12/12/14 5:00 PM		
12		Waterproofing	3 days	12/15/14 8:00 AM	12/17/14 5:00 PM		
13		<b>Phase 3 - Framing</b>	<b>63 days</b>	<b>12/18/14 8:00 AM</b>	<b>3/16/15 5:00 PM</b>	<b>5</b>	
14		Framing	60 days	12/18/14 8:00 AM	3/11/15 5:00 PM		Milestone
15		Drains Installed	2 days	3/2/15 8:00 AM	3/3/15 5:00 PM		
16		Backfill	1 day	3/4/15 8:00 AM	3/4/15 5:00 PM		
17		Windows & Doors	3 days	3/2/15 8:00 AM	3/4/15 5:00 PM		
18		Rough-In Walkthrough	1 day	3/4/15 8:00 AM	3/4/15 5:00 PM		
19		Roofing	3 days	3/12/15 8:00 AM	3/16/15 5:00 PM		
20		<b>Phase 4 - Trade Rough-ins</b>	<b>34 days</b>	<b>3/17/15 8:00 AM</b>	<b>5/1/15 5:00 PM</b>	<b>13</b>	
21		Electrical	14 days	3/17/15 8:00 AM	4/3/15 5:00 PM		Jason Hamilton
22		Call for underground utilities	1 day	3/17/15 8:00 AM	3/17/15 5:00 PM		
23		Low-Volt	3 days	3/17/15 8:00 AM	3/19/15 5:00 PM		
24		Plumbing	7 days	3/17/15 8:00 AM	3/25/15 5:00 PM		
25		HVAC	14 days	3/23/15 8:00 AM	4/9/15 5:00 PM		Jeff Granius
26		Gas	3 days	3/23/15 8:00 AM	3/25/15 5:00 PM		
27		Fireplaces	3 days	3/23/15 8:00 AM	3/25/15 5:00 PM		
28		Insulation	5 days	4/13/15 8:00 AM	4/17/15 5:00 PM		Chris Craddock
29		Post rough in walkthru Laura	0 days	4/10/15 5:00 PM	4/10/15 5:00 PM		
30		Exterior Stone/Brick	28 days	3/23/15 8:00 AM	4/29/15 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
31		Stucco	10 days	4/20/15 8:00 AM	5/1/15 5:00 PM		
32		Siding	21 days	3/23/15 8:00 AM	4/20/15 5:00 PM		Danny Pride
33		<b>Phase 5 - Finish and Trim Installation</b>	<b>49 days</b>	<b>5/4/15 8:00 AM</b>	<b>7/9/15 5:00 PM</b>	<b>20</b>	
34		Drywall	21 days	5/4/15 8:00 AM	6/1/15 5:00 PM		Chris Craddock
35		Exterior Paint	5 days	5/4/15 8:00 AM	5/8/15 5:00 PM		
36		Gutters	3 days	5/26/15 8:00 AM	5/28/15 5:00 PM		
37		Install wood floors	5 days	6/2/15 8:00 AM	6/8/15 5:00 PM		
38		Interior Trim	14 days	6/9/15 8:00 AM	6/26/15 5:00 PM		Jason McDowell
39		Stairs	14 days	6/22/15 8:00 AM	7/9/15 5:00 PM		Mike Roberts
40		Cabinets	6 days	6/9/15 8:00 AM	6/16/15 5:00 PM		
41		Built-ins	3 days	6/9/15 8:00 AM	6/11/15 5:00 PM		
42		Interior Tile/Stone	7 days	7/1/15 8:00 AM	7/9/15 5:00 PM		
43		Countertops	5 days	6/17/15 8:00 AM	6/23/15 5:00 PM		
44		Garage Doors	2 days	5/4/15 8:00 AM	5/5/15 5:00 PM		
45		Landscape	10 days	6/22/15 8:00 AM	7/3/15 5:00 PM		
46		<b>Phase 6 - Final Construction</b>	<b>57 days</b>	<b>7/13/15 8:00 AM</b>	<b>9/29/15 5:00 PM</b>	<b>33</b>	
47		Interior Paint	14 days	7/13/15 8:00 AM	7/30/15 5:00 PM		Living Color
48		Mirrors & Shower Doors	3 days	8/3/15 8:00 AM	8/5/15 5:00 PM		AB
49		Closets	4 days	8/3/15 8:00 AM	8/6/15 5:00 PM		
50		Driveway	4 days	8/3/15 8:00 AM	8/6/15 5:00 PM		
51		Electrical	7 days	8/10/15 8:00 AM	8/18/15 5:00 PM		Jason Hamilton
52		Plumbing	3 days	8/10/15 8:00 AM	8/12/15 5:00 PM		
53		HVAC	3 days	8/10/15 8:00 AM	8/12/15 5:00 PM		
54		Gas	1 day	8/10/15 8:00 AM	8/10/15 5:00 PM		
55		Finish Floors	10 days	8/19/15 8:00 AM	9/1/15 5:00 PM		
56		Cleaning	2 days	9/2/15 8:00 AM	9/3/15 5:00 PM		
57		Carpet/Other Floors	2 days	9/4/15 8:00 AM	9/7/15 5:00 PM		
58		Hardware	1 day	9/8/15 8:00 AM	9/8/15 5:00 PM		
59		Certificate of Occupancy	2 days	9/9/15 8:00 AM	9/10/15 5:00 PM		
60		Pre-Punchlist Walkthrough	1 day	9/9/15 8:00 AM	9/9/15 5:00 PM		
61		Energy Performance Testing	14 days	9/9/15 8:00 AM	9/28/15 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
62		Move-In Day	1 day	9/29/15 8:00 AM	9/29/15 5:00 PM		

--	--	--	--	--	--	--	--