









































		Name	Duration	Start	Finish	Pr...	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>5 days</b>	<b>11/7/14 8:00 AM</b>	<b>11/13/14 5:00...</b>		
2		Permitting	3 days	11/7/14 8:00 AM	11/11/14 5:00 PM		
3		Staking for Lot Clearing	2 days	11/12/14 8:00 AM	11/13/14 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	11/7/14 8:00 AM	11/7/14 5:00 PM		
5		<b>Phase 2 - Foundation</b>	<b>23 days?</b>	<b>11/17/14 8:00 AM</b>	<b>12/17/14 5:00 PM</b>	<b>1</b>	
6		Lot Clearing	5 days	11/17/14 8:00 AM	11/21/14 5:00 PM		Luke Whitmire
7		Excavation	4 days	11/24/14 8:00 AM	11/27/14 5:00 PM		
8		Footings	3 days	11/28/14 8:00 AM	12/2/14 5:00 PM		
9		Superior Walls	2 days?	12/3/14 8:00 AM	12/4/14 5:00 PM		
10		Slab Rough	3 days	12/5/14 8:00 AM	12/9/14 5:00 PM		
11		Flatwork, pier footings	3 days	12/10/14 8:00 AM	12/12/14 5:00 PM		
12		Waterproofing	3 days	12/15/14 8:00 AM	12/17/14 5:00 PM		
13		<b>Phase 3 - Framing</b>	<b>63 days</b>	<b>12/18/14 8:00 AM</b>	<b>3/16/15 5:00 PM</b>	<b>5</b>	
14		Framing	60 days	12/18/14 8:00 AM	3/11/15 5:00 PM		Milestone
15		Drains Installed	2 days	3/2/15 8:00 AM	3/3/15 5:00 PM		
16		Backfill	1 day	3/4/15 8:00 AM	3/4/15 5:00 PM		
17		Windows & Doors	3 days	3/2/15 8:00 AM	3/4/15 5:00 PM		
18		Rough-In Walkthrough	1 day	3/4/15 8:00 AM	3/4/15 5:00 PM		
19		Roofing	3 days	3/12/15 8:00 AM	3/16/15 5:00 PM		
20		<b>Phase 4 - Trade Rough-ins</b>	<b>32 days</b>	<b>4/17/15 8:00 AM</b>	<b>6/1/15 5:00 PM</b>	<b>13</b>	
21		Electrical	21 days	4/17/15 8:00 AM	5/15/15 5:00 PM		Jason Hamilton
22		Call for underground utilities	1 day	4/17/15 8:00 AM	4/17/15 5:00 PM		
23		Low-Volt	3 days	4/17/15 8:00 AM	4/21/15 5:00 PM		
24		Plumbing	7 days	4/17/15 8:00 AM	4/27/15 5:00 PM		
25		HVAC	14 days	4/27/15 8:00 AM	5/14/15 5:00 PM		Jeff Granus
26		Gas	3 days	4/27/15 8:00 AM	4/29/15 5:00 PM		
27		Fireplaces	3 days	4/27/15 8:00 AM	4/29/15 5:00 PM		
28		Insulation	5 days	5/18/15 8:00 AM	5/22/15 5:00 PM		Chris Craddock
29		Post rough in walkthru Laura	0 days	5/11/15 5:00 PM	5/11/15 5:00 PM		
30		Exterior Stone/Brick	28 days	4/23/15 8:00 AM	6/1/15 5:00 PM		
31		Stucco	10 days	5/11/15 8:00 AM	5/22/15 5:00 PM		
32		Siding	21 days	4/23/15 8:00 AM	5/21/15 5:00 PM		Danny Pride

		Name	Duration	Start	Finish	Pr...	Resource Names
33		<b>Phase 5 - Finish and Trim Install...</b>	<b>50 days</b>	<b>6/2/15 8:00 AM</b>	<b>8/10/15 5:00 PM</b>	<b>20</b>	
34		Drywall	21 days	6/2/15 8:00 AM	6/30/15 5:00 PM		Chris Craddock
35		Exterior Paint	5 days	6/2/15 8:00 AM	6/8/15 5:00 PM		
36		Gutters	3 days	6/9/15 8:00 AM	6/11/15 5:00 PM		
37		Install wood floors	5 days	7/1/15 8:00 AM	7/7/15 5:00 PM		
38		Interior Trim	14 days	7/10/15 8:00 AM	7/29/15 5:00 PM		
39		Stairs	14 days	7/22/15 8:00 AM	8/10/15 5:00 PM		
40		Cabinets	6 days	7/10/15 8:00 AM	7/17/15 5:00 PM		
41		Built-ins	3 days	7/10/15 8:00 AM	7/14/15 5:00 PM		
42		Interior Tile/Stone	7 days	7/1/15 8:00 AM	7/9/15 5:00 PM		
43		Countertops	3 days	7/20/15 8:00 AM	7/22/15 5:00 PM		
44		Garage Doors	2 days	6/9/15 8:00 AM	6/10/15 5:00 PM		
45		Landscape	10 days	6/22/15 8:00 AM	7/3/15 5:00 PM		
46		<b>Phase 6 - Final Construction</b>	<b>60 days?</b>	<b>8/11/15 8:00 AM</b>	<b>11/2/15 5:00 PM</b>	<b>33</b>	
47		Interior Paint	14 days	8/11/15 8:00 AM	8/28/15 5:00 PM		
48		Counter tops	3 days?	8/31/15 8:00 AM	9/2/15 5:00 PM		
49		Mirrors & Shower Doors	3 days	8/31/15 8:00 AM	9/2/15 5:00 PM		
50		Closets	4 days	8/31/15 8:00 AM	9/3/15 5:00 PM		
51		Driveway	4 days	9/4/15 8:00 AM	9/9/15 5:00 PM		
52		Electrical	7 days	9/10/15 8:00 AM	9/18/15 5:00 PM		
53		Plumbing	3 days	9/10/15 8:00 AM	9/14/15 5:00 PM		
54		HVAC	3 days	9/10/15 8:00 AM	9/14/15 5:00 PM		
55		Gas	1 day	9/10/15 8:00 AM	9/10/15 5:00 PM		
56		Finish Floors	10 days	9/21/15 8:00 AM	10/2/15 5:00 PM		
57		Cleaning	2 days	10/2/15 8:00 AM	10/5/15 5:00 PM		
58		Carpet/Other Floors	2 days	10/6/15 8:00 AM	10/7/15 5:00 PM		
59		Hardware	1 day	10/8/15 8:00 AM	10/8/15 5:00 PM		
60		Certificate of Occupancy	2 days	10/9/15 8:00 AM	10/12/15 5:00 PM		
61		Pre-Punchlist Walkthrough	1 day	10/13/15 8:00 AM	10/13/15 5:00 PM		
62		Energy Performance Testing	14 days	10/13/15 8:00 AM	10/30/15 5:00 PM		
63		Move-In Day	1 day	10/31/15 8:00 AM	11/2/15 5:00 PM		