

































		Name	Duration	Start	Finish	Pr...	Resource Names
1		Phase 1 - Pre-construction	5 days	11/7/14 8:00 AM	11/13/14 5:00...		
2		Permitting	3 days	11/7/14 8:00 AM	11/11/14 5:00 PM		
3		Staking for Lot Clearing	2 days	11/12/14 8:00 AM	11/13/14 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	11/7/14 8:00 AM	11/7/14 5:00 PM		
6		Phase 2 - Foundation	23 days?	11/17/14 8:00 AM	12/17/14 5:00 PM	1	
7		Lot Clearing	5 days	11/17/14 8:00 AM	11/21/14 5:00 PM		Luke Whitmire
8		Excavation	4 days	11/24/14 8:00 AM	11/27/14 5:00 PM		
9		Footings	3 days	11/28/14 8:00 AM	12/2/14 5:00 PM		
10		Superior Walls	2 days?	12/3/14 8:00 AM	12/4/14 5:00 PM		
11		Slab Rough	3 days	12/5/14 8:00 AM	12/9/14 5:00 PM		
12		Flatwork, pier footings	3 days	12/10/14 8:00 AM	12/12/14 5:00 PM		
13		Waterproofing	3 days	12/15/14 8:00 AM	12/17/14 5:00 PM		
15		Phase 3 - Framing	63 days	12/18/14 8:00 AM	3/16/15 5:00 PM	6	
16		Framing	60 days	12/18/14 8:00 AM	3/11/15 5:00 PM		Milestone
17		Drains Installed	2 days	3/2/15 8:00 AM	3/3/15 5:00 PM		
18		Backfill	1 day	3/4/15 8:00 AM	3/4/15 5:00 PM		
19		Windows & Doors	3 days	3/2/15 8:00 AM	3/4/15 5:00 PM		
20		Rough-In Walkthrough	1 day	3/4/15 8:00 AM	3/4/15 5:00 PM		
21		Roofing	3 days	3/12/15 8:00 AM	3/16/15 5:00 PM		
23		Phase 4 - Trade Rough-ins	32 days	4/17/15 8:00 AM	6/1/15 5:00 PM	15	
24		Electrical	21 days	4/17/15 8:00 AM	5/15/15 5:00 PM		Jason Hamilton
25		Call for underground utilities	1 day	4/17/15 8:00 AM	4/17/15 5:00 PM		
26		Low-Volt	3 days	4/17/15 8:00 AM	4/21/15 5:00 PM		
27		Plumbing	7 days	4/17/15 8:00 AM	4/27/15 5:00 PM		
28		HVAC	14 days	4/27/15 8:00 AM	5/14/15 5:00 PM		Jeff Granus
29		Gas	3 days	4/27/15 8:00 AM	4/29/15 5:00 PM		
30		Fireplaces	3 days	4/27/15 8:00 AM	4/29/15 5:00 PM		
31		Insulation	5 days	5/18/15 8:00 AM	5/22/15 5:00 PM		Chris Craddock
32		Post rough in walkthru Laura	0 days	5/11/15 5:00 PM	5/11/15 5:00 PM		
33		Exterior Stone/Brick	28 days	4/23/15 8:00 AM	6/1/15 5:00 PM		
34		Stucco	10 days	5/11/15 8:00 AM	5/22/15 5:00 PM		
35		Siding	21 days	4/23/15 8:00 AM	5/21/15 5:00 PM		Danny Pride

		Name	Duration	Start	Finish	Pr...	Resource Names
37		Phase 5 - Finish and Trim Install...	33 days	7/1/15 8:00 AM	8/14/15 5:00 PM	23	
38		Drywall	14 days	7/1/15 8:00 AM	7/20/15 5:00 PM		Chris Craddock
39		Exterior Paint	5 days	7/1/15 8:00 AM	7/7/15 5:00 PM		
40		Gutters	3 days	7/8/15 8:00 AM	7/10/15 5:00 PM		
41		Install wood floors	5 days	7/21/15 8:00 AM	7/27/15 5:00 PM		
42		Interior Trim	14 days	7/28/15 8:00 AM	8/14/15 5:00 PM		
43		Stairs	14 days	7/28/15 8:00 AM	8/14/15 5:00 PM		
44		Cabinets	6 days	7/28/15 8:00 AM	8/4/15 5:00 PM		
45		Built-ins	3 days	7/28/15 8:00 AM	7/30/15 5:00 PM		
46		Interior Tile/Stone	7 days	7/21/15 8:00 AM	7/29/15 5:00 PM		
47		Countertops	3 days	8/5/15 8:00 AM	8/7/15 5:00 PM		
48		Garage Doors	2 days	7/8/15 8:00 AM	7/9/15 5:00 PM		
49		Landscape	10 days	7/8/15 8:00 AM	7/21/15 5:00 PM		
51		Phase 6 - Final Construction	306 days?	8/17/15 8:00 AM	10/17/16 5:00 PM	37	
52		Interior Paint	14 days	8/17/15 8:00 AM	9/3/15 5:00 PM		
53		Counter tops	3 days?	9/4/15 8:00 AM	9/8/15 5:00 PM		
54		Mirrors & Shower Doors	3 days	9/4/15 8:00 AM	9/8/15 5:00 PM		
55		Closets	4 days	9/4/15 8:00 AM	9/9/15 5:00 PM		
56		Driveway	4 days	9/10/15 8:00 AM	9/15/15 5:00 PM		
57		Electrical	7 days	9/16/15 8:00 AM	9/24/15 5:00 PM		
58		Plumbing	3 days	9/16/15 8:00 AM	9/18/15 5:00 PM		
59		HVAC	3 days	9/16/15 8:00 AM	9/18/15 5:00 PM		
60		Gas	1 day	9/16/15 8:00 AM	9/16/15 5:00 PM		
61		Finish Floors	10 days	9/28/15 8:00 AM	10/9/15 5:00 PM		
62		Cleaning	2 days	10/12/15 8:00 AM	10/13/15 5:00 PM		
63		Carpet/Other Floors	2 days	10/14/16 8:00 AM	10/17/16 5:00 PM		
64		Hardware	1 day	10/18/15 8:00 AM	10/19/15 5:00 PM		
65		Certificate of Occupancy	2 days	10/20/15 8:00 AM	10/21/15 5:00 PM		
66		Pre-Punchlist Walkthrough	1 day	10/22/15 8:00 AM	10/22/15 5:00 PM		
67		Energy Performance Testing	14 days	10/22/15 8:00 AM	11/10/15 5:00 PM		
68		Move-In Day	1 day	11/11/15 8:00 AM	11/11/15 5:00 PM		