



		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	70 days	1/22/14 8:00 AM	4/29/14 5:00 PM		
2		DRB Application	66 days	1/22/14 8:00 AM	4/23/14 5:00 PM		
3		Permitting	4 days	4/24/14 8:00 AM	4/29/14 5:00 PM		
4		Staking for Lot Clearing	2 days	3/7/14 8:00 AM	3/10/14 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	3/6/14 8:00 AM	3/6/14 5:00 PM		
7		Phase 2 - Foundation	16 days	4/30/14 8:00 AM	5/21/14 5:00 PM	1	
8		Lot Clearing	3 days	4/30/14 8:00 AM	5/2/14 5:00 PM		
9		Septic	8 days	4/30/14 8:00 AM	5/9/14 5:00 PM		
10		Excavation	3 days	4/30/14 8:00 AM	5/2/14 5:00 PM		
11		Footings	2 days	5/2/14 8:00 AM	5/5/14 5:00 PM		
12		Walls	5 days	5/9/14 8:00 AM	5/15/14 5:00 PM		
13		Waterproofing	2 days	5/15/14 8:00 AM	5/16/14 5:00 PM		
14		Slab Rough	2 days	5/15/14 8:00 AM	5/16/14 5:00 PM		
15		Flatwork	3 days	5/17/14 8:00 AM	5/21/14 5:00 PM		
17		Phase 3 - Framing	68 days	5/22/14 8:00 AM	8/25/14 5:00 PM	7	
18		Framing	63 days	5/22/14 8:00 AM	8/18/14 5:00 PM		
19		Drains Installed	2 days	5/22/14 8:00 AM	5/23/14 5:00 PM		
20		Backfill	3 days	5/30/14 8:00 AM	6/3/14 5:00 PM		
21		Pier Footings	5 days	5/30/14 8:00 AM	6/5/14 5:00 PM		
22		Retaining Walls	5 days	6/6/14 8:00 AM	6/12/14 5:00 PM		
23		Windows & Doors	5 days	7/28/14 8:00 AM	8/1/14 5:00 PM		
24		Rough-In Walkthrough	1 day	8/3/14 8:00 AM	8/4/14 5:00 PM		
25		Roofing	5 days	8/19/14 8:00 AM	8/25/14 5:00 PM		
27		Phase 4 - Trade Rough-ins	25 days	8/26/14 8:00 AM	9/29/14 5:00 PM	17	
28		Electrical	16 days	8/26/14 8:00 AM	9/16/14 5:00 PM		
29		Underground Utilities	2 days	8/26/14 8:00 AM	8/27/14 5:00 PM		
30		Low-Volt	5 days	8/28/14 8:00 AM	9/3/14 5:00 PM		
31		Plumbing	5 days	8/28/14 8:00 AM	9/3/14 5:00 PM		
32		HVAC	14 days	8/27/14 8:00 AM	9/15/14 5:00 PM		
33		Gas	3 days	9/4/14 8:00 AM	9/8/14 5:00 PM		
34		Fireplaces	2 days	8/27/14 8:00 AM	8/28/14 5:00 PM		
35		Insulation	5 days	9/17/14 8:00 AM	9/23/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
36		Post Rough-In Walkthrough	1 day	9/10/14 8:00 AM	9/10/14 5:00 PM		
37		Exterior Stone/Brick	21 days	8/26/14 8:00 AM	9/23/14 5:00 PM		
38		Stucco	4 days	9/17/14 8:00 AM	9/22/14 5:00 PM		
39		Siding	25 days	8/26/14 8:00 AM	9/29/14 5:00 PM		
41		Phase 5 - Finish and Trim Installation	38 days	10/1/14 8:00 AM	11/21/14 5:00 PM	27	
42		Drywall	13 days	10/1/14 8:00 AM	10/17/14 5:00 PM		
43		Exterior Paint	7 days	10/1/14 8:00 AM	10/9/14 5:00 PM		
44		Gutters	3 days	10/10/14 8:00 AM	10/14/14 5:00 PM		
45		Wood Floors	7 days	10/20/14 8:00 AM	10/28/14 5:00 PM		
46		Interior Trim	19 days	10/20/14 8:00 AM	11/13/14 5:00 PM		
47		Stairs	6 days	11/14/14 8:00 AM	11/21/14 5:00 PM		
48		Cabinets	6 days	10/20/14 8:00 AM	10/27/14 5:00 PM		
49		Built-ins	5 days	10/28/14 8:00 AM	11/3/14 5:00 PM		
50		Interior Tile/Stone	10 days	10/20/14 8:00 AM	10/31/14 5:00 PM		
51		Countertops	9 days	10/28/14 8:00 AM	11/7/14 5:00 PM		
52		Garage Doors	2 days	10/1/14 8:00 AM	10/2/14 5:00 PM		
53		Landscape	23 days	10/1/14 8:00 AM	10/31/14 5:00 PM		
55		Phase 6 - Final Construction	46 days	12/1/14 8:00 AM	2/2/15 5:00 PM	41	
56		Interior Paint	11 days	12/1/14 8:00 AM	12/15/14 5:00 PM		
57		Mirrors & Shower Doors	11 days	12/16/14 8:00 AM	12/30/14 5:00 PM		
58		Closets	5 days	12/16/14 8:00 AM	12/22/14 5:00 PM		
59		Driveway	6 days	12/1/14 8:00 AM	12/8/14 5:00 PM		
60		Electrical	14 days	12/16/14 8:00 AM	1/2/15 5:00 PM		
61		Plumbing	3 days	12/16/14 8:00 AM	12/18/14 5:00 PM		
62		HVAC	5 days	12/16/14 8:00 AM	12/22/14 5:00 PM		
63		Gas	1 day	12/17/14 8:00 AM	12/17/14 5:00 PM		
64		Finish Floors	4 days	1/3/15 8:00 AM	1/8/15 5:00 PM		
65		Cleaning	1 day	1/9/15 8:00 AM	1/9/15 5:00 PM		
66		Carpet/Other Floors	2 days	1/10/15 8:00 AM	1/13/15 5:00 PM		
67		Hardware	1 day	1/11/15 8:00 AM	1/12/15 5:00 PM		
68		Final Inspections	6 days	1/13/15 8:00 AM	1/20/15 5:00 PM		
69		Pre-Punchlist Walkthrough	8 days	1/20/15 8:00 AM	1/29/15 5:00 PM		
70		Energy Performance Testing	1 day	1/30/15 8:00 AM	1/30/15 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
71		Move-In Day	1 day	1/31/15 8:00 AM	2/2/15 5:00 PM		

--	--	--	--	--	--	--	--