






























	Name	Duration	Start	Finish	Pr...	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>6 days</b>	<b>8/26/14 8:00 AM</b>	<b>9/2/14 5:00 PM</b>		
2		Permitting	3 days	8/26/14 8:00 AM	8/28/14 5:00 PM		
3		Staking for Lot Clearing	2 days	8/31/14 8:00 AM	9/2/14 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	9/2/14 8:00 AM	9/2/14 5:00 PM		
6		<b>Phase 2 - Foundation</b>	<b>16 days?</b>	<b>9/9/15 8:00 AM</b>	<b>9/30/15 5:00 PM</b>	<b>1</b>	
7		Lot Clearing	3 days	9/9/15 8:00 AM	9/11/15 5:00 PM		Luke Whitmire
8		Excavation	3 days	9/13/15 8:00 AM	9/16/15 5:00 PM		
9		Footings	3 days?	9/16/15 8:00 AM	9/18/15 5:00 PM		
10		Walls	3 days?	9/21/15 8:00 AM	9/23/15 5:00 PM		Superior Walls
11		Slab Rough	3 days	9/24/15 8:00 AM	9/28/15 5:00 PM		
12		Flatwork	3 days	9/28/15 8:00 AM	9/30/15 5:00 PM		K Wall
13		Waterproofing	3 days?	9/28/15 8:00 AM	9/30/15 5:00 PM		Sealing Agents
15		<b>Phase 3 - Framing</b>	<b>40 days</b>	<b>10/1/15 8:00 AM</b>	<b>11/25/15 5:00 PM</b>	<b>6</b>	
16		Framing	35 days	10/1/15 8:00 AM	11/18/15 5:00 PM		Mike Pierce
17		Drains Installed	2 days	11/1/15 8:00 AM	11/3/15 5:00 PM		
18		Backfill	1 day	11/4/15 8:00 AM	11/4/15 5:00 PM		
19		Windows & Doors	3 days	11/15/15 8:00 AM	11/18/15 5:00 PM		Gary Thompson
20		Rough-In Walkthrough	1 day	10/16/15 8:00 AM	10/16/15 5:00 PM		
21		Roofing	5 days	11/19/15 8:00 AM	11/25/15 5:00 PM		DLV
23		<b>Phase 4 - Trade Rough-ins</b>	<b>25 days</b>	<b>11/30/15 8:00 AM</b>	<b>1/1/16 5:00 PM</b>	<b>15</b>	
24		Electrical	12 days	12/6/15 8:00 AM	12/22/15 5:00 PM		
25		Underground Utilities	3 days	11/30/15 8:00 AM	12/2/15 5:00 PM		
26		Low-Volt	3 days	11/30/15 8:00 AM	12/2/15 5:00 PM		
27		Plumbing	5 days	11/30/15 8:00 AM	12/4/15 5:00 PM		Mountain High Plumbing
28		HVAC	12 days	11/30/15 8:00 AM	12/15/15 5:00 PM		Gentry
29		Gas	3 days	11/30/15 8:00 AM	12/2/15 5:00 PM		
30		Fireplaces	3 days	11/30/15 8:00 AM	12/2/15 5:00 PM		
31		Insulation	5 days	12/20/15 8:00 AM	12/25/15 5:00 PM		Allied
32		Exterior Stone/Brick	4 days	12/20/15 8:00 AM	12/24/15 5:00 PM		
33		Stucco	10 days	12/20/15 8:00 AM	1/1/16 5:00 PM		
34		Siding	12 days	12/15/15 8:00 AM	12/30/15 5:00 PM		DLV

		Name	Duration	Start	Finish	Pr...	Resource Names
36		<b>Phase 5 - Finish and Trim Insta...</b>	<b>26 days</b>	<b>1/4/16 8:00 AM</b>	<b>2/8/16 5:00 PM</b>	<b>23</b>	
37		Drywall	10 days	1/4/16 8:00 AM	1/15/16 5:00 PM		Shiloh
38		Exterior Paint	5 days	1/4/16 8:00 AM	1/8/16 5:00 PM		
39		Gutters	3 days	1/9/16 8:00 AM	1/13/16 5:00 PM		Jim Batten
40		Wood Floors	7 days	1/18/16 8:00 AM	1/26/16 5:00 PM		Luke Connor
41		Interior Trim	6 days	1/27/16 8:00 AM	2/3/16 5:00 PM		
42		Stairs	3 days	2/4/16 8:00 AM	2/8/16 5:00 PM		
43		Cabinets	6 days	1/27/16 8:00 AM	2/3/16 5:00 PM		
44		Built-ins	3 days	1/27/16 8:00 AM	1/29/16 5:00 PM		
45		Interior Tile/Stone	8 days	1/18/16 8:00 AM	1/27/16 5:00 PM		Rick Martin
46		Countertops	2 days	2/4/16 8:00 AM	2/5/16 5:00 PM		Stone Gallery
47		Garage Doors	2 days	1/9/16 8:00 AM	1/12/16 5:00 PM		
48		Landscape	7 days	1/15/16 8:00 AM	1/25/16 5:00 PM		Gardens for Living
50		<b>Phase 6 - Final Construction</b>	<b>279 days?</b>	<b>2/9/16 8:00 AM</b>	<b>3/3/17 5:00 PM</b>	<b>36</b>	
51		Interior Paint	7 days	2/9/16 8:00 AM	2/17/16 5:00 PM		Living Color
52		Mirrors & Shower Doors	3 days	2/18/16 8:00 AM	2/22/16 5:00 PM		
53		Closets	4 days	2/18/16 8:00 AM	2/23/16 5:00 PM		More Space Place
54		Driveway	4 days	2/24/16 8:00 AM	2/29/16 5:00 PM		
55		Electrical	5 days	3/1/16 8:00 AM	3/7/16 5:00 PM		AMP
56		Plumbing	3 days	3/1/16 8:00 AM	3/3/16 5:00 PM		
57		HVAC	3 days	3/1/17 8:00 AM	3/3/17 5:00 PM		
58		Gas	1 day	3/4/16 8:00 AM	3/4/16 5:00 PM		
59		Finish Floors	4 days	3/7/16 8:00 AM	3/10/16 5:00 PM		
60		Set Counter tops	3 days?	3/11/16 8:00 AM	3/15/16 5:00 PM		
61		Cleaning	2 days	3/16/16 8:00 AM	3/17/16 5:00 PM		
62		Carpet/Other Floors	3 days	3/18/16 8:00 AM	3/22/16 5:00 PM		
63		Hardware	4 days	3/23/16 8:00 AM	3/28/16 5:00 PM		
64		Certificate of Occupancy	2 days	3/29/16 8:00 AM	3/30/16 5:00 PM		
65		Pre-Punchlist Walkthrough	2 days	3/31/16 8:00 AM	4/1/16 5:00 PM		
66		Energy Performance Testing	14 days	3/31/16 8:00 AM	4/19/16 5:00 PM		
67		Move-In Day	1 day	4/20/16 8:00 AM	4/20/16 5:00 PM		