







































	Name	Duration	Start	Finish	Pr...	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>6 days</b>	<b>8/26/15 8:00 AM</b>	<b>9/2/15 5:00 PM</b>		
2		Permitting	3 days	8/26/15 8:00 AM	8/28/15 5:00 PM		
3		Staking for Lot Clearing	2 days	8/31/15 8:00 AM	9/1/15 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	9/2/15 8:00 AM	9/2/15 5:00 PM		
6		<b>Phase 2 - Foundation</b>	<b>16 days?</b>	<b>9/9/15 8:00 AM</b>	<b>9/30/15 5:00 PM</b>	<b>1</b>	
7		Lot Clearing	3 days	9/9/15 8:00 AM	9/11/15 5:00 PM		Luke Whitmire
8		Excavation	3 days	9/13/15 8:00 AM	9/16/15 5:00 PM		
9		Footings	3 days?	9/16/15 8:00 AM	9/18/15 5:00 PM		
10		Walls	3 days?	9/21/15 8:00 AM	9/23/15 5:00 PM		
11		Slab Rough	3 days	9/24/15 8:00 AM	9/28/15 5:00 PM		
12		Flatwork	3 days	9/28/15 8:00 AM	9/30/15 5:00 PM		K Wall
13		Waterproofing	3 days?	9/28/15 8:00 AM	9/30/15 5:00 PM		Sealing Agents
15		<b>Phase 3 - Framing</b>	<b>40 days</b>	<b>10/1/15 8:00 AM</b>	<b>11/25/15 5:00 PM</b>	<b>6</b>	
16		Framing	35 days	10/1/15 8:00 AM	11/18/15 5:00 PM		Mike Pierce
17		Drains Installed	2 days	11/1/15 8:00 AM	11/3/15 5:00 PM		
18		Backfill	1 day	11/4/15 8:00 AM	11/4/15 5:00 PM		
19		Windows & Doors	3 days	11/15/15 8:00 AM	11/18/15 5:00 PM		Gary Thompson
20		Rough-In Walkthrough	1 day	10/16/15 8:00 AM	10/16/15 5:00 PM		
21		Roofing	5 days	11/19/15 8:00 AM	11/25/15 5:00 PM		DLV
23		<b>Phase 4 - Trade Rough-ins</b>	<b>26 days</b>	<b>12/14/15 8:00 AM</b>	<b>1/18/16 5:00 PM</b>	<b>15</b>	
24		Electrical	12 days	12/17/15 8:00 AM	1/1/16 5:00 PM		
25		Low-Volt	3 days	12/17/15 8:00 AM	12/21/15 5:00 PM		
26		Plumbing	5 days	12/14/15 8:00 AM	12/18/15 5:00 PM		Mountain High Plumbing
27		HVAC	12 days	12/14/15 8:00 AM	12/29/15 5:00 PM		Gentry
28		Gas	3 days	12/14/15 8:00 AM	12/16/15 5:00 PM		
29		Fireplaces	3 days	12/14/15 8:00 AM	12/16/15 5:00 PM		
30		Insulation	5 days	12/30/15 8:00 AM	1/5/16 5:00 PM		Allied
31		Exterior Stone/Brick	4 days	1/1/16 8:00 AM	1/6/16 5:00 PM		
32		Stucco	10 days	1/1/16 8:00 AM	1/14/16 5:00 PM		
33		Siding	12 days	1/1/16 8:00 AM	1/18/16 5:00 PM		DLV
35		<b>Phase 5 - Finish and Trim Inst...</b>	<b>21 days</b>	<b>1/19/16 8:00 AM</b>	<b>2/16/16 5:00 PM</b>	<b>23</b>	

		Name	Duration	Start	Finish	Pr...	Resource Names
36		Drywall	10 days	1/19/16 8:00 AM	2/1/16 5:00 PM		Shiloh
37		Exterior Paint	5 days	1/19/16 8:00 AM	1/25/16 5:00 PM		
38		Gutters	3 days	1/26/16 8:00 AM	1/28/16 5:00 PM		Jim Batten
39		Wood Floors	3 days	2/2/16 8:00 AM	2/4/16 5:00 PM		Luke Connor
40		Interior Trim	8 days	2/5/16 8:00 AM	2/16/16 5:00 PM		
41		Cabinets	6 days	2/5/16 8:00 AM	2/12/16 5:00 PM		
42		Built-ins	3 days	2/5/16 8:00 AM	2/9/16 5:00 PM		
43		Interior Tile/Stone	5 days	2/2/16 8:00 AM	2/8/16 5:00 PM		Rick Martin
44		Countertops	2 days	2/13/16 8:00 AM	2/16/16 5:00 PM		Stone Gallery
45		Garage Doors	2 days	1/26/16 8:00 AM	1/27/16 5:00 PM		
46		Landscape	11 days	1/26/16 8:00 AM	2/9/16 5:00 PM		Gardens for Living
48		<b>Phase 6 - Final Construction</b>	<b>276 days?</b>	<b>2/17/16 8:00 AM</b>	<b>3/8/17 5:00 PM</b>	<b>35</b>	
49		Interior Paint	7 days	2/17/16 8:00 AM	2/25/16 5:00 PM		Living Color
50		Mirrors & Shower Doors	3 days	2/26/16 8:00 AM	3/1/16 5:00 PM		
51		Closets	4 days	2/26/16 8:00 AM	3/2/16 5:00 PM		More Space Place
52		Driveway	2 days	3/3/16 8:00 AM	3/4/16 5:00 PM		
53		Electrical	5 days	3/5/16 8:00 AM	3/11/16 5:00 PM		AMP
54		Plumbing	3 days	3/5/16 8:00 AM	3/9/16 5:00 PM		
55		HVAC	3 days	3/5/17 8:00 AM	3/8/17 5:00 PM		
56		Gas	1 day	3/5/16 8:00 AM	3/7/16 5:00 PM		
57		Finish Floors	4 days	3/12/16 8:00 AM	3/17/16 5:00 PM		
58		Set Counter tops	3 days?	3/18/16 8:00 AM	3/22/16 5:00 PM		
59		Cleaning	2 days	3/23/16 8:00 AM	3/24/16 5:00 PM		
60		Carpet/Other Floors	2 days	3/25/16 8:00 AM	3/28/16 5:00 PM		
61		Hardware	1 day	3/29/16 8:00 AM	3/29/16 5:00 PM		
62		Certificate of Occupancy	2 days	3/30/16 8:00 AM	3/31/16 5:00 PM		
63		Pre-Punchlist Walkthrough	3 days	4/1/16 8:00 AM	4/5/16 5:00 PM		
64		Energy Performance Testing	14 days	4/6/16 8:00 AM	4/25/16 5:00 PM		
65		Move-In Day	1 day	4/26/16 8:00 AM	4/26/16 5:00 PM		