
















		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	10 days	7/13/15 8:00 AM	7/24/15 5:00 PM		
2		DRB Application	7 days	7/13/15 8:00 AM	7/21/15 5:00 PM		
3		Permitting	1 day	7/22/15 8:00 AM	7/22/15 5:00 PM		
4		Staking for Lot Clearing	2 days	7/23/15 8:00 AM	7/24/15 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	7/24/15 8:00 AM	7/24/15 5:00 PM		
6		Phase 2 - Foundation	17 days	7/27/15 8:00 AM	8/18/15 5:00 PM		
7		Lot Clearing	3 days	7/27/15 8:00 AM	7/29/15 5:00 PM		Luke Whitmire
8		Excavation	3 days	7/30/15 8:00 AM	8/3/15 5:00 PM		Luke Whitmire
9		Footings	2 days	8/4/15 8:00 AM	8/5/15 5:00 PM		Luke Whitmire
10		Walls	3 days	8/5/15 8:00 AM	8/7/15 5:00 PM		Bob Bauer
11		Waterproofing	2 days	8/8/15 8:00 AM	8/11/15 5:00 PM		Sealing Agents
12		Slab Rough	2 days	8/12/15 8:00 AM	8/13/15 5:00 PM		
13		Flatwork	3 days	8/14/15 8:00 AM	8/18/15 5:00 PM		K Wall
14		Phase 3 - Framing	46 days	8/19/15 8:00 AM	10/21/15 5:00 PM	6	
15		Framing	43 days	8/19/15 8:00 AM	10/16/15 5:00 PM		
16		Drains Installed	2 days	10/5/15 8:00 AM	10/6/15 5:00 PM		
17		Backfill	1 day	10/6/15 8:00 AM	10/6/15 5:00 PM		Luke Whitmire
18		Pier Footings	3 days	8/19/15 8:00 AM	8/21/15 5:00 PM		K Wall
19		Windows & Doors	3 days	10/12/15 8:00 AM	10/14/15 5:00 PM		GBS
20		Roofing	3 days	10/17/15 8:00 AM	10/21/15 5:00 PM		DLV
21		Phase 4 - Trade Rough-ins	28 days?	10/26/15 8:00 AM	12/2/15 5:00 PM	14	
22		Electrical	12 days	11/9/15 4:00 PM	11/25/15 4:00 PM		AMP
23		Low-Volt	5 days	11/9/15 8:00 AM	11/13/15 5:00 PM		
24		Plumbing	5 days	10/26/15 8:00 AM	10/30/15 5:00 PM		Dave Crystal
25		HVAC	11 days	10/26/15 8:00 AM	11/9/15 5:00 PM		Gentry
26		Gas	3 days	10/26/15 8:00 AM	10/28/15 5:00 PM		Gentry
27		Fireplaces	2 days	10/26/15 8:00 AM	10/27/15 5:00 PM		
28		Insulation	4 days	11/26/15 8:00 AM	12/1/15 5:00 PM		Adam Ellwood
29		Exterior Stone/Brick	4 days	11/27/15 8:00 AM	12/2/15 5:00 PM		Hipps

		Name	Duration	Start	Finish	Predecessors	Resource Names
30		Stucco	4 days	11/27/15 8:00 AM	12/2/15 5:00 PM		
31		Siding	20 days	11/2/15 8:00 AM	11/27/15 5:00 PM		DLV
32		Septic	25 days?	10/26/15 8:00 AM	11/27/15 5:00 PM		
33		Phase 5 - Finish and Trim Installation	24 days	12/7/15 8:00 AM	1/7/16 5:00 PM	21	
34		Drywall	10 days	12/7/15 8:00 AM	12/18/15 5:00 PM		Shiloh
35		Exterior Paint	5 days	12/7/15 8:00 AM	12/11/15 5:00 PM		Shiloh
36		Gutters	3 days	12/12/15 8:00 AM	12/16/15 5:00 PM		Gutter Maintenance
37		Wood Floors	3 days	12/21/15 8:00 AM	12/23/15 5:00 PM		Luke Conner
38		Interior Trim	8 days	12/29/15 8:00 AM	1/7/16 5:00 PM		Jason McDowell
39		Stairs	3 days	12/29/15 8:00 AM	12/31/15 5:00 PM		Jason McDowell
40		Cabinets	6 days	12/29/15 8:00 AM	1/5/16 5:00 PM		
41		Built-ins	3 days	12/29/15 8:00 AM	12/31/15 5:00 PM		
42		Interior Tile/Stone	5 days	12/21/15 8:00 AM	12/25/15 5:00 PM		
43		Countertops	2 days	1/6/16 8:00 AM	1/7/16 5:00 PM		Stone Gallery
44		Garage Doors	2 days	12/12/15 8:00 AM	12/15/15 5:00 PM		Asheville Garage Door
45		Landscape	11 days	12/12/15 8:00 AM	12/28/15 5:00 PM		Gardens For Living
46		Phase 6 - Final Construction	36 days	1/11/16 8:00 AM	2/29/16 5:00 PM	33	
47		Interior Paint	7 days	1/11/16 8:00 AM	1/19/16 5:00 PM		Shiloh
48		Mirrors & Shower Doors	3 days	1/20/16 8:00 AM	1/22/16 5:00 PM		Atlanta Glass
49		Closets	4 days	1/20/16 8:00 AM	1/25/16 5:00 PM		More Space Place
50		Driveway	2 days	1/26/16 8:00 AM	1/27/16 5:00 PM		A-Quality Paving
51		Electrical	4 days	1/28/16 8:00 AM	2/2/16 5:00 PM		AMP
52		Plumbing	3 days	1/28/16 8:00 AM	2/1/16 5:00 PM		Dave Crystal
53		HVAC	3 days	1/28/16 8:00 AM	2/1/16 5:00 PM		Gentry
54		Gas	1 day	1/28/16 8:00 AM	1/28/16 5:00 PM		Gentry
55		Finish Floors	4 days	1/29/16 8:00 AM	2/3/16 5:00 PM		Luke Conner
56		Carpet/Other Floors	2 days	2/4/16 8:00 AM	2/5/16 5:00 PM		
57		Hardware	1 day	2/4/16 8:00 AM	2/4/16 5:00 PM		
58		Certificate of Occupancy	1 day	2/6/16 8:00 AM	2/8/16 5:00 PM		
59		Pre-Punchlist Walkthrough	1 day	2/9/16 8:00 AM	2/9/16 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
60		Energy Performance Testing	14 days	2/9/16 8:00 AM	2/26/16 5:00 PM		Amy Musser
61		Move-In Day	1 day	2/27/16 8:00 AM	2/29/16 5:00 PM		