

		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	21 days	12/27/13 8:00 AM	1/24/14 5:00 PM		
2		DRB Application	21 days	12/27/13 8:00 AM	1/24/14 5:00 PM		
3		Permitting	7 days	1/6/14 8:00 AM	1/14/14 5:00 PM		
4		Staking for Lot Clearing	2 days	1/6/14 8:00 AM	1/7/14 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	1/6/14 8:00 AM	1/6/14 5:00 PM		
7		Phase 2 - Foundation	22 days	1/27/14 8:00 AM	2/25/14 5:00 PM		
8		Lot Clearing	3 days	1/27/14 8:00 AM	1/29/14 5:00 PM		
9		Septic	5 days	1/29/14 8:00 AM	2/4/14 5:00 PM		
10		Excavation	3 days	2/5/14 8:00 AM	2/7/14 5:00 PM		
11		Footings	2 days	2/8/14 8:00 AM	2/11/14 5:00 PM		
12		Walls	3 days	2/12/14 8:00 AM	2/14/14 5:00 PM		
13		Waterproofing	2 days	2/15/14 8:00 AM	2/18/14 5:00 PM		
14		Slab Rough	2 days	2/19/14 8:00 AM	2/20/14 5:00 PM		
15		Flatwork	3 days	2/21/14 8:00 AM	2/25/14 5:00 PM		
17		Phase 3 - Framing	43 days	2/26/14 8:00 AM	4/25/14 5:00 PM		
18		Framing	43 days	2/26/14 8:00 AM	4/25/14 5:00 PM		84 Lumber
19		Drains Installed	2 days	2/26/14 8:00 AM	2/27/14 5:00 PM		
20		Backfill	1 day	2/26/14 8:00 AM	2/26/14 5:00 PM		
21		Pier Footings	3 days	2/26/14 8:00 AM	2/28/14 5:00 PM		
22		Retaining Walls	5 days	2/26/14 8:00 AM	3/4/14 5:00 PM		
23		Windows & Doors	3 days	4/8/14 8:00 AM	4/10/14 5:00 PM		GBS/Jeldwyn
24		Roofing	3 days	4/11/14 8:00 AM	4/15/14 5:00 PM		DLV
26		Phase 4 - Trade Rough-ins	20 days	5/12/14 8:00 AM	6/6/14 5:00 PM		
27		Electrical	12 days	5/12/14 8:00 AM	5/27/14 5:00 PM		Amp Electric
28		Low-Volt	5 days	5/12/14 8:00 AM	5/16/14 5:00 PM		
29		Plumbing	5 days	5/12/14 8:00 AM	5/16/14 5:00 PM		Dave Crystal
30		HVAC	11 days	5/12/14 8:00 AM	5/26/14 5:00 PM		Gentry
31		Gas	3 days	5/17/14 8:00 AM	5/21/14 5:00 PM		
32		Fireplaces	2 days	5/12/14 8:00 AM	5/13/14 5:00 PM		Willow Creek
33		Insulation	4 days	5/22/14 8:00 AM	5/27/14 5:00 PM		Cradduck

		Name	Duration	Start	Finish	Predecessors	Resource Names
34		Exterior Stone/Brick	4 days	5/12/14 8:00 AM	5/15/14 5:00 PM		Hipps
35		Stucco	4 days	5/12/14 8:00 AM	5/15/14 5:00 PM		Hipps
36		Siding	20 days	5/12/14 8:00 AM	6/6/14 5:00 PM		84 Lumber
38		Phase 5 - Finish and Trim Installation	23 days	6/9/14 8:00 AM	7/9/14 5:00 PM		
39		Drywall	10 days	6/9/14 8:00 AM	6/20/14 5:00 PM		Cradduck
40		Exterior Paint	5 days	6/9/14 8:00 AM	6/13/14 5:00 PM		Shiloh
41		Gutters	3 days	6/14/14 8:00 AM	6/18/14 5:00 PM		Gutter Maintenance
42		Wood Floors	3 days	6/21/14 8:00 AM	6/25/14 5:00 PM		Luke Conner
43		Interior Trim	8 days	6/26/14 8:00 AM	7/7/14 5:00 PM		Jason McDowell
44		Stairs	3 days	6/27/14 8:00 AM	7/1/14 5:00 PM		Jason McDowell
45		Cabinets	6 days	6/26/14 8:00 AM	7/3/14 5:00 PM		
46		Built-ins	3 days	7/5/14 8:00 AM	7/9/14 5:00 PM		
47		Interior Tile/Stone	5 days	6/26/14 8:00 AM	7/2/14 5:00 PM		Manny
48		Countertops	2 days	7/5/14 8:00 AM	7/8/14 5:00 PM		Stone Gallery
49		Garage Doors	2 days	7/2/14 8:00 AM	7/3/14 5:00 PM		Asheville Garage Door
50		Landscape	5 days	6/9/14 8:00 AM	6/13/14 5:00 PM		Gardens For Living
52		Phase 6 - Final Construction	20 days	7/14/14 8:00 AM	8/8/14 5:00 PM		
53		Interior Paint	5 days	7/14/14 8:00 AM	7/18/14 5:00 PM		Shiloh
54		Mirrors & Shower Doors	3 days	7/19/14 8:00 AM	7/23/14 5:00 PM		Monte
55		Closets	4 days	7/19/14 8:00 AM	7/24/14 5:00 PM		More Space Place
56		Driveway	2 days	7/14/14 8:00 AM	7/15/14 5:00 PM		A-Quality
57		Electrical	4 days	7/20/14 8:00 AM	7/24/14 5:00 PM		Amp Electric
58		Plumbing	3 days	7/20/14 8:00 AM	7/23/14 5:00 PM		Dave Crystal
59		HVAC	3 days	7/20/14 8:00 AM	7/23/14 5:00 PM		Gentry
60		Gas	1 day	7/20/14 8:00 AM	7/21/14 5:00 PM		
61		Finish Floors	4 days	7/24/14 8:00 AM	7/29/14 5:00 PM		Luke Conner
62		Carpet/Other Floors	2 days	7/30/14 8:00 AM	7/31/14 5:00 PM		
63		Hardware	1 day	8/1/14 8:00 AM	8/1/14 5:00 PM		
64		Certificate of Occupancy	2 days	8/2/14 8:00 AM	8/5/14 5:00 PM		
65		Pre-Punchlist Walkthrough	2 days	8/5/14 8:00 AM	8/6/14 5:00 PM		
66		Energy Performance Testing	1 day	8/7/14 8:00 AM	8/7/14 5:00 PM		Amy Musser

		Name	Duration	Start	Finish	Predecessors	Resource Names
67		Move-In Day	1 day	8/8/14 8:00 AM	8/8/14 5:00 PM		

--	--	--	--	--	--	--	--