








	Name	Duration	Start	Finish	Predecessors
1		<b>Phase 1 - Pre-construction</b>	<b>21 days</b>	<b>12/27/13 8:00 AM</b>	<b>1/24/14 5:00 PM</b>	
2		DRB Application	21 days	12/27/13 8:00 AM	1/24/14 5:00 PM	
3		Permitting	7 days	1/6/14 8:00 AM	1/14/14 5:00 PM	
4		Staking for Lot Clearing	2 days	1/6/14 8:00 AM	1/7/14 5:00 PM	
5		Truss Meeting/Order Foundation	1 day	1/6/14 8:00 AM	1/6/14 5:00 PM	
6		<b>Phase 2 - Foundation</b>	<b>22 days</b>	<b>1/27/14 8:00 AM</b>	<b>2/25/14 5:00 PM</b>	
7		Lot Clearing	3 days	1/27/14 8:00 AM	1/29/14 5:00 PM	
8		Septic	5 days	1/29/14 8:00 AM	2/4/14 5:00 PM	
9		Excavation	3 days	2/5/14 8:00 AM	2/7/14 5:00 PM	
10		Footings	2 days	2/8/14 8:00 AM	2/11/14 5:00 PM	
11		Walls	3 days	2/12/14 8:00 AM	2/14/14 5:00 PM	
12		Waterproofing	2 days	2/15/14 8:00 AM	2/18/14 5:00 PM	
13		Slab Rough	2 days	2/19/14 8:00 AM	2/20/14 5:00 PM	
14		Flatwork	3 days	2/21/14 8:00 AM	2/25/14 5:00 PM	
15		<b>Phase 3 - Framing</b>	<b>43 days</b>	<b>2/26/14 8:00 AM</b>	<b>4/25/14 5:00 PM</b>	
16		Framing	43 days	2/26/14 8:00 AM	4/25/14 5:00 PM	
17		Drains Installed	2 days	2/26/14 8:00 AM	2/27/14 5:00 PM	
18		Backfill	1 day	2/26/14 8:00 AM	2/26/14 5:00 PM	
19		Pier Footings	3 days	2/26/14 8:00 AM	2/28/14 5:00 PM	
20		Retaining Walls	5 days	2/26/14 8:00 AM	3/4/14 5:00 PM	
21		Windows & Doors	3 days	4/8/14 8:00 AM	4/10/14 5:00 PM	
22		Roofing	3 days	4/11/14 8:00 AM	4/15/14 5:00 PM	
23		<b>Phase 4 - Trade Rough-ins</b>	<b>20 days</b>	<b>4/28/14 8:00 AM</b>	<b>5/23/14 5:00 PM</b>	
24		Electrical	12 days	4/28/14 8:00 AM	5/13/14 5:00 PM	
25		Low-Volt	5 days	4/28/14 8:00 AM	5/2/14 5:00 PM	
26		Plumbing	5 days	4/28/14 8:00 AM	5/2/14 5:00 PM	
27		HVAC	11 days	4/28/14 8:00 AM	5/12/14 5:00 PM	
28		Gas	3 days	5/5/14 8:00 AM	5/7/14 5:00 PM	
29		Fireplaces	2 days	4/28/14 8:00 AM	4/29/14 5:00 PM	
30		Insulation	4 days	5/7/14 8:00 AM	5/12/14 5:00 PM	
31		Exterior Stone/Brick	4 days	4/28/14 8:00 AM	5/1/14 5:00 PM	
32		Stucco	4 days	4/28/14 8:00 AM	5/1/14 5:00 PM	



		Name	Duration	Start	Finish	Predecessors
33		Siding	20 days	4/28/14 8:00 AM	5/23/14 5:00 PM	
34		<b>Phase 5 - Finish and Trim Installation</b>	<b>21 days</b>	<b>5/14/14 8:00 AM</b>	<b>6/11/14 5:00 PM</b>	
35		Drywall	10 days	5/14/14 8:00 AM	5/27/14 5:00 PM	
36		Exterior Paint	5 days	5/14/14 8:00 AM	5/20/14 5:00 PM	
37		Gutters	3 days	5/21/14 8:00 AM	5/23/14 5:00 PM	
38		Wood Floors	3 days	5/28/14 8:00 AM	5/30/14 5:00 PM	
39		Interior Trim	8 days	5/31/14 8:00 AM	6/11/14 5:00 PM	
40		Stairs	3 days	6/1/14 8:00 AM	6/4/14 5:00 PM	
41		Cabinets	6 days	5/31/14 8:00 AM	6/9/14 5:00 PM	
42		Built-ins	3 days	6/9/14 8:00 AM	6/11/14 5:00 PM	
43		Interior Tile/Stone	5 days	5/31/14 8:00 AM	6/6/14 5:00 PM	
44		Countertops	2 days	6/10/14 8:00 AM	6/11/14 5:00 PM	
45		Garage Doors	2 days	6/5/14 8:00 AM	6/6/14 5:00 PM	
46		Landscape	5 days	5/14/14 8:00 AM	5/20/14 5:00 PM	
47		<b>Phase 6 - Final Construction</b>	<b>19 days</b>	<b>6/12/14 8:00 AM</b>	<b>7/8/14 5:00 PM</b>	
48		Interior Paint	5 days	6/12/14 8:00 AM	6/18/14 5:00 PM	
49		Mirrors & Shower Doors	3 days	6/18/14 8:00 AM	6/20/14 5:00 PM	
50		Closets	4 days	6/18/14 8:00 AM	6/23/14 5:00 PM	
51		Driveway	2 days	6/12/14 8:00 AM	6/13/14 5:00 PM	
52		Electrical	4 days	6/19/14 8:00 AM	6/24/14 5:00 PM	
53		Plumbing	3 days	6/21/14 8:00 AM	6/25/14 5:00 PM	
54		HVAC	3 days	6/20/14 8:00 AM	6/24/14 5:00 PM	
55		Gas	1 day	6/21/14 8:00 AM	6/23/14 5:00 PM	
56		Finish Floors	4 days	6/25/14 8:00 AM	6/30/14 5:00 PM	
57		Carpet/Other Floors	2 days	7/1/14 8:00 AM	7/2/14 5:00 PM	
58		Hardware	1 day	7/1/14 8:00 AM	7/1/14 5:00 PM	
59		Certificate of Occupancy	2 days	7/2/14 8:00 AM	7/3/14 5:00 PM	
60		Pre-Punchlist Walkthrough	2 days	7/2/14 8:00 AM	7/3/14 5:00 PM	
61		Energy Performance Testing	1 day	7/7/14 8:00 AM	7/7/14 5:00 PM	
62		Move-In Day	1 day	7/8/14 8:00 AM	7/8/14 5:00 PM	

