




		Name	Duration	Start	Finish	Predecessors	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>22 days</b>	<b>12/16/13 8:00 AM</b>	<b>1/14/14 5:00 PM</b>		
2		DRB Application	15 days	12/16/13 8:00 AM	1/3/14 5:00 PM		
3		Permitting	7 days	1/6/14 8:00 AM	1/14/14 5:00 PM		
4		Staking for Lot Clearing	2 days	1/6/14 8:00 AM	1/7/14 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	1/6/14 8:00 AM	1/6/14 5:00 PM		
7		<b>Phase 2 - Foundation</b>	<b>17 days</b>	<b>3/6/14 8:00 AM</b>	<b>3/28/14 5:00 PM</b>		
8		Lot Clearing	3 days	3/6/14 8:00 AM	3/10/14 5:00 PM		
9		Excavation	3 days	3/10/14 8:00 AM	3/12/14 5:00 PM		
10		Footings	2 days	3/13/14 8:00 AM	3/14/14 5:00 PM		
11		Walls	3 days	3/15/14 8:00 AM	3/19/14 5:00 PM		
12		Waterproofing	2 days	3/20/14 8:00 AM	3/21/14 5:00 PM		
13		Slab Rough	2 days	3/22/14 8:00 AM	3/25/14 5:00 PM		
14		Flatwork	3 days	3/26/14 8:00 AM	3/28/14 5:00 PM		
16		<b>Phase 3 - Framing</b>	<b>46 days</b>	<b>3/31/14 8:00 AM</b>	<b>6/2/14 5:00 PM</b>	<b>7</b>	
17		Framing	43 days	3/31/14 8:00 AM	5/28/14 5:00 PM		
18		Drains Installed	2 days	3/31/14 8:00 AM	4/1/14 5:00 PM		
19		Backfill	1 day	4/9/14 8:00 AM	4/9/14 5:00 PM		
20		Pier Footings	3 days	4/10/14 8:00 AM	4/14/14 5:00 PM		
21		Retaining Walls	5 days	4/10/14 8:00 AM	4/16/14 5:00 PM		
22		Windows & Doors	3 days	5/25/14 8:00 AM	5/28/14 5:00 PM		
23		Roofing	3 days	5/29/14 8:00 AM	6/2/14 5:00 PM		
25		<b>Phase 4 - Trade Rough-ins</b>	<b>21 days</b>	<b>6/3/14 8:00 AM</b>	<b>7/1/14 5:00 PM</b>	<b>16</b>	
26		Electrical	12 days	6/3/14 8:00 AM	6/18/14 5:00 PM		
27		Low-Volt	5 days	6/7/14 8:00 AM	6/13/14 5:00 PM		
28		Plumbing	5 days	6/6/14 8:00 AM	6/12/14 5:00 PM		
29		HVAC	11 days	6/6/14 8:00 AM	6/20/14 5:00 PM		
30		Gas	3 days	6/21/14 8:00 AM	6/25/14 5:00 PM		
31		Fireplaces	2 days	6/7/14 8:00 AM	6/10/14 5:00 PM		
32		Insulation	4 days	6/26/14 8:00 AM	7/1/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
33		Exterior Stone/Brick	4 days	6/3/14 8:00 AM	6/6/14 5:00 PM		
34		Stucco	4 days	6/7/14 8:00 AM	6/12/14 5:00 PM		
35		Siding	20 days	6/3/14 8:00 AM	6/30/14 5:00 PM		
37		<b>Phase 5 - Finish and Trim Installation</b>	<b>22 days</b>	<b>7/2/14 8:00 AM</b>	<b>7/31/14 5:00 PM</b>	<b>25</b>	
38		Drywall	10 days	7/2/14 8:00 AM	7/15/14 5:00 PM		
39		Exterior Paint	5 days	7/2/14 8:00 AM	7/8/14 5:00 PM		
40		Gutters	3 days	7/9/14 8:00 AM	7/11/14 5:00 PM		
41		Wood Floors	3 days	7/16/14 8:00 AM	7/18/14 5:00 PM		
42		Interior Trim	8 days	7/19/14 8:00 AM	7/30/14 5:00 PM		
43		Stairs	3 days	7/19/14 8:00 AM	7/23/14 5:00 PM		
44		Cabinets	6 days	7/19/14 8:00 AM	7/28/14 5:00 PM		
45		Built-ins	3 days	7/29/14 8:00 AM	7/31/14 5:00 PM		
46		Interior Tile/Stone	5 days	7/19/14 8:00 AM	7/25/14 5:00 PM		
47		Countertops	2 days	7/26/14 8:00 AM	7/29/14 5:00 PM		
48		Garage Doors	2 days	7/24/14 8:00 AM	7/25/14 5:00 PM		
49		Landscape	11 days	7/2/14 8:00 AM	7/16/14 5:00 PM		
51		<b>Phase 6 - Final Construction</b>	<b>24 days</b>	<b>8/1/14 8:00 AM</b>	<b>9/3/14 5:00 PM</b>	<b>37</b>	
52		Interior Paint	7 days	8/1/14 8:00 AM	8/11/14 5:00 PM		
53		Mirrors & Shower Doors	3 days	8/12/14 8:00 AM	8/14/14 5:00 PM		
54		Closets	4 days	8/12/14 8:00 AM	8/15/14 5:00 PM		
55		Driveway	2 days	8/1/14 8:00 AM	8/4/14 5:00 PM		
56		Electrical	4 days	8/12/14 8:00 AM	8/15/14 5:00 PM		
57		Plumbing	3 days	8/13/14 8:00 AM	8/15/14 5:00 PM		
58		HVAC	3 days	8/13/14 8:00 AM	8/15/14 5:00 PM		
59		Gas	1 day	8/13/14 8:00 AM	8/13/14 5:00 PM		
60		Finish Floors	4 days	8/16/14 8:00 AM	8/21/14 5:00 PM		
61		Carpet/Other Floors	2 days	8/22/14 8:00 AM	8/25/14 5:00 PM		
62		Hardware	1 day	8/23/14 8:00 AM	8/25/14 5:00 PM		
63		Certificate of Occupancy	2 days	8/26/14 8:00 AM	8/27/14 5:00 PM		
64		Pre-Punchlist Walkthrough	3 days	8/28/14 8:00 AM	9/1/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
65		Energy Performance Testing	1 day	9/2/14 8:00 AM	9/2/14 5:00 PM		
66		Move-In Day	1 day	9/3/14 8:00 AM	9/3/14 5:00 PM		