

















		Name	Duration	Start	Finish	Predecessors
1		<b>Phase 1 - Pre-construction</b>	<b>22 days</b>	<b>12/16/13 8:00 AM</b>	<b>1/14/14 5:00 PM</b>	
2		DRB Application	15 days	12/16/13 8:00 AM	1/3/14 5:00 PM	
3		Permitting	7 days	1/6/14 8:00 AM	1/14/14 5:00 PM	
4		Staking for Lot Clearing	2 days	1/6/14 8:00 AM	1/7/14 5:00 PM	
5		Truss Meeting/Order Foundation	1 day	1/6/14 8:00 AM	1/6/14 5:00 PM	
6		<b>Phase 2 - Foundation</b>	<b>17 days</b>	<b>1/15/14 8:00 AM</b>	<b>2/6/14 5:00 PM</b>	
7		Lot Clearing	3 days	1/15/14 8:00 AM	1/17/14 5:00 PM	
8		Excavation	3 days	1/17/14 8:00 AM	1/21/14 5:00 PM	
9		Footings	2 days	1/22/14 8:00 AM	1/23/14 5:00 PM	
10		Walls	3 days	1/24/14 8:00 AM	1/28/14 5:00 PM	
11		Waterproofing	2 days	1/29/14 8:00 AM	1/30/14 5:00 PM	
12		Slab Rough	2 days	1/31/14 8:00 AM	2/3/14 5:00 PM	
13		Flatwork	3 days	2/4/14 8:00 AM	2/6/14 5:00 PM	
14		<b>Phase 3 - Framing</b>	<b>47 days</b>	<b>2/10/14 8:00 AM</b>	<b>4/15/14 5:00 PM</b>	
15		Framing	43 days	2/10/14 8:00 AM	4/9/14 5:00 PM	
16		Drains Installed	2 days	2/10/14 8:00 AM	2/11/14 5:00 PM	
17		Backfill	1 day	2/16/14 8:00 AM	2/17/14 5:00 PM	
18		Pier Footings	3 days	2/20/14 8:00 AM	2/24/14 5:00 PM	
19		Retaining Walls	5 days	2/18/14 8:00 AM	2/24/14 5:00 PM	
20		Windows & Doors	3 days	4/8/14 8:00 AM	4/10/14 5:00 PM	
21		Roofing	3 days	4/11/14 8:00 AM	4/15/14 5:00 PM	
22		<b>Phase 4 - Trade Rough-ins</b>	<b>20 days</b>	<b>4/16/14 8:00 AM</b>	<b>5/13/14 5:00 PM</b>	
23		Electrical	12 days	4/16/14 8:00 AM	5/1/14 5:00 PM	
24		Low-Volt	5 days	4/20/14 8:00 AM	4/25/14 5:00 PM	
25		Plumbing	5 days	4/19/14 8:00 AM	4/25/14 5:00 PM	
26		HVAC	11 days	4/19/14 8:00 AM	5/5/14 5:00 PM	
27		Gas	3 days	5/5/14 8:00 AM	5/7/14 5:00 PM	
28		Fireplaces	2 days	4/20/14 8:00 AM	4/22/14 5:00 PM	
29		Insulation	4 days	5/7/14 8:00 AM	5/12/14 5:00 PM	
30		Exterior Stone/Brick	4 days	4/16/14 8:00 AM	4/21/14 5:00 PM	
31		Stucco	4 days	4/21/14 8:00 AM	4/24/14 5:00 PM	
32		Siding	20 days	4/16/14 8:00 AM	5/13/14 5:00 PM	



		Name	Duration	Start	Finish	Predecessors
33		<b>Phase 5 - Finish and Trim Installation</b>	<b>21 days</b>	<b>5/14/14 8:00 AM</b>	<b>6/11/14 5:00 PM</b>	
34		Drywall	10 days	5/14/14 8:00 AM	5/27/14 5:00 PM	
35		Exterior Paint	5 days	5/14/14 8:00 AM	5/20/14 5:00 PM	
36		Gutters	3 days	5/21/14 8:00 AM	5/23/14 5:00 PM	
37		Wood Floors	3 days	5/28/14 8:00 AM	5/30/14 5:00 PM	
38		Interior Trim	8 days	5/31/14 8:00 AM	6/11/14 5:00 PM	
39		Stairs	3 days	6/1/14 8:00 AM	6/4/14 5:00 PM	
40		Cabinets	6 days	5/31/14 8:00 AM	6/9/14 5:00 PM	
41		Built-ins	3 days	6/9/14 8:00 AM	6/11/14 5:00 PM	
42		Interior Tile/Stone	5 days	5/31/14 8:00 AM	6/6/14 5:00 PM	
43		Countertops	2 days	6/10/14 8:00 AM	6/11/14 5:00 PM	
44		Garage Doors	2 days	6/5/14 8:00 AM	6/6/14 5:00 PM	
45		Landscape	11 days	5/14/14 8:00 AM	5/28/14 5:00 PM	
46		<b>Phase 6 - Final Construction</b>	<b>24 days</b>	<b>6/12/14 8:00 AM</b>	<b>7/15/14 5:00 PM</b>	
47		Interior Paint	7 days	6/12/14 8:00 AM	6/20/14 5:00 PM	
48		Mirrors & Shower Doors	3 days	6/20/14 8:00 AM	6/24/14 5:00 PM	
49		Closets	4 days	6/20/14 8:00 AM	6/25/14 5:00 PM	
50		Driveway	2 days	6/12/14 8:00 AM	6/13/14 5:00 PM	
51		Electrical	4 days	6/20/14 8:00 AM	6/25/14 5:00 PM	
52		Plumbing	3 days	6/21/14 8:00 AM	6/25/14 5:00 PM	
53		HVAC	3 days	6/21/14 8:00 AM	6/25/14 5:00 PM	
54		Gas	1 day	6/22/14 8:00 AM	6/23/14 5:00 PM	
55		Finish Floors	4 days	6/28/14 8:00 AM	7/3/14 5:00 PM	
56		Carpet/Other Floors	2 days	7/4/14 8:00 AM	7/7/14 5:00 PM	
57		Hardware	1 day	7/5/14 8:00 AM	7/7/14 5:00 PM	
58		Certificate of Occupancy	2 days	7/7/14 8:00 AM	7/8/14 5:00 PM	
59		Pre-Punchlist Walkthrough	3 days	7/9/14 8:00 AM	7/11/14 5:00 PM	
60		Energy Performance Testing	1 day	7/12/14 8:00 AM	7/14/14 5:00 PM	
61		Move-In Day	1 day	7/15/14 8:00 AM	7/15/14 5:00 PM	

