



		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	31 days	5/2/14 8:00 AM	6/13/14 5:00 PM		
2		Permitting	11 days	5/2/14 8:00 AM	5/16/14 5:00 PM		
3		Staking for Lot Clearing	2 days	5/14/14 8:00 AM	5/15/14 5:00 PM		
4		Truss Meeting/Order Foundation	1 day	5/16/14 8:00 AM	5/16/14 5:00 PM		
5		Driveway Construction/Clearing	22 days	5/15/14 8:00 AM	6/13/14 5:00 PM		
7		Phase 2 - Foundation	22 days	6/16/14 8:00 AM	7/15/14 5:00 PM	1	
8		Lot Clearing	4 days	6/16/14 8:00 AM	6/19/14 5:00 PM		
9		Septic	5 days	6/20/14 8:00 AM	6/26/14 5:00 PM		
10		Excavation	4 days	6/27/14 8:00 AM	7/2/14 5:00 PM		
11		Footings	2 days	7/3/14 8:00 AM	7/4/14 5:00 PM		
12		Slab Rough	2 days	7/5/14 8:00 AM	7/8/14 5:00 PM		
13		Flatwork	2 days	7/9/14 8:00 AM	7/10/14 5:00 PM		
14		Waterproofing	3 days	7/11/14 8:00 AM	7/15/14 5:00 PM		
16		Phase 3 - Framing	68 days	9/8/14 8:00 AM	12/10/14 5:00 PM	7	
17		Framing	65 days	9/8/14 8:00 AM	12/5/14 5:00 PM		
18		Drains Installed	2 days	9/12/14 8:00 AM	9/15/14 5:00 PM		
19		Backfill	1 day	9/15/14 8:00 AM	9/15/14 5:00 PM		
20		Pier Footings	3 days	9/17/14 8:00 AM	9/19/14 5:00 PM		
21		Retaining Walls	5 days	9/19/14 8:00 AM	9/25/14 5:00 PM		
22		Windows & Doors	3 days	9/22/14 8:00 AM	9/24/14 5:00 PM		
23		Rough-In Walkthrough	1 day	9/24/14 8:00 AM	9/24/14 5:00 PM		
24		Roofing	3 days	12/8/14 8:00 AM	12/10/14 5:00 PM		
26		Phase 4 - Trade Rough-ins	30 days	12/15/14 8:00 AM	1/23/15 5:00 PM	16	
27		Electrical	15 days	12/15/14 8:00 AM	1/2/15 5:00 PM		
28		Underground Utilities	1 day	12/15/14 8:00 AM	12/15/14 5:00 PM		
29		Low-Volt	5 days	12/15/14 8:00 AM	12/19/14 5:00 PM		
30		Plumbing	5 days	12/15/14 8:00 AM	12/19/14 5:00 PM		
31		HVAC	11 days	12/15/14 8:00 AM	12/29/14 5:00 PM		
32		Gas	3 days	12/15/14 8:00 AM	12/17/14 5:00 PM		
33		Fireplaces	2 days	12/15/14 8:00 AM	12/16/14 5:00 PM		
34		Insulation	5 days	1/3/15 8:00 AM	1/9/15 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
35		Exterior Stone/Brick	4 days	12/15/14 8:00 AM	12/18/14 5:00 PM		
36		Stucco	4 days	12/19/14 8:00 AM	12/24/14 5:00 PM		
37		Siding	30 days	12/15/14 8:00 AM	1/23/15 5:00 PM		
39		Phase 5 - Finish and Trim Installation	52 days	1/26/15 8:00 AM	4/7/15 5:00 PM	26	
40		Drywall	14 days	1/26/15 8:00 AM	2/12/15 5:00 PM		
41		Exterior Paint	5 days	1/26/15 8:00 AM	1/30/15 5:00 PM		
42		Gutters	3 days	1/26/15 8:00 AM	1/28/15 5:00 PM		
43		Wood Floors	3 days	2/10/15 8:00 AM	2/12/15 5:00 PM		
44		Interior Trim	15 days	2/16/15 8:00 AM	3/6/15 5:00 PM		
45		Stairs	3 days	3/7/15 8:00 AM	3/11/15 5:00 PM		
46		Cabinets	11 days	3/7/15 8:00 AM	3/23/15 5:00 PM		
47		Built-ins	3 days	3/7/15 8:00 AM	3/11/15 5:00 PM		
48		Interior Tile/Stone	5 days	3/24/15 8:00 AM	3/30/15 5:00 PM		
49		Countertops	6 days	3/31/15 8:00 AM	4/7/15 5:00 PM		
50		Garage Doors	2 days	1/26/15 8:00 AM	1/27/15 5:00 PM		
51		Landscape	40 days	1/26/15 8:00 AM	3/20/15 5:00 PM		
53		Phase 6 - Final Construction	23 days	4/13/15 8:00 AM	5/13/15 5:00 PM	39	
54		Interior Paint	14 days	4/13/15 8:00 AM	4/30/15 5:00 PM		
55		Mirrors & Shower Doors	3 days	4/16/15 8:00 AM	4/20/15 5:00 PM		
56		Closets	4 days	4/16/15 8:00 AM	4/21/15 5:00 PM		
57		Driveway	10 days	4/13/15 8:00 AM	4/24/15 5:00 PM		
58		Electrical	9 days	4/14/15 8:00 AM	4/24/15 5:00 PM		
59		Plumbing	3 days	4/15/15 8:00 AM	4/17/15 5:00 PM		
60		HVAC	3 days	4/15/15 8:00 AM	4/17/15 5:00 PM		
61		Gas	1 day	4/15/15 8:00 AM	4/15/15 5:00 PM		
62		Finish Floors	4 days	5/1/15 8:00 AM	5/6/15 5:00 PM		
63		Cleaning	2 days	5/7/15 8:00 AM	5/8/15 5:00 PM		
64		Carpet/Other Floors	2 days	5/9/15 8:00 AM	5/12/15 5:00 PM		
65		Hardware	1 day	5/13/15 8:00 AM	5/13/15 5:00 PM		
66		Certificate of Occupancy	2 days	4/13/15 8:00 AM	4/14/15 5:00 PM		
67		Pre-Punchlist Walkthrough	15 days	4/15/15 8:00 AM	5/5/15 5:00 PM		
68		Energy Performance Testing	2 days	5/6/15 8:00 AM	5/7/15 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
69		Move-In Day	1 day	5/8/15 8:00 AM	5/8/15 5:00 PM		