




		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	21 days	4/16/14 8:00 AM	5/14/14 5:00 PM		
2		DRB Application	11 days	4/16/14 8:00 AM	4/30/14 5:00 PM		
3		Permitting	20 days	4/17/14 8:00 AM	5/14/14 5:00 PM		
4		Staking for Lot Clearing	2 days	4/21/14 8:00 AM	4/22/14 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	4/22/14 8:00 AM	4/22/14 5:00 PM		
7		Phase 2 - Foundation	30 days	5/19/14 8:00 AM	6/27/14 5:00 PM	1	
8		Lot Clearing	5 days	5/19/14 8:00 AM	5/23/14 5:00 PM		
9		Septic	5 days	5/24/14 8:00 AM	5/30/14 5:00 PM		
10		Excavation	5 days	5/31/14 8:00 AM	6/6/14 5:00 PM		
11		Footings	2 days	6/7/14 8:00 AM	6/10/14 5:00 PM		
12		Walls	3 days	6/11/14 8:00 AM	6/13/14 5:00 PM		
13		Waterproofing	2 days	6/14/14 8:00 AM	6/17/14 5:00 PM		
14		Slab Rough	2 days	6/18/14 8:00 AM	6/19/14 5:00 PM		
15		Flatwork	6 days	6/20/14 8:00 AM	6/27/14 5:00 PM		
17		Phase 3 - Framing	63 days	6/30/14 8:00 AM	9/24/14 5:00 PM	7	
18		Framing	60 days	6/30/14 8:00 AM	9/19/14 5:00 PM		
19		Drains Installed	2 days	7/2/14 8:00 AM	7/3/14 5:00 PM		
20		Backfill	1 day	7/3/14 8:00 AM	7/3/14 5:00 PM		
21		Pier Footings	3 days	7/8/14 8:00 AM	7/10/14 5:00 PM		
22		Retaining Walls	5 days	7/11/14 8:00 AM	7/17/14 5:00 PM		
23		Windows & Doors	3 days	9/1/14 8:00 AM	9/3/14 5:00 PM		
24		Rough-In Walkthrough	1 day	9/1/14 8:00 AM	9/1/14 5:00 PM		
25		Roofing	3 days	9/22/14 8:00 AM	9/24/14 5:00 PM		
27		Phase 4 - Trade Rough-ins	26 days	9/25/14 8:00 AM	10/30/14 5:00 PM	17	
28		Electrical	12 days	9/25/14 8:00 AM	10/10/14 5:00 PM		
29		Underground Utilities	1 day	9/25/14 8:00 AM	9/25/14 5:00 PM		
30		Low-Volt	5 days	9/25/14 8:00 AM	10/1/14 5:00 PM		
31		Plumbing	5 days	9/25/14 8:00 AM	10/1/14 5:00 PM		
32		HVAC	11 days	9/25/14 8:00 AM	10/9/14 5:00 PM		
33		Gas	3 days	9/25/14 8:00 AM	9/29/14 5:00 PM		
34		Fireplaces	2 days	9/25/14 8:00 AM	9/26/14 5:00 PM		
35		Insulation	4 days	10/11/14 8:00 AM	10/16/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
36		Post Rough-In Walkthrough	1 day	10/17/14 8:00 AM	10/17/14 5:00 PM		
37		Exterior Stone/Brick	4 days	9/25/14 8:00 AM	9/30/14 5:00 PM		
38		Stucco	4 days	10/1/14 8:00 AM	10/6/14 5:00 PM		
39		Siding	26 days	9/25/14 8:00 AM	10/30/14 5:00 PM		
41		Phase 5 - Finish and Trim Installation	37 days	11/3/14 8:00 AM	12/23/14 5:00 PM	27	
42		Drywall	14 days	11/3/14 8:00 AM	11/20/14 5:00 PM		
43		Exterior Paint	8 days	11/3/14 8:00 AM	11/12/14 5:00 PM		
44		Gutters	3 days	11/3/14 8:00 AM	11/5/14 5:00 PM		
45		Elevator	2 days	11/3/14 8:00 AM	11/4/14 5:00 PM		
46		Wood Floors	7 days	11/18/14 8:00 AM	11/26/14 5:00 PM		
47		Interior Trim	13 days	11/26/14 8:00 AM	12/12/14 5:00 PM		
48		Stairs	3 days	12/13/14 8:00 AM	12/17/14 5:00 PM		
49		Cabinets	6 days	11/30/14 8:00 AM	12/8/14 5:00 PM		
50		Built-ins	3 days	12/9/14 8:00 AM	12/11/14 5:00 PM		
51		Interior Tile/Stone	6 days	12/13/14 8:00 AM	12/22/14 5:00 PM		
52		Countertops	7 days	12/13/14 8:00 AM	12/23/14 5:00 PM		
53		Garage Doors	2 days	11/3/14 8:00 AM	11/4/14 5:00 PM		
54		Landscape	16 days	11/3/14 8:00 AM	11/24/14 5:00 PM		
56		Phase 6 - Final Construction	52 days	12/29/14 8:00 AM	3/10/15 5:00 PM	41	
57		Interior Paint	10 days	12/29/14 8:00 AM	1/9/15 5:00 PM		
58		Mirrors & Shower Doors	3 days	1/2/15 8:00 AM	1/6/15 5:00 PM		
59		Closets	4 days	1/2/15 8:00 AM	1/7/15 5:00 PM		
60		Driveway	10 days	12/29/14 8:00 AM	1/9/15 5:00 PM		
61		Electrical	14 days	1/2/15 8:00 AM	1/21/15 5:00 PM		
62		Plumbing	5 days	1/4/15 8:00 AM	1/9/15 5:00 PM		
63		HVAC	7 days	1/4/15 8:00 AM	1/13/15 5:00 PM		
64		Gas	1 day	1/4/15 8:00 AM	1/5/15 5:00 PM		
65		Finish Floors	12 days	1/22/15 8:00 AM	2/6/15 5:00 PM		
66		Cleaning	1 day	2/7/15 8:00 AM	2/9/15 5:00 PM		
67		Carpet/Other Floors	2 days	2/10/15 8:00 AM	2/11/15 5:00 PM		
68		Hardware	1 day	2/12/15 8:00 AM	2/12/15 5:00 PM		
69		Final Inspections	2 days	2/13/15 8:00 AM	2/16/15 5:00 PM		
70		Pre-Punchlist Walkthrough	8 days	2/17/15 8:00 AM	2/26/15 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
71		Energy Performance Testing	1 day	2/27/15 8:00 AM	2/27/15 5:00 PM		
72		Move-In Day	7 days	2/28/15 8:00 AM	3/10/15 5:00 PM		