




		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	65 days	8/1/13 8:00 AM	10/30/13 5:00 PM		
2		DRB Application	50 days	8/1/13 8:00 AM	10/9/13 5:00 PM		
3		Permitting	14 days	9/17/13 8:00 AM	10/4/13 5:00 PM		
4		Staking for Lot Clearing	1 day	10/30/13 8:00 AM	10/30/13 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	10/11/13 8:00 AM	10/11/13 5:00 PM		
7		Phase 2 - Foundation	30 days	10/31/13 8:00 AM	12/11/13 5:00 PM		
8		Lot Clearing	2 days	10/31/13 8:00 AM	11/1/13 5:00 PM		
9		Excavation	6 days	11/4/13 8:00 AM	11/11/13 5:00 PM		
10		Footings	3 days	11/12/13 8:00 AM	11/14/13 5:00 PM		
11		Walls	1 day	11/15/13 8:00 AM	11/15/13 5:00 PM		
12		Waterproofing	2 days	11/18/13 8:00 AM	11/19/13 5:00 PM		
13		Slab Rough	3 days	11/20/13 8:00 AM	11/22/13 5:00 PM		
14		Flatwork	8 days	12/2/13 8:00 AM	12/11/13 5:00 PM		
16		Phase 3 - Framing	68 days	11/20/13 8:00 AM	2/21/14 5:00 PM		
17		Framing	68 days	11/20/13 8:00 AM	2/21/14 5:00 PM		
18		Walk-Through	1 day	1/17/14 8:00 AM	1/17/14 5:00 PM		
19		Drains Installed	2 days	2/1/14 8:00 AM	2/4/14 5:00 PM		
20		Backfill	1 day	2/5/14 8:00 AM	2/5/14 5:00 PM		
21		Retaining Walls	5 days	2/11/14 8:00 AM	2/17/14 5:00 PM		
22		Windows & Doors	3 days	1/20/14 8:00 AM	1/22/14 5:00 PM		
23		Roofing	3 days	1/24/14 8:00 AM	1/28/14 5:00 PM		
25		Phase 4 - Trade Rough-ins	20 days?	3/3/14 8:00 AM	3/28/14 5:00 PM	16	
26		Electrical	10 days	3/3/14 8:00 AM	3/14/14 5:00 PM		
27		Underground Utilities	1 day?	3/3/14 8:00 AM	3/3/14 5:00 PM		
28		Low-Volt	5 days	3/3/14 8:00 AM	3/7/14 5:00 PM		
29		Plumbing	5 days	3/3/14 8:00 AM	3/7/14 5:00 PM		
30		HVAC	11 days	3/3/14 8:00 AM	3/17/14 5:00 PM		
31		Gas	3 days	3/3/14 8:00 AM	3/5/14 5:00 PM		
32		Fireplaces	2 days	3/3/14 8:00 AM	3/4/14 5:00 PM		
33		Insulation	4 days	3/17/14 8:00 AM	3/20/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
34		Exterior Stone/Brick	4 days	3/3/14 8:00 AM	3/6/14 5:00 PM		
35		Stucco	4 days	3/3/14 8:00 AM	3/6/14 5:00 PM		
36		Siding	20 days	3/3/14 8:00 AM	3/28/14 5:00 PM		
38		Phase 5 - Finish and Trim Installation	27 days	3/31/14 8:00 AM	5/6/14 5:00 PM	25	
39		Drywall	10 days	3/31/14 8:00 AM	4/11/14 5:00 PM		
40		Exterior Paint	5 days	3/31/14 8:00 AM	4/4/14 5:00 PM		
41		Gutters	3 days	3/31/14 8:00 AM	4/2/14 5:00 PM		
42		Wood Floors	4 days	3/31/14 8:00 AM	4/3/14 5:00 PM		
43		Interior Trim	8 days	4/12/14 8:00 AM	4/23/14 5:00 PM		
44		Stairs	3 days	4/24/14 8:00 AM	4/28/14 5:00 PM		
45		Cabinets	6 days	4/12/14 8:00 AM	4/21/14 5:00 PM		
46		Built-ins	3 days	4/22/14 8:00 AM	4/24/14 5:00 PM		
47		Interior Tile/Stone	5 days	4/12/14 8:00 AM	4/18/14 5:00 PM		
48		Countertops	11 days	4/22/14 8:00 AM	5/6/14 5:00 PM		
49		Garage Doors	2 days	3/31/14 8:00 AM	4/1/14 5:00 PM		
50		Landscape	15 days	3/31/14 8:00 AM	4/18/14 5:00 PM		
52		Phase 6 - Final Construction	27 days	5/7/14 8:00 AM	6/12/14 5:00 PM	38	
53		Interior Paint	7 days	5/7/14 8:00 AM	5/15/14 5:00 PM		
54		Mirrors & Shower Doors	3 days	5/16/14 8:00 AM	5/20/14 5:00 PM		
55		Closets	4 days	5/16/14 8:00 AM	5/21/14 5:00 PM		
56		Driveway	2 days	5/7/14 8:00 AM	5/8/14 5:00 PM		
57		Electrical	5 days	5/16/14 8:00 AM	5/22/14 5:00 PM		
58		Plumbing	3 days	5/16/14 8:00 AM	5/20/14 5:00 PM		
59		HVAC	3 days	5/16/14 8:00 AM	5/20/14 5:00 PM		
60		Gas	1 day	5/16/14 8:00 AM	5/16/14 5:00 PM		
61		Finish Floors	5 days	5/23/14 8:00 AM	5/29/14 5:00 PM		
62		Cleaning	3 days	5/30/14 8:00 AM	6/3/14 5:00 PM		
63		Carpet/Other Floors	2 days	5/30/14 8:00 AM	6/2/14 5:00 PM		
64		Hardware	1 day	5/30/14 8:00 AM	5/30/14 5:00 PM		
65		Certificate of Occupancy	3 days	6/4/14 8:00 AM	6/6/14 5:00 PM		
66		Pre-Punchlist Walkthrough	2 days	6/7/14 8:00 AM	6/10/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
67		Energy Performance Testing	1 day	6/11/14 8:00 AM	6/11/14 5:00 PM		
68		Move-In Day	1 day	6/12/14 8:00 AM	6/12/14 5:00 PM		