



		Name	Duration	Start	Finish	Predecessors	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>28 days</b>	<b>1/9/14 8:00 AM</b>	<b>2/17/14 5:00 PM</b>		
2		DRB Application	3 days	1/9/14 8:00 AM	1/13/14 5:00 PM		
3		Permitting	14 days	1/28/14 8:00 AM	2/14/14 5:00 PM		
4		Staking for Lot Clearing	2 days	2/10/14 8:00 AM	2/11/14 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	2/17/14 8:00 AM	2/17/14 5:00 PM		
7		<b>Phase 2 - Foundation</b>	<b>28 days</b>	<b>3/10/14 8:00 AM</b>	<b>4/16/14 5:00 PM</b>		
8		Lot Clearing	7 days	3/10/14 8:00 AM	3/18/14 5:00 PM		
9		Septic	4 days	3/19/14 8:00 AM	3/24/14 5:00 PM		
10		Excavation	5 days	3/25/14 8:00 AM	3/31/14 5:00 PM		
11		Footings	2 days	4/1/14 8:00 AM	4/2/14 5:00 PM		
12		Walls	3 days	4/3/14 8:00 AM	4/7/14 5:00 PM		
13		Waterproofing	2 days	4/8/14 8:00 AM	4/9/14 5:00 PM		
14		Slab Rough	2 days	4/10/14 8:00 AM	4/11/14 5:00 PM		
15		Flatwork	3 days	4/12/14 8:00 AM	4/16/14 5:00 PM		
17		<b>Phase 3 - Framing</b>	<b>58 days</b>	<b>4/17/14 8:00 AM</b>	<b>7/7/14 5:00 PM</b>	<b>7</b>	
18		Framing	55 days	4/17/14 8:00 AM	7/2/14 5:00 PM		
19		Drains Installed	2 days	4/17/14 8:00 AM	4/18/14 5:00 PM		
20		Backfill	1 day	4/24/14 8:00 AM	4/24/14 5:00 PM		
21		Pier Footings	3 days	5/8/14 8:00 AM	5/12/14 5:00 PM		
22		Retaining Walls	5 days	5/13/14 8:00 AM	5/19/14 5:00 PM		
23		Windows & Doors	3 days	6/23/14 8:00 AM	6/25/14 5:00 PM		
24		Rough-In Walkthrough	1 day	6/26/14 8:00 AM	6/26/14 5:00 PM		
25		Roofing	3 days	7/3/14 8:00 AM	7/7/14 5:00 PM		
27		<b>Phase 4 - Trade Rough-ins</b>	<b>28 days</b>	<b>7/8/14 8:00 AM</b>	<b>8/14/14 5:00 PM</b>	<b>17</b>	
28		Electrical	15 days	7/8/14 8:00 AM	7/28/14 5:00 PM		
29		Underground Utilities	1 day	7/8/14 8:00 AM	7/8/14 5:00 PM		
30		Low-Volt	4 days	7/10/14 8:00 AM	7/15/14 5:00 PM		
31		Plumbing	5 days	7/11/14 8:00 AM	7/17/14 5:00 PM		
32		HVAC	11 days	7/9/14 8:00 AM	7/23/14 5:00 PM		
33		Gas	3 days	7/11/14 8:00 AM	7/15/14 5:00 PM		
34		Fireplaces	2 days	7/11/14 8:00 AM	7/14/14 5:00 PM		
35		Insulation	5 days	7/30/14 8:00 AM	8/5/14 5:00 PM		
36		Post Rough-In Walkthrough	1 day	8/6/14 8:00 AM	8/6/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
37		Exterior Stone/Brick	15 days	7/8/14 8:00 AM	7/28/14 5:00 PM		
38		Stucco	4 days	7/29/14 8:00 AM	8/1/14 5:00 PM		
39		Siding/Decking	28 days	7/8/14 8:00 AM	8/14/14 5:00 PM		
41		<b>Phase 5 - Finish and Trim Installation</b>	<b>41 days</b>	<b>8/15/14 8:00 AM</b>	<b>10/10/14 5:00 PM</b>	<b>27</b>	
42		Drywall	14 days	8/15/14 8:00 AM	9/3/14 5:00 PM		
43		Exterior Paint	8 days	8/15/14 8:00 AM	8/26/14 5:00 PM		
44		Gutters	3 days	8/21/14 8:00 AM	8/25/14 5:00 PM		
45		Elevator (None figured for now)	2 days	8/15/14 8:00 AM	8/18/14 5:00 PM		
46		Wood Floors	7 days	8/29/14 8:00 AM	9/8/14 5:00 PM		
47		Interior Trim	12 days	9/9/14 8:00 AM	9/24/14 5:00 PM		
48		Stairs	4 days	9/10/14 8:00 AM	9/15/14 5:00 PM		
49		Cabinets	6 days	9/10/14 8:00 AM	9/17/14 5:00 PM		
50		Built-ins	3 days	9/18/14 8:00 AM	9/22/14 5:00 PM		
51		Interior Tile/Stone	6 days	9/10/14 8:00 AM	9/17/14 5:00 PM		
52		Countertops	10 days	9/29/14 8:00 AM	10/10/14 5:00 PM		
53		Garage Doors	2 days	8/15/14 8:00 AM	8/18/14 5:00 PM		
54		Landscape	16 days	8/15/14 8:00 AM	9/5/14 5:00 PM		
56		<b>Phase 6 - Final Construction</b>	<b>49 days?</b>	<b>10/13/14 8:00 AM</b>	<b>12/18/14 5:00 PM</b>	<b>41</b>	
57		Interior Paint	10 days	10/13/14 8:00 AM	10/24/14 5:00 PM		
58		Mirrors & Shower Doors	3 days	10/26/14 8:00 AM	10/29/14 5:00 PM		
59		Closets	4 days	10/26/14 8:00 AM	10/30/14 5:00 PM		
60		Driveway	14 days	10/13/14 8:00 AM	10/30/14 5:00 PM		
61		Electrical	14 days	10/26/14 8:00 AM	11/13/14 5:00 PM		
62		Plumbing	5 days	10/28/14 8:00 AM	11/3/14 5:00 PM		
63		HVAC	3 days	10/28/14 8:00 AM	10/30/14 5:00 PM		
64		Gas	1 day	10/28/14 8:00 AM	10/28/14 5:00 PM		
65		Finish Floors	7 days	11/15/14 8:00 AM	11/25/14 5:00 PM		
66		Cleaning	1 day?	11/26/14 8:00 AM	11/26/14 5:00 PM		
67		Carpet/Other Floors	2 days	11/27/14 8:00 AM	11/28/14 5:00 PM		
68		Hardware	1 day	11/29/14 8:00 AM	12/1/14 5:00 PM		
69		Final Inspections	3 days	12/2/14 8:00 AM	12/4/14 5:00 PM		
70		Pre-Punchlist Walkthrough	8 days	12/4/14 8:00 AM	12/15/14 5:00 PM		
71		Energy Performance Testing	1 day	12/16/14 8:00 AM	12/16/14 5:00 PM		
72		Owner Call for Termite Treatment	1 day	12/17/14 8:00 AM	12/17/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
73		Move-In Day	1 day	12/18/14 8:00 AM	12/18/14 5:00 PM		