

		Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 - Pre-construction	28 days	1/9/14 8:00 AM	2/17/14 5:00 PM		
2		DRB Application	3 days	1/9/14 8:00 AM	1/13/14 5:00 PM		
3		Permitting	14 days	1/28/14 8:00 AM	2/14/14 5:00 PM		
4		Staking for Lot Clearing	2 days	2/10/14 8:00 AM	2/11/14 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	2/17/14 8:00 AM	2/17/14 5:00 PM		
7		Phase 2 - Foundation	28 days	2/17/14 8:00 AM	3/26/14 5:00 PM		
8		Lot Clearing	7 days	2/17/14 8:00 AM	2/25/14 5:00 PM		
9		Septic	4 days	2/26/14 8:00 AM	3/3/14 5:00 PM		
10		Excavation	5 days	3/4/14 8:00 AM	3/10/14 5:00 PM		
11		Footings	2 days	3/11/14 8:00 AM	3/12/14 5:00 PM		
12		Walls	3 days	3/13/14 8:00 AM	3/17/14 5:00 PM		
13		Waterproofing	2 days	3/19/14 8:00 AM	3/20/14 5:00 PM		
14		Slab Rough	2 days	3/19/14 8:00 AM	3/20/14 5:00 PM		
15		Flatwork	3 days	3/24/14 8:00 AM	3/26/14 5:00 PM		
17		Phase 3 - Framing	58 days	3/27/14 8:00 AM	6/16/14 5:00 PM		
18		Framing	55 days	3/27/14 8:00 AM	6/11/14 5:00 PM		
19		Drains Installed	2 days	3/27/14 8:00 AM	3/28/14 5:00 PM		
20		Backfill	1 day	4/3/14 8:00 AM	4/3/14 5:00 PM		
21		Pier Footings	3 days	4/21/14 8:00 AM	4/23/14 5:00 PM		
22		Retaining Walls	5 days	4/24/14 8:00 AM	4/30/14 5:00 PM		
23		Windows & Doors	3 days	6/2/14 8:00 AM	6/4/14 5:00 PM		
24		Rough-In Walkthrough	1 day	6/6/14 8:00 AM	6/6/14 5:00 PM		
25		Roofing	3 days	6/12/14 8:00 AM	6/16/14 5:00 PM		
27		Phase 4 - Trade Rough-ins	28 days	6/12/14 8:00 AM	7/21/14 5:00 PM		
28		Electrical	15 days	6/17/14 8:00 AM	7/7/14 5:00 PM		
29		Underground Utilities	1 day	6/12/14 8:00 AM	6/12/14 5:00 PM		
30		Low-Volt	4 days	6/19/14 8:00 AM	6/24/14 5:00 PM		
31		Plumbing	5 days	6/20/14 8:00 AM	6/26/14 5:00 PM		
32		HVAC	11 days	6/18/14 8:00 AM	7/2/14 5:00 PM		
33		Gas	3 days	6/20/14 8:00 AM	6/24/14 5:00 PM		
34		Fireplaces	2 days	6/20/14 8:00 AM	6/23/14 5:00 PM		
35		Insulation	5 days	7/14/14 8:00 AM	7/18/14 5:00 PM		
36		Post Rough-In Walkthrough	1 day	7/19/14 8:00 AM	7/21/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
37		Exterior Stone/Brick	15 days	6/17/14 8:00 AM	7/7/14 5:00 PM		
38		Stucco	4 days	7/8/14 8:00 AM	7/11/14 5:00 PM		
39		Siding/Decking	24 days	6/12/14 8:00 AM	7/15/14 5:00 PM		
41		Phase 5 - Finish and Trim Installation	47 days	7/16/14 8:00 AM	9/18/14 5:00 PM		
42		Drywall	14 days	7/24/14 8:00 AM	8/12/14 5:00 PM		
43		Exterior Paint	8 days	7/16/14 8:00 AM	7/25/14 5:00 PM		
44		Gutters	3 days	7/28/14 8:00 AM	7/30/14 5:00 PM		
45		Elevator (None figured for now)	2 days	8/13/14 8:00 AM	8/14/14 5:00 PM		
46		Wood Floors	7 days	8/14/14 8:00 AM	8/22/14 5:00 PM		
47		Interior Trim	12 days	8/25/14 8:00 AM	9/9/14 5:00 PM		
48		Stairs	3 days	8/26/14 8:00 AM	8/28/14 5:00 PM		
49		Cabinets	6 days	8/26/14 8:00 AM	9/2/14 5:00 PM		
50		Built-ins	3 days	9/3/14 8:00 AM	9/5/14 5:00 PM		
51		Interior Tile/Stone	6 days	8/26/14 8:00 AM	9/2/14 5:00 PM		
52		Countertops	2 days	9/17/14 8:00 AM	9/18/14 5:00 PM		
53		Garage Doors	2 days	7/16/14 8:00 AM	7/17/14 5:00 PM		
54		Landscape	16 days	8/4/14 8:00 AM	8/25/14 5:00 PM		
56		Phase 6 - Final Construction	45 days?	9/22/14 8:00 AM	11/21/14 5:00 PM		
57		Interior Paint	10 days	9/22/14 8:00 AM	10/3/14 5:00 PM		
58		Mirrors & Shower Doors	3 days	10/6/14 8:00 AM	10/8/14 5:00 PM		
59		Closets	4 days	10/6/14 8:00 AM	10/9/14 5:00 PM		
60		Driveway	14 days	9/22/14 8:00 AM	10/9/14 5:00 PM		
61		Electrical	14 days	10/6/14 8:00 AM	10/23/14 5:00 PM		
62		Plumbing	5 days	10/8/14 8:00 AM	10/14/14 5:00 PM		
63		HVAC	3 days	10/9/14 8:00 AM	10/13/14 5:00 PM		
64		Gas	1 day	10/9/14 8:00 AM	10/9/14 5:00 PM		
65		Finish Floors	7 days	10/27/14 8:00 AM	11/4/14 5:00 PM		
66		Cleaning	1 day?	11/5/14 8:00 AM	11/5/14 5:00 PM		
67		Carpet/Other Floors	2 days	11/6/14 8:00 AM	11/7/14 5:00 PM		
68		Hardware	1 day	11/10/14 8:00 AM	11/10/14 5:00 PM		
69		Final Inspections	3 days	11/11/14 8:00 AM	11/13/14 5:00 PM		
70		Pre-Punchlist Walkthrough	8 days	11/11/14 8:00 AM	11/20/14 5:00 PM		
71		Energy Performance Testing	1 day	11/14/14 8:00 AM	11/14/14 5:00 PM		
72		Owner Call for Termite Treatment	1 day	11/14/14 8:00 AM	11/14/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
73		Move-In Day	1 day	11/21/14 8:00 AM	11/21/14 5:00 PM		

--	--	--	--	--	--	--	--