



























































		Name	Duration	Start	Finish	Predecessors	Resource Names
1		<b>Phase 1 - Pre-construction</b>	<b>14 days</b>	<b>11/6/13 8:00 AM</b>	<b>11/25/13 5:00 PM</b>		
2		DRB Application	11 days	11/6/13 8:00 AM	11/20/13 5:00 PM		
3		Permitting	4 days	11/7/13 8:00 AM	11/12/13 5:00 PM		
4		Staking for Lot Clearing	2 days	11/20/13 8:00 AM	11/21/13 5:00 PM		
5		Truss Meeting/Order Foundation	1 day	11/25/13 8:00 AM	11/25/13 5:00 PM		
7		<b>Phase 2 - Foundation</b>	<b>34 days</b>	<b>12/5/13 8:00 AM</b>	<b>1/21/14 5:00 PM</b>		
8		Lot Clearing	3 days	12/5/13 8:00 AM	12/9/13 5:00 PM		
9		Rain	6 days	12/10/13 8:00 AM	12/17/13 5:00 PM		
10		Excavation	5 days	12/18/13 8:00 AM	12/24/13 5:00 PM		
11		Footings	7 days	12/30/13 8:00 AM	1/7/14 5:00 PM		
12		Walls	1 day	1/13/14 8:00 AM	1/13/14 5:00 PM		
13		Waterproofing	3 days	1/15/14 8:00 AM	1/17/14 5:00 PM		
14		Slab Rough	3 days	1/15/14 8:00 AM	1/17/14 5:00 PM		
15		Flatwork	2 days	1/20/14 8:00 AM	1/21/14 5:00 PM		
17		<b>Phase 3 - Framing</b>	<b>44 days</b>	<b>1/22/14 8:00 AM</b>	<b>3/24/14 5:00 PM</b>		
18		Framing	38 days	1/22/14 8:00 AM	3/14/14 5:00 PM		
19		Drains Installed	2 days	2/1/14 8:00 AM	2/4/14 5:00 PM		
20		Backfill	1 day	2/5/14 8:00 AM	2/5/14 5:00 PM		
21		Pier Footings/Front porch	3 days	2/6/14 8:00 AM	2/10/14 5:00 PM		
22		Windows & Doors	3 days	3/14/14 8:00 AM	3/18/14 5:00 PM		
23		Rough-in Walkthrough	1 day	3/14/14 8:00 AM	3/14/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
24		Roofing	3 days	3/20/14 8:00 AM	3/24/14 5:00 PM		
26		<b>Phase 4 - Trade Rough-ins</b>	<b>19 days</b>	<b>3/25/14 8:00 AM</b>	<b>4/18/14 5:00 PM</b>		
27		Electrical	12 days	3/25/14 8:00 AM	4/9/14 5:00 PM		
28		Low-Volt?	5 days	3/30/14 8:00 AM	4/4/14 5:00 PM		
29		Plumbing	5 days	3/28/14 8:00 AM	4/3/14 5:00 PM		
30		HVAC	11 days	3/28/14 8:00 AM	4/11/14 5:00 PM		
31		Gas	3 days	4/5/14 8:00 AM	4/9/14 5:00 PM		
32		Fireplaces	2 days	3/30/14 8:00 AM	4/1/14 5:00 PM		
33		Insulation	4 days	4/15/14 8:00 AM	4/18/14 5:00 PM		
34		Exterior Stone/Brick	4 days	3/25/14 8:00 AM	3/28/14 5:00 PM		
35		Stucco	4 days	4/1/14 8:00 AM	4/4/14 5:00 PM		
36		Siding	20 days	3/25/14 8:00 AM	4/21/14 5:00 PM		
37		Post Rough-in Walkthrough	1 day	4/19/14 8:00 AM	4/21/14 5:00 PM		
39		<b>Phase 5 - Finish and Trim Installation</b>	<b>26 days</b>	<b>4/22/14 8:00 AM</b>	<b>5/27/14 5:00 PM</b>		
40		Drywall	10 days	4/22/14 8:00 AM	5/5/14 5:00 PM		
41		Exterior Paint	5 days	4/22/14 8:00 AM	4/28/14 5:00 PM		
42		Gutters	3 days	5/1/14 8:00 AM	5/5/14 5:00 PM		
43		Wood Floors	3 days	5/6/14 8:00 AM	5/8/14 5:00 PM		
44		Interior Trim	8 days	5/9/14 8:00 AM	5/20/14 5:00 PM		
45		Stairs	3 days	5/21/14 8:00 AM	5/23/14 5:00 PM		
46		Cabinets	6 days	5/9/14 8:00 AM	5/16/14 5:00 PM		

		Name	Duration	Start	Finish	Predecessors	Resource Names
47		Built-ins	3 days	5/9/14 8:00 AM	5/13/14 5:00 PM		
48		Interior Tile/Stone	5 days	5/9/14 8:00 AM	5/15/14 5:00 PM		
49		Countertops	2 days	5/26/14 8:00 AM	5/27/14 5:00 PM		
50		Garage Doors	2 days	5/1/14 8:00 AM	5/2/14 5:00 PM		
51		Landscape	15 days	4/22/14 8:00 AM	5/12/14 5:00 PM		
53		<b>Phase 6 - Final Construction</b>	<b>21 days</b>	<b>5/28/14 8:00 AM</b>	<b>6/25/14 5:00 PM</b>		
54		Interior Paint	5 days	5/28/14 8:00 AM	6/3/14 5:00 PM		
55		Mirrors & Shower Doors	3 days	6/4/14 8:00 AM	6/6/14 5:00 PM		
56		Closets	4 days	6/4/14 8:00 AM	6/9/14 5:00 PM		
57		Driveway	2 days	6/10/14 8:00 AM	6/11/14 5:00 PM		
58		Electrical	4 days	6/4/14 8:00 AM	6/9/14 5:00 PM		
59		Plumbing	3 days	6/6/14 8:00 AM	6/10/14 5:00 PM		
60		HVAC	3 days	6/6/14 8:00 AM	6/10/14 5:00 PM		
61		Gas	1 day	6/7/14 8:00 AM	6/9/14 5:00 PM		
62		Finish Floors	4 days	6/11/14 8:00 AM	6/16/14 5:00 PM		
63		Carpet/Other Floors	2 days	6/17/14 8:00 AM	6/18/14 5:00 PM		
64		Hardware	1 day	6/19/14 8:00 AM	6/19/14 5:00 PM		
65		Certificate of Occupancy	2 days	6/19/14 8:00 AM	6/20/14 5:00 PM		
66		Pre-Punchlist Walkthrough	2 days	6/21/14 8:00 AM	6/24/14 5:00 PM		
67		Energy Performance Testing	1 day	6/24/14 8:00 AM	6/24/14 5:00 PM		
68		Move-In Day	1 day	6/25/14 8:00 AM	6/25/14 5:00 PM		