





























	Name	Duration	Start	Finish	Predecessors
1		<b>Phase 1 - Pre-construction</b>	<b>10 days</b>	<b>9/9/14 8:00 AM</b>	<b>9/22/14 5:00 PM</b>	
2		Permitting	3 days	9/9/14 8:00 AM	9/11/14 5:00 PM	
3		Staking for Lot Clearing	2 days	9/12/14 8:00 AM	9/15/14 5:00 PM	
4		Truss Meeting/Order Foundation	5 days	9/16/14 8:00 AM	9/22/14 5:00 PM	
5		<b>Phase 2 - Foundation</b>	<b>25 days</b>	<b>9/24/14 8:00 AM</b>	<b>10/28/14 5:00 PM</b>	<b>1</b>
6		Lot Clearing	3 days	9/24/14 8:00 AM	9/26/14 5:00 PM	
7		Excavation	5 days	9/29/14 8:00 AM	10/3/14 5:00 PM	
8		Footings	3 days	10/6/14 8:00 AM	10/8/14 5:00 PM	
9		Walls	5 days	10/9/14 8:00 AM	10/15/14 5:00 PM	
10		Waterproofing	3 days	10/16/14 8:00 AM	10/20/14 5:00 PM	
11		Slab Rough	3 days	10/21/14 8:00 AM	10/23/14 5:00 PM	
12		Flatwork	3 days	10/24/14 8:00 AM	10/28/14 5:00 PM	
13		<b>Phase 3 - Framing</b>	<b>81 days?</b>	<b>10/29/14 8:00 AM</b>	<b>2/18/15 5:00 PM</b>	<b>5</b>
14		Steel	7 days?	10/29/14 8:00 AM	11/6/14 5:00 PM	
15		Flatwork	7 days?	11/5/14 8:00 AM	11/13/14 5:00 PM	
16		Framing	68 days	11/12/14 8:00 AM	2/13/15 5:00 PM	
17		Drains Installed	3 days	1/29/15 8:00 AM	2/2/15 5:00 PM	
18		Backfill	1 day	2/16/15 8:00 AM	2/16/15 5:00 PM	
19		Pier Footings/Front porch	3 days	11/5/14 8:00 AM	11/7/14 5:00 PM	
20		Windows & Doors	3 days	2/9/15 4:00 PM	2/12/15 4:00 PM	
21		Rough-in Walkthrough	1 day	2/9/15 8:00 AM	2/9/15 5:00 PM	
22		Roofing	3 days	2/16/15 8:00 AM	2/18/15 5:00 PM	
23		<b>Phase 4 - Trade Rough-ins</b>	<b>41 days?</b>	<b>2/23/15 8:00 AM</b>	<b>4/20/15 5:00 PM</b>	<b>13</b>
24		Electrical	12 days	2/23/15 8:00 AM	3/10/15 5:00 PM	
25		Low-Volt	5 days	2/23/15 8:00 AM	2/27/15 5:00 PM	
26		Plumbing	5 days	2/23/15 8:00 AM	2/27/15 5:00 PM	
27		HVAC	11 days	2/23/15 8:00 AM	3/9/15 5:00 PM	
28		Gas	3 days	2/23/15 8:00 AM	2/25/15 5:00 PM	
29		Fireplaces	2 days	3/11/15 8:00 AM	3/12/15 5:00 PM	
30		Post Rough In Walkthru	1 day?	3/11/15 8:00 AM	3/11/15 5:00 PM	
31		Insulation	4 days	3/16/15 8:00 AM	3/19/15 5:00 PM	
32		Exterior Stone/Brick	21 days	3/23/15 8:00 AM	4/20/15 5:00 PM	



		Name	Duration	Start	Finish	Predecessors
33		Stucco	21 days	3/23/15 8:00 AM	4/20/15 5:00 PM	
34		Siding	7 days	3/23/15 8:00 AM	3/31/15 5:00 PM	
35		<b>Phase 5 - Finish and Trim Installation</b>	<b>30 days</b>	<b>4/22/15 8:00 AM</b>	<b>6/2/15 5:00 PM</b>	<b>23</b>
36		Drywall	14 days	4/22/15 8:00 AM	5/11/15 5:00 PM	
37		Exterior Paint	5 days	4/22/15 8:00 AM	4/28/15 5:00 PM	
38		Gutters	3 days	4/22/15 8:00 AM	4/24/15 5:00 PM	
39		Wood Floors	3 days	5/12/15 8:00 AM	5/14/15 5:00 PM	
40		Interior Trim	8 days	5/15/15 8:00 AM	5/26/15 5:00 PM	
41		Stairs	3 days	5/27/15 8:00 AM	5/29/15 5:00 PM	
42		Cabinets	6 days	5/15/15 8:00 AM	5/22/15 5:00 PM	
43		Built-ins	3 days	5/25/15 8:00 AM	5/27/15 5:00 PM	
44		Interior Tile/Stone	5 days	5/27/15 8:00 AM	6/2/15 5:00 PM	
45		Countertops	5 days	5/25/15 8:00 AM	5/29/15 5:00 PM	
46		Garage Doors	3 days	4/27/15 8:00 AM	4/29/15 5:00 PM	
47		Landscape	21 days	4/29/15 8:00 AM	5/27/15 5:00 PM	
48		<b>Phase 6 - Final Construction</b>	<b>53 days</b>	<b>6/8/15 8:00 AM</b>	<b>8/19/15 5:00 PM</b>	<b>35</b>
49		Interior Paint	15 days	6/8/15 8:00 AM	6/26/15 5:00 PM	
50		Mirrors & Shower Doors	3 days	6/29/15 8:00 AM	7/1/15 5:00 PM	
51		Closets	4 days	6/29/15 8:00 AM	7/2/15 5:00 PM	
52		Driveway	3 days	6/29/15 8:00 AM	7/1/15 5:00 PM	
53		Electrical	9 days	6/29/15 8:00 AM	7/9/15 5:00 PM	
54		Plumbing	3 days	6/29/15 8:00 AM	7/1/15 5:00 PM	
55		HVAC	3 days	6/29/15 8:00 AM	7/1/15 5:00 PM	
56		Gas	1 day	6/29/15 8:00 AM	6/29/15 5:00 PM	
57		Finish Floors	4 days	7/13/15 8:00 AM	7/16/15 5:00 PM	
58		Carpet/Other Floors	2 days	7/20/15 8:00 AM	7/21/15 5:00 PM	
59		Hardware	3 days	7/22/15 8:00 AM	7/24/15 5:00 PM	
60		Certificate of Occupancy	2 days	7/27/15 8:00 AM	7/28/15 5:00 PM	
61		Pre-Punchlist Walkthrough	7 days	7/29/15 8:00 AM	8/6/15 5:00 PM	
62		Energy Performance Testing	7 days	8/10/15 8:00 AM	8/18/15 5:00 PM	
63		Move-In Day	1 day	8/19/15 8:00 AM	8/19/15 5:00 PM	

Resource Names
Ricardo Leon
DLV
Craddock
Shiloh
Gutter Maintenance
Luke Conner
Jason McDowell
Jason McDowell
Asheville Garage Door
Gardens For Living
Shiloh
More Space Place
A-Quality Paving
Amp Electric
Dave Crystal
Gentry
Luke Conner
Amy Musser
Bulliard Critical Path...